

St Helena Government PERFORMANCE REPORT

FOR THE PERIOD 10 (JANUARY 2014) FINANCIAL YEAR ENDING 31 MARCH 2014

Introduction and Overview
Key Performance Indicators
DAPM Commitments
Corporate Risks
Balance Sheet
Monthly Directorate Income and Expenditure Report
Capital Expenditure
Analysis of Revenue
Capital Programme Milestones



Overview of Performance for January 2014

Introduction

This report gives a monthly snapshot of progress in some key performance areas which are monitored across the whole of the Public Service, these include; corporate key performance indicators (KPIs), areas for improvement identified during the annual Development Aid Planning Mission (DAPM tracker), Corporate Strategic Risks and Financial reports including revenue and expenditure, the Consolidated Fund and capital expenditure.

Key Performance Indicators

There are 15 high level key performance indicators (KPIs) which are used to monitor performance across SHG in areas which directly support our SDP priorities. For January 2014, most areas remain on track and showing a green rating, the direction of travel also remains static. As we approach year end, directorates will need to be ensure that Indicators remain on target as we complete the process of reviewing and updating the SDP and performance indicators for the next 3 years. The Health indicators have recently been discussed with DFID and are in the process of being finalised as part of the annual DAPM. The complaints indicator continues to be a concern as there does not appear to be active use and application of the complaints procedure and so the expected increase in the number of complaints received and logged has not materialised. We remain below our target of two per month. It is clear that more needs to be done to make the public aware of the procedure, as there is anecdotal evidence that there are areas where people have concerns about the level of service they receive. It may be that the public need time to build trust and confidence in the system, so this will continue to be a priority in 2014/15.

Commitments given during 2013 DAPM

A number of commitments were given by SHG at the annual Development Aid Planning Mission (DAPM) and these areas are regularly monitored as a part of the performance monitoring process. The trend shows consistent progress in most areas with the majority of areas gaining a green RAG rating. Changes that have resulted from the most recent DAPM will be reflected from April 2014 reporting.

Good news stories for January include the headcount reduction targets continuing on track to be met at year end, we are meeting spend targets for long and short term TC and there has been strong performance in meeting our revenue targets, where income has been higher than originally forecast. Areas of concern include the continued delay in finalising the Health Functional Analysis and delays in producing the GDP for 2011/12 due to outstanding data issues.

Corporate Risk Management

Events/areas which are likely to hinder or impede progress in achieving our strategic priorities have been identified, mitigated and are regularly monitored to ensure that negative impact is kept to a minimum. The picture for January remains broadly unchanged from previous months with risks of an IT failure being of highest concern.

Kev Variances - Revenue

Total revenue collected at the end of January 2014 is £23,759K compared with a budget of £23,652K. This means that we have over collected so far for this financial year by £107K against budgeted revenue.

Although a favourable variance of £252K has been achieved on Income Tax and Customs Duty revenue, a significant under collection of revenue in the Infrastructure and Property Division of £144K and other small under collections throughout SHG for other fees and charges has reduced this over collection to £107K to date.

The under collection in the Infrastructure and Property Division is a result of more work being carried out by the private sector than originally planned as the Works Section do not have the capacity to undertake the type or level of work required; therefore resulting in recharges received being less than budgeted.

Recent work on forecasts to the end of the financial year shows that overall SHG will over collect on revenue due primarily to Income Tax and Customs duties.

Key Variances – Expenditure

As previously reported there is an under spend against the budgeted shipping subsidy payments as a result of increase passenger, freight revenues and favourably movements on both the cost of fuel and exchange rates. The under spend at the end of January 2014 is based on current trends in passenger bookings. All cabins up until March are fully booked and passenger revenues continued to increase significantly over the year. It is anticipated based on current trends that there will be surplus against the budgeted subsidy of around £1,661K.

Health - £193K over spend, is due to the overseas medical referral budget being over spent to date by £485K with some under spends in other areas. Health are forecast to be over spent against the original budget by £690K at the end of the Financial Year.

Environment and Natural Resources Directorate(ENRD) - under spent by £112K in Infrastructure and Property this is a result of more work being carried out by the private sector than originally planned as the Works Section do not have the capacity to undertake the type or level of work required; therefore recharges paid is less than budgeted. The under collection in revenue is directly related and offset by the under spend on recharges.

Environment and Natural Resources Directorate(ENRD) - under spent by £97K in Agriculture and Natural Resources, this is largely due to Agricultural contracts not going ahead in the period as originally budgeted for, these will catch up over the coming months. Under spends in employee costs and farmers support have also contributed to this under spend.

Police - £64K over spent, largely because of the additional cost associated with having to finance the around the clock policing of a St Helena prisoner who was sent to the UK to receive medical treatment.

Corporate Finance - £256K under spend, largely due to a delay in payments from Contributions on Behalf of the Crown, although Finance is forecast to be overspent at year end because of additional expenditure on legal cases on Ascension Island and additional expenditure on Short Term Technical Co-operation.

A Supplementary Appropriation Bill will be taken to formal Legislative Council sitting in February to support funding shortfalls identified in the year end forecasting process.

Capital Programme

The Capital Programme is made up of a number of projects, varying in nature and size. The programme is monitored by the Programme Management Unit who report on the key milestones and spend profile.

Total value of the programme for 2013/14 is £9,414K of which £1,318K is European Development funding. Overall spend is at around 61% of the total available budget for 2013-14 at the end of Quarter 3, with most projects on track to deliver as planned.



DAPM Paper 5d: SHG PERFORMANCE REPORT SHG KEY PERFORMANCE INDICATOR REPORT PERIOD 10 (JANUARY 2014)

NO	Directorate	Performance Indicator/ Risk Mitigation	Rationale for Indicator	Target 2012/13	Performance Report	RAG Status	Direction of Travel
1	Corporate Services	Number of SHG complaints received monthly	To measure the extent to which the SHG complaints procedure is being used in SHG	More than two per month (Baseline 1.3 reports monthly)	April - 0, May - 0, June - 3, July - 0, Aug - 0, Sept - 1, Oct - 0, Nov - 1, Dec - 0, Jan -0	red	1
2	Corporate Services	Time taken to acknowledge correspondence	To measure SHG's commitment to respond timely to customers enquiries.	acknowledged within 3 working days of receipt (No baseline data available. Baseline to be established)	Apr -, May -, Jun 100%, Jul 100%, Aug 100%, Sept 100%, Oct 100%, Nov 100%, Dec 100%, Jan 90%	green	⇔
	Education & Employment	% of lesson observations given an acceptable rating	Assesses the quality of teaching and learning in classrooms against a set criteria and evaluation framework	80 % by Year 1	95%	green	*
4	Health & Social Welfare Welfare Welfare Welfore Welfore Welfore Welfore Without an appointment who are triaged by a nurse and subsequently referred to a doctor Shows the progress of the nurse triage system			85%	91.3% referred to the doctor	amber	*
5	Health & Social Welfare	Number of items sold through minor aliments formulary	Shows the number of patients opting to buy over the counter medication rather than having to obtain a prescription form the doctor	125 per month by 31 March 2013 (Baseline zero at 30 September 2012)	242 items OTC January 2014 (highest figure to date).	green	1
6	Health & Social Welfare	% of client satisfaction forms with satisfied rating	Should demonstrate areas for improvement in hospital inpatient services	70% for year 1 with 10% increase thereafter (Baseline 70%)	16 patients given forms and 1 patient returned them. 100% of patients very satisfied with treatment received.	amber	\Leftrightarrow
	Environment & Natural Resources	Number of people on Government landlord housing list	Should demonstrate level of demand for GLH	5% (equals to 49) reduction by 31.03.14 (52 at 31.03.13)	The number of people on the housing list has increased to 71. Homelessness continues to be a main cause, with a range of underlying causes including eviction orders from private landlords wishing to increase rents that the present tenants could not afford, family disputes, separation, domestic violence, release from prison and unfitness for habitation being experienced The transfer and improvement of six homes at Levelwood will address some of the need, but the combination of high private sector rents and xmax homecomings means that demand will be particularly high at this time of year. There is no desire among owners of empty homes to let to our waiting list nominees but we are continuing to offer them advice and encouragement to make better use of their homes. New housing will only serve to assist those households affected by hotel development and so a proposed longer term development programme of 15pa is needed if SHG is to make some inroads into the underlying level of need		*
	Environment & Natural Resources	% of plan against actual for delivery of the capital programme	Measures how much of the Infrastructure Funding is utilised	100% (baseline less than 50% of infrastructure funding was utilised in 2011/12)	77% of total programme spend currently achieved, (based on actual budget). £6.5million spent to date, against projected spend of £8.54million by the end of Q4. We are on track to spend the remaining capital by the end of the financial year.	green	1

NO	Directorate	Performance Indicator/ Risk Mitigation	Rationale for Indicator	Target 2012/13	Performance Report	RAG Status	Direction of Travel
g	9 Corporate Services	Amount of revenue achieved through customs		Income Tax budget = £3,075,000 Customs Duty Budget = £4,032,000 (Baseline Tax = 2,344,928 Customs = 3,691,072)	Revenue targets agreed as part of the DAPM process are as follows: Income Tax = £3,075,000, Customs Duty = £4,032,000. Note monthly targets have been set and will be reported on each month, details will be provided by the third week of each preceding month. Income Tax Target January = £195,650, Actual = £244,625; Customs Duty Target January = £230,000, Actual = £239,163, therefore £58,138 positive variance for the month. Cumulative figures for the year to 31 January 2014 are Income Tax Target =£2,623,700, Actual = £2,880,674; Customs Duty Target = £3,308,000, Actual = £3,296,577, therefore giving a positive variance of £245,551 after ten months.		⇔
10	0 ESH	Number of stay-over tourist visitor arrivals	Measures the number of stay-over tourists visiting St Helena	2957 (Actual 2012/13 =2527)	346 tourist visitors in January Total YTD = 2,114 Target YTD to January = 2,344 therefore 90.2% on target YTD Further 2,188 cruise visitors YTD (but these are not in above numbers due to them not classified as stay-over)	green	*
11	1 CPPU - Statistics	Number of returning Saints	3 . 3	>200 (Baseline 142)	Apr = 16, May = 9, June = 6, July = 5, August = 24 September = 23 October =23 November=18 December = 22 January = 16 Total YTD = 162, average per month = 18 To exceed 200 requires and average of 17 per month which gives year to date target of 170.	green	*
12	2 Police	Reduction in crime		160 or less crimes and detect 70% of those crimes (i.e. have an offender identified) (Actual 201/13 160)	Actual Crimes to end of January 2014 = 164 Detection 84%	green	\(\rightarrow\)
13	3 Corporate Services	Number of reported accidents in SHG	, , ,	No more than one per month on average (Average of 1.5 reports monthly 2012/13)	Apr 0, May Jun 1, Jul 0, Aug 0, Sept 0, Oct 1, Nov 0, Dec 0, Jan 1 TOTAL TO DATE = 3	green	\(\rightarrow \)
14	4 Corporate Services	% headcount target achieved annually	In order to support the SDP priority area 3 and strategic objective 7.1, SHG is committed to streamlining its functions in support of building the private sector.	100% - 790 at 31 March 2014 (829.25 at 31 March 2013)	Headcount as at 31 January 2013 was 789.7 Revised headcount predictions received from Directorates in November as requested, indicates the headcount target for the YE being achieved.	green	*
15	5 Corporate Services	% sickness absence reduced across SHG	This indicator measures SHG's absence level and lost time rate.	2.22% (1.69% as at 31 March 2013)	1.54% lost time rate as at 31 January 2013.	green	+

Key to arrows



Performance Improving



Performance Data currently being collected



Performance Maintaining

Performance Worsening



REPORT ON KEY DAPM AREAS PERIOD 10 (JANUARY 2014)

No.	Area		Performance Report	RAG Status						
1	Budget, MTEF and Finance	MTEF Cycle	MTEF milestones are broadly on track; there were a few activities that did not take place because of purdah however they will now be carried out as a new council is in place. Now moving on, Finance and Planning Committee currently reviewing initial allocation of budget with members and will report back. Initial budgets were taken to Committees and we are in the process of preparing papers for the 2014 DAPM.							
	Budget, MTEF and Finance	Revenue & Expenditure	Revenue targets agreed as part of the DAPM process are as follows: Income Tax = £3,075,000, Customs Duty = £4,032,000. Note monthly targets have been set and will be reported on each month, details will be provided by the third week of each preceding month. Income Tax Target January = £195,650, Actual = £244,625; Customs Duty Target January = £230,000, Actual = £239,163, therefore £58,138 positive variance for the month. Cumulative figures for the year to 31 January 2014 are Income Tax Target =£2,623,700, Actual = £2,880,674; Customs Duty Target = £3,308,000, Actual = £3,296,577, therefore giving a positive variance of £245,551 after ten months.	green						
2	Statistical Data		GDP 2011/12 was not published in June as anticipated as there are outstanding data issues, no further progress will be made until Statistician returns in February. Insufficient capacity to conduct initial proposal regarding Wage Data but this will be progressed as part of Private Sector Employment/ Labour Market Survey. The Household Expenditure Survey was completed in November. Data entry is complete for questionnaires (waiting on double entry) and checking/entry of shopping diaries is underway. Preliminary analysis of income infomation made available to support DAPM negaotiations.	amber						
3	Social		Social Policy Plan: ExCo endorsed the plan in December and a implementation group is currently being formed from across SHG and civil society to deliver the plan.	green						
4	Health & Education	Health Functional Analysis	Discussion ongoing with NHS about way forward.	amber						
		Education	Funding formula for staffing and financing schools: Some preliminary work has been completed but is now subject to internal construction prior to further refinement. First report completed for Director of Education by Vanessa Tissington July 2013. It will not be possible to implement any potential changes to the current arrangements before April 2015. Teacher Training: An on island review of the initial Teacher Training Programme is planned for January/ February 2014. Apprenticeships: We are now stabilizing with 41 apprentices on the apprenticeship scheme in a number of private sector organisations and SHG Directorates. Most are very supportive of the scheme and the apprentices placed with them and overall the response to the apprenticeship is very positive. Of course we will assess and evaluate the scheme against comments and will consider feedback in reviewing the policy. Labour Market Strategy: The Labour Market Strategy is the subject of further discussion between ESH and Education with a view to re-drafting the strategy in 2015.	green						



REPORT ON KEY DAPM AREAS PERIOD 10 (JANUARY 2014)

No.	Area		Performance Report	RAG Status						
5	Capital Programme	Expenditure & Delivery	The Capital Programme for 2013/14 has been prioritised and spend on projects is progressing. Expenditure in Q4 2013-14 to date has been approximately £0.8million making total expenditure to date approximately £6.5m.							
	Capital Programme	Hospital	The detailed specification documents have been sent out to two contractors who successfully passed the expressions of interest phase and have been invited to tender. Proposals are due back on 28th Febraury. Maintenance work to existing hospital facilities is underway.							
	Capital Programme	Prison & CBU	CBU design to make permanent home in HTH School building has been approved by H&SW, along with new-build Barn View. Tendering underway for HTH school works to provide residentail units for adults, due back 14th February. HM Prison has been granted planning permission. Market engagement event with local contractors generated good level of interest Infrastructure works within CDA planning application approved October 2013, now awaiting detailed design following specialist advice from off-island structural surveyor. Tenders let to procure various specialist fittings.							
	Capital Programme	Management	Monthly monitoring is working well to provide reports to PDG. PMU staff are taking a lead role. Project Handbook has been revised and final amendments made to be approved at the February Delivery Group meeting. Prioritisation process for 2014-15 programme is underway and has been discussed with DfID prior to taking to elected members for their approval before the end of the financial year.	green						
6	Governance & Structure	Governance	Performance Management: Information for the majority of areas in the Monthly Performance Report is posted within the agreed timeframe; however obtaning timely updates for a few areas remains slow, also due to shortage of staff reports were not posted on time. Corporate Governance for officials: the final document was released on the 22nd January 2014.							
	Governance & Structure	Headcount	Headcount as at 31 January 2014 was 789.7 - this is a loss of 3 posts to the December figure. Revised headcount predictions received from Directorates in November as requested, indicates the headcount target for the YE being achieved.							



REPORT ON KEY DAPM AREAS PERIOD 10 (JANUARY 2014)

No.	Area		Performance Report	RAG Status
7	Technical Co-Operation	Long Term Technical Co- operation (LTTC)	LTTC shows an underspend of approximately £75k (15%) reflecting actual expenditure against budget as at 31 January 2014. This is mainly due to contracts being terminated and posts remaining unfilled for period. In addition MTL costs budgeted not yet spent/paid earlier, replacement incoming costs budgeted not required, post holders have extended contracts or entered into new contracts and the Health consultant fees and recruitment bill paid later than anticipated for period in question. NHS Link funding not spent as anticipated YTD figures show an overspend of approximately £102k (2.5%). This is mainly due to posts filled for longer by locum cover, resulting in costs being more than anticipated, unplanned end of contract and relocation/travel payments made, costs for newly agreed posts and recruitment costs more than anticipated due to new or unplanned recruitment activities. In addition new AG/SG appointed earlier than planned and overlap in post holders during period.	green
	Technical Co-Operation	Short Term Technical Co- operation	STTC shows an overspend of approximately £47k (64%) reflecting actual expenditure against budget as at 31 January 2014. This is mainly due to payment of consultancy invoices later than anticipated and travel costs for Consultant paid later than anticipated. YTD figures show an overspend of approximately £66k (6%), which is mainly due to recruitment costs for additional agreed consultancies/posts and EOC costs not anticipated.	green
8	Economic Development	Recurrent Expenditure	ESH recurrent expenditure - figures showed an underspend in January of £22k Year to date figures show an under spend of £209k. The forecasted underspend by year end is £219k. This translates into 83% of the budget reached by year end.	green
	Economic Development	Milestones	Business case for the 3 year project was finalised in November 2013 Recruitment of Key Staff (CEED, DoP, CFDM)	amber



SHG RISK REPORT PERIOD 10 (JANUARY 2014)

		Directorate/ Department	Risk	Risk Mitigation	Performance Report	RAG Status after mitigation
	1	PM	forthcoming because SHG fails to deliver on efficiencies and capital spend programme specific remedial action and monitored fortnightly until progress is resumed		Work is progressing across the programme to delivery the programme on budget.	green
	2	FIN	Operation of the RMS is disrupted due to mechanical failure	Regular servicing and maintenance schedule in place to ensure operational downtime is minimised.	RMS currently on track with no major delays incurred during this month	green
	3	FD ESH	Economic and social development held back through lack of large scale investment	Energetically promote investment opportunities that are available to both local and international investors.	Negotiations is currently on going with regards to potential investors. To date, no commitments to investments of a significant nature have been secured.	amber
	4.1	ESH/ SMT	development and change	Robust communication plan in place and implemented. Elected Members, supported by Directors and Senior Officials, providing strong leadership consistent with the SDP vision and key messages.	Communication plan in place and is well advanced.	green
	4.2	ESH/ SMT		Robust communication plan in place and implemented. Elected Members, supported by Directors and Senior Officials, providing strong leadership consistent with the SDP vision and key messages.	Communication plan in place and is well advanced.	green
SKS	4.3	ESH/ SMT	support change	Robust communication plan in place and implemented. Elected Members, supported by Directors and Senior Officials, providing strong leadership consistent with the SDP vision and key messages.	Communication plan in place and is well advanced.	green



SHG RISK REPORT PERIOD 10 (JANUARY 2014)

	NO	Directorate/ Department	Risk	Risk Mitigation	Performance Report	RAG Status after mitigation
RIS	5	IT/DCS	failure leading to inefficient SHG of the File/Server project, which will automatically backup all vital files to dedicated file servers, thus restricting users from saving key documents to their hard drives. Workforce Plan to be introduced which will identify strategies and plans to retain key staff including Talent Management Programme, Succession Planning Strategy, review of Pay & Grading and development of Cadres. Continue applying MFS to retain key staff.		The draft disaster recovery plan is being finalised and will be circulated during December 2014. (95%) The File Server Project has been completed. (100%)	green
	6	DHR			On the 20 December 2013, an updated Action Plan in respect of the Workforce Plan was agreed by SMT and the revised document will be issued to Directors. Work on developing a framework to inform discussions with Directors on what their needs are is currenlty in progress and meetings are due to be scheduled soon.	green
	7	CS/ SMT			Additional Services for review have been identified. A Customs review has been scheduled for February 2014. The review of Corporate Support is progressing.	green
	8	D AP		Work ongoing. See Airport Project Programme, Issues Registers and Risks Registers	Monitored on a monthly basis and reported to Programme Board on a bi-monthly basis.	green
	9	CP/ FIN	because SHG does not meet and support by SMT and Corporate Procurement.		Monthly reporting against divestment opportunities and progress. Two services divested (Firewood and Utilities divested on the 1st April). Further Cleaning Contact divested on the 1st of May. Homehelp and Catering gone out to tender as single status and business case being reviewed again including budget/financial implications. Pest Control in the pipe line. SHG Garage progressing well and Business Case currently being drawn up (90% completed).	Green
	10	FIN		On going monthly report and long range forecasting to manage process. Economic policy to be reviewed in year and improvements to revenue collection to be implemented.	Monitored on a monthly basis, but will be three weeks after the month end. Currently slightly over expectations see detailed note in KPI's. Forward looking projections are positive and revenues will be achieved, aiming for a positive outcome of some £250k.	Green

Key to arrows



SHG RISK REPORT PERIOD 10 (JANUARY 2014)

Directorate/ Department	Risk	Risk Mitigation	RAG Status after mitigation
Performance Improving Performance Maintaining		Performance Data currently being collected Performance Worsening	



PERIOD 10 (JANUARY 2014)

Government	CURRENT	CLOSING
	BALANCE	BALANCE
the real result of	31 January 2014	31 March 2013
	£	£
Buildings	24,597,945	25,621,042
Infrastructure	8,447,942	4,012,607
Plant, Machinery & Equipment	4,361,868	4,455,122
IT Networks & Equipment	79,622	99,363
Assets Under Construction	144,676,371	117,399,065
NET FIXED ASSETS	182,163,748	151,587,197
OTHER ASSETS		
Housing Loans	418,143	379,374
TOTAL OTHER ASSETS	418,143	379,374
CURRENT ASSETS		
Cash	851,005	766,440
Bank Accounts	697,504	12,038,186
Short-term Investments	11,030,528	7,565,758
Prepayments	553,381	601,364
Debtors	89,873	745,747
Accrued Income	360,790	96,141
Stock	1,428,316	1,272,079
Advance Accounts	548,950	46,463
TOTAL CURRENT ASSETS	15,560,347	23,132,177
CURRENT LIABILITIES		
Creditors	114,632	10 704 692
Accruals	1,001,242	10,794,682 567,634
Income received in advance	3,084,387	10,775
Suspense Accounts	(559)	90
Provisions	(339)	0
TOTAL CURRENT LIABILITIES	4,199,702	11,373,180
LONG TERM LIABILITIES Funds owing to third parties	40 492 024	37,001,911
TOTAL LONG TERM LIABILITIES	40,483,924 40,483,924	37,001,911
TOTAL LONG TERM LIABILITIES	40,463,924	37,001,911
NET ASSETS	153,458,612	126,723,658
RESERVES		
Reserves and Funds	144,446,124	121,998,552
Unposted Profit/(Loss)	9,012,488	4,725,106
Onposted Front (Loss)	3,U12, 4 00	4,720,100
TOTAL RESERVES	153,458,612	126,723,658



MOVEMENT ON FUNDS REPORT

PERIOD 10 (JANUARY 2014)

Government	REVENUE						EXPENDITURE					SURPLUS/(DEFICIT)						
	VE	AR TO DATE		FULL	VEAD		V	EAR TO DAT		FULL Y	/EAD		V	EAR TO DATE		FULL	/EAD	
4100	15	AK IO DATE		FULL			1	EAR TO DAT	E.	FULL 1			T	EAR TO DATE	_	FULL		
	Actual	Budget	Variance	Forecast	Revised Budget	Variance	Actual	Budget	Variance	Forecast	Revised Budget	Variance	Actual	Budget	Variance	Forecast	Revised Budget	Variance
GOVERNOR	500	500	0	600	600	0	142,715	116,278	(26,437)	169,223	155,956	(13,267)	(142,215)	(115,778)	(26,437)	(168,623)	(155,356)	(13,267)
CORPORATE SUPPORT, POLICY & PLANI	203,076	198,646	4,430	237,864	238,121	(257)	773,013	755,739	(17,274)	951,813	900,262	(51,551)	(569,937)	(557,093)	(12,844)	(713,949)	(662,141)	(51,808)
HUMAN RESOURCES SERVICES	0	0	0	0	0	0	231,836	240,256	8,420	289,581	280,564	(9,017)	(231,836)	(240,256)	8,420	(289,581)	(280,564)	(9,017)
LONGTERM TECHNICAL CO-OPERATION	0	0	0	0	0	0	4,168,061	4,066,385	(101,676)	5,122,611	5,034,442	(88,169)	(4,168,061)	(4,066,385)	(101,676)	(5,122,611)	(5,034,442)	(88,169)
ATTORNEY GENERAL	0	0	0	0	0	0	45,821	57,787	11,966	52,108	61,122	9,014	(45,821)	(57,787)	11,966	(52,108)	(61,122)	9,014
POLICE	220,256	216,486	3,770	242,399	256,844	(14,445)	708,173	644,185	(63,988)	1,002,274	930,554	(71,720)	(487,917)	(427,699)	(60,218)	(759,875)	(673,710)	(86,165)
CORPORATE FINANCE	17,513,723	17,261,888	251,835	21,309,203	20,901,402	407,801	2,340,442	2,596,567	256,125	3,510,905	3,200,837	(310,068)	15,173,281	14,665,321	507,960	17,798,298	17,700,565	97,733
ECONOMIC DEVELOPMENT	0	0	0	0	0	0	982,465	992,500	10,035	1,147,965	1,191,000	43,035	(982,465)	(992,500)	10,035	(1,147,965)	(1,191,000)	43,035
PENSIONS & BENEFITS	0	0	0	0	0	0	2,560,799	2,567,350	6,551	3,107,089	3,044,800	(62,289)	(2,560,799)	(2,567,350)	6,551	(3,107,089)	(3,044,800)	(62,289)
SHIPPING	4,143,333	4,143,332	1	4,972,000	4,972,000	0	2,551,810	4,334,086	1,782,276	3,311,165	4,972,000	1,660,835	1,591,523	(190,754)	1,782,277	1,660,835	0	1,660,835
EDUCATION & EMPLOYMENT	522,300	532,307	(10,007)	625,627	639,290	(13,663)	2,135,100	2,181,248	46,148	2,646,300	2,599,630	(46,670)	(1,612,800)	(1,648,941)	36,141	(2,020,673)	(1,960,340)	(60,333)
HEALTH & SOCIAL WELFARE	583,073	594,477	(11,404)	678,475	713,991	(35,516)	3,535,020	3,341,672	(193,348)	4,594,043	3,903,513	(690,530)	(2,951,947)	(2,747,195)	(204,752)	(3,915,568)	(3,189,522)	(726,046)
INTERNAL AUDIT	0	0	0	0	0	0	39,371	44,152	4,781	50,494	53,660	3,166	(39,371)	(44,152)	4,781	(50,494)	(53,660)	3,166
AGRICULTURE & NATURAL RESOURCES	211,264	198,537	12,727	238,836	266,304	(27,468)	725,130	821,980	96,850	959,118	969,233	10,115	(513,866)	(623,443)	109,577	(720,282)	(702,929)	(17,353)
INFRASTRUCTURE & PROPERTY	361,244	505,455	(144,211)	442,326	613,624	(171,298)	1,122,960	1,235,413	112,453	1,475,305	1,502,474	27,169	(761,716)	(729,958)	(31,758)	(1,032,979)	(888,850)	(144, 129)
ENVIRONMENTAL MANAGEMENT	0	60	(60)	100	100	0	188,360	198,549	10,189	237,906	237,229	(677)	(188,360)	(198,489)	10,129	(237,806)	(237,129)	(677)
Movement on Consolidated Fund	23,758,767	23,651,688	107,081	28,747,430	28,602,276	145,154	22,251,076	24,194,147	1,943,071	28,627,900	29,037,276	409,376	1,507,693	(542,459)	2,050,152	119,530	(435,000)	554,530
•										, ,				, , ,				
TRANSPORT TRADING ACCOUNT	525,493	420,868	104,625	705,193	612,535	92,658	336,988	381,577	44,589	492,388	551,622	59,234	188,505	39,291	149,214	212,805	60,913	151,892
IT TRADING ACCOUNT	316,204	249,015	67,189	370,499	373,523	(3,024)	246,958	215,923	(31,035)	278,413	313,010	34,597	69,246	33,092	36,154	92,086	60,513	31,573
ST HELENA AUDIT SERVICE	20,966	82,653	(61,687)	74,071	140,710	(66,639)	45,168	64,053	18,885	64,843	94,857	30,014	(24,202)	18,600	(42,802)	9,228	45,853	(36,625)
HOUSING SERVICE TRADING ACCOUNT	178,150	160,167	17,983	272,038	244,000	28,038	139,415	153,592	14,177	271,108	221,180	(49,928)	38,735	6,575	32,160	930	22,820	(21,890)
Movement on Trading Accounts	1,040,813	912,703	128,110	1,421,801	1,370,768	51,033	768,529	815,145	46,616	1,106,752	1,180,669	73,917	272,284	97,558	174,726	315,049	190,099	124,950
SHORTTERM TECHNICAL CO-OPERATIO	1,115,273	1,049,088	66,185	1,200,000	1,200,000	0	1,115,273	1,049,088	(66,185)	1,481,349	1,200,000	(281,349)	0	0	0	(281,349)	0	(281,349)
Movement on STTC Special Fund	1,115,273	1,049,088	66,185	1,200,000	1,200,000	0	899,641	897,722	(66,185)	1,481,349	1,200,000	(281,349)	0	0	0	(281,349)	0	(281,349)



Income Tax
Customs - Other
Customs - Alcohol
Customs - Tobacco
Customs - Petrol
Customs - Diesel

Taxes

Light Dues Cranage Dental Fees Fees of Office Medical & Hospital Trade Marks

Duty & Licenses Received

Court Fees & Fines

Post Office charges Meat Inspection Fees

Land Registration fees

Company Registration Fees

Earnings Government Departments

Fines & Fees Received

Government Rents

Income Received

Currency Fund Surplus

Commission Interest

Dividends Argos Grant-in-Aid Shipping Subsidy **Treasury Receipts**

Other Income

Recharges Received
TOTAL REVENUE

Vet Services Marriage Fees

Spraying fees Immigration Fees Nationalisation Fees Fish & Food Testing Planning Fees GIS Fees

Parking Fees Other Fees

ANALYSIS OF REVENUE REPORT PERIOD 10 (JANUARY 2014)

REVENUE												
Y	EAR TO DATE		FULL	YEAR								
Actual	Budget	Variance	Original	Revised								
			Budget	Budget								
0.000.074	0.000.700	050 074	2.075.000	2.075.000								
2,880,674	2,623,700	256,974	3,075,000	3,075,000								
1,527,387	1,493,000	34,387	1,788,000	1,788,000								
791,174	739,000	52,174	879,000	879,000								
577,831	620,000	(42,169)	700,000	700,000								
239,585	219,000	20,585	450,000	450,000								
160,600 6,177,251	237,000 5,931,700	(76,400) 245,551	197,000 7,089,000	197,000								
				7,089,000								
198,620	158,667	39,953	186,066	186,066								
11,991	5,629	6,362	6,200	6,200								
5,946	9,113	(3,166)	10,935	10,935								
1,715	4,805	(3,090)	5,900	5,900								
16,086	11,254	4,832	13,504	13,504								
16,355	17,625	(1,270)	19,950	19,950								
152,128	140,150	11,978	168,181	168,181								
5,065	6,250	(1,185)	8,000	8,000								
3,628	4,167	(539)	5,000	5,000								
6,830	13,710	(6,880)	16,460	16,460								
15,434	8,900	6,534	10,600	10,600								
2,740	2,583	157	3,100	3,100								
7,197	8,333	(1,136)	10,000	10,000								
2,335	3,300	(965)	4,000	4,000								
46,671	48,217	(1,546)	57,815	57,815								
102	0,217	102	0,510	07,010								
4,883	8,176	(3,294)	9,812	9,812								
14,295	26,000	(11,705)	30,000	30,000								
11,700	14,083	(2,383)	16,900	16,900								
1,701	2,347	(646)	3,805	3,805								
0	30,830	(30,830)	37,000	37,000								
513	4,150	(3,637)	6,100	6,100								
327,314	369,622	(42,308)	443,262	443,262								
196,841	201,417	(4,576)	248,389	248,389								
190,641	201,417	(4,570)	240,309	240,309								
81,322	131,544	(50,222)	144,900	144,900								
42,822	31,520	11,302	136,813	136,813								
1,210	0	1,210	0	0								
170,747	140,000	30,747	168,000	168,000								
0	0	0	200,000	200,000								
12,410	18,324	(5,914)	36,649	36,649								
25,006	25,006	(3,914)	25,006	25,006								
11,163,333	11,163,333	1	13,396,000	13,396,000								
4,143,333	4,143,332	1	4,972,000	4,972,000								
15,516,040	15,489,995	26,045	18,797,655	18,797,655								
1,047	0	1,047	0	0								
		(119,712)	1,556,191									
1,217,510	1,337,223			1,556,191								
23,758,767	23,651,688	107,080	28,602,276	28,602,276								

31/01/2014										
ELEMENT	Funding		OVERALL			3-14	<u> </u>		TOTAL 2014	Comments
	Source		PROJECT	Qtr1	Qtr2	Qtr3	Qtr 4	14	15	2.000
		Budget	£402,519	£500	£6,500	£53,000	£0	£60,000	£140,000	
E1 - Reducing Reliance on Diesel	DFID	Revised		£0	£18,342	£41,658	£10,000	£70,000	£141,000	
		Actuals	£265,417	£0	£18,342	£44,556		£62,898		Additional £10k from developing Attractions (Lemon Valley)
		Variance	£137,102	£500	£0	-£2,898	£10,000	£7,102	£141,000	
		Budget	£5,691,550	£0	£183,000	£161,000	£26,000	£370,000	£403,000	
E2 - Power Systems Improvements	DFID	Revised	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	£86	£25,628	£168,103	£176,183	£370,000	£231,000	
		Actuals	£5,112,667	£86	£25,628	£168,403		£194,117		
		Variance	£578,883	£0	£0	-£300	£176,183	£175,883	£231,000	
		Budget	£2,079,234	£1,800	£488,500	£480,200	£104,500	£1,075,000	£0	
E3-5 - Installing Renewables	DFID		22,013,234	£1,000	£479,313	£519,136	£75,509	£1,075,000	£81,000	
E3-3 - Installing Reflewables	DFID	Revised	£2,003,725		£479,313 £479,313		£75,509	£1,075,000 £999,491	281,000	
		Actuals		£1,042		£519,136	075 500		004 000	
		Variance	£75,509	£0	£0	£0	£75,509	£75,509	£81,000	
E6 - New Electricity Supply to Airport		Budget	£618,495	£0	£211,000	£65,850	£88,507	£365,357	£100,000	
(Enablers for Air Access)	DFID	Revised		£544	£210,634	£66,391	£127,788	£405,357	£151,000	
(21145151515171117155555)		Actuals	£430,707	£544	£210,634	£66,391		£277,569		£40k additional funds from R2 underspend
		Variance	£187,788	£0	£0	£0	£127,788	£127,788	£151,000	
W1 + Design - Support to Sustainable		Budget	£1,167,028	£7,000	£46,500	£50,000	£56,500	£160,000	£30,000	
	DFID	Revised		£5,378	£23,688	£122,102	£8,832	£160,000	£55,000	
WRM		Actuals	£1,129,077	£5,378	£23,688	£122,102	£881	£152,049	· ·	
		Variance	£37,951	£0	£0	£0	£7,951	£7,951	£55,000	
		Budget	£3,211,822	£0	£420,000	£521,200	£457,800	£1,399,000	£1,000,000	
W2-3 - Water Immediate Needs	DFID	Revised	20,211,022	£9,416	£570,685	£510,297	£308,602	£1,399,000	£921.159	
WZ-3 - Water infinediate Needs	טו וט	Actuals	£1,903,220	£9,416	£570,685	£510,297	2300,002	£1,090,398	1921,139	
							0000 000		0004.450	
		Variance	£1,308,602	£0	£0	£0	£308,602	£308,602	£921,159	
		Budget	£145,000	£0	£35,000	£35,000	£75,000	£145,000	£0	
Sewage Works - Feasibility and Design	DFID	Revised		£0	£0	£82,862	£62,138	£145,000	£0	
		Actuals	£82,862	£0	£0	£82,862		£82,862		
		Variance	£62,138	£0	£35,000	£0	£62,138	£62,138	£0	
		Budget	£2,750,000	£0	£0	£25,000	£25,000	£50,000	£1,250,000	
Sewage Works - Implementation	DFID	Revised		£0	£0	£2,415	£57,585	£60,000	£1,031,000	
		Actuals	£2,415	£0	£0	£2,415		£2,415		Additional £10k from R2
		Variance	£2,747,585	£0	£0	£0	£57,585	£57,585	£1,031,000	
5 (0) !!		Budget	£512,722	£0	£195	£975	£118,830	£120,000	£380,000	
Renovation of Sheltered Accommodation -	DFID	Revised	£512,722	£1,204	£156	£6,908	£69,732	£78,000	£367,000	Phase 1 Cape Villa Refurb and 6 New Build Only
Cape Villa	55	Actuals	£20,991	£1,204	£156	£6,908	200,102	£8,269	2001,000	£55k retention payment to move to 2015-16. £42k slippage to Solid Waste
		Variance	£491,731	£0	£0	£0	£69,732	£69,731	£367,000	200K Toter from payment to move to 2010 To. 242K Suppage to Cond Waste
		Budget	£557,740	£0	£52,543	£79,373	£268,084	£400,000	£155,000	Reduced spend in 2013-14 following review of plans and specification. £160k to Hospital urgent
CBU	DFID	Revised	2001,140	£90	£7,006	£281	£22,623	£30,000	£400,000	equipment. £140K to backlog maintenance. £70k to R1 to address unforseen problem at
СВО	טו וט	Actuals	£10,919	£90	£7,006	£281	£802	£8,179	2400,000	Deadwood
			£546,821	£0	£0	£0	£21,821	£21,821	C400.000	Deadwood
		Variance							£400,000	CA 777 000 total project and provide the DEID plus additional CACOL for any order
	DFID/	Budget	£1,868,580	£0	£6,825	£210,000	£283,175	£500,000		£1,775,000 total project approved by DFID plus additional £160k for urgent equipment from
Hospital (Including Urgent Equipment)	SHG	Revised		£689	£395	£0	£158,916	£160,000	£1,300,000	underspend on CBU. £500k for hospital improvement works deferred to 2015-16 in line with
		Actuals	£69,664	£689	£395	£0		£1,084		works
		Variance	£1,798,916	£0	£0	£210,000	£158,916	£158,916	£1,300,000	
		Budget	£794,443	£108,000	£44,250	£44,250	£51,500	£248,000	£350,000	Extra £25k for void works before reletting, from savings on Jamestown Wharf, plus poss extra
Backlog Maintenance: GLH	DFID	Revised		£108,985	-£13,526	£34,604	£142,937	£273,000	£350,000	£25k for further voids by Christmas. Negative spend result of steel framed bungalow invoices
		Actuals	£332,759	£108,985	-£13,526	£34,604	£6,253	£136,316		being re-coded to CDA.
		Variance	£461,684	£0	£0	£0	£136,684	£136,684	£350,000	
D 11 M 11 O 6 1		Budget	£353,565	£5,000	£42,000	£27,000	£29,000	£103,000	£150,000	
Backlog Maintenance:Operational	DFID	Revised	, , , , , , , , , , , , , , , , , , , ,	£6,175	£105,724	£8,284	£182,817	£303,000		Additional £10k for Pilling Primary School playground, taken from savings on Jamestown Wharf
(Education and Hospital 2013-14)	J	Actuals	£221,748	£6,175	£105,724	£8,284	£1,000	£121,183	2.00,000	Additional £140k from CBU and £50k from R1 underspend.
		Variance	£131,817	£0	£0	£0	£181,817	£181,817	£150,000	realisma 21 for from 656 and 250x from 111 and reports.
			£386,665	£5,000	£18,000	£20,000	£37,000	£80,000	£250,000	Extra £15k needed for Castle Refurbishment Overspend (from savings on Jamestown Wharf).
Polocations (SHC Offices/Coatle Bathers)	חבים	Budget	2300,003						£250,000 £250,000	
Relocations (SHG Offices/Castle Refurb)	DFID	Revised	0444.000	£10,281	£63,403	£14,457	£26,859	£115,000	£200,000	£20k needed to relocate EMD to Scotland and Tech services to Essex House, from Jamestown
		Actuals	£144,906	£10,281	£63,403	£14,457	£100	£88,241	0050 005	Wharf.
		Variance	£241,759	£0	£0	£0	£26,759	£26,759	£250,000	
	1	Budget	£45,000	£0	£0	£0	£45,000	£45,000	£0	
Victim Suite Refurbishment/Improvement	DFID	Revised		£0	£420	£33,306	£11,274	£45,000	£0	
	<u></u>	Actuals	£34,177	£0	£420	£33,306	£451	£34,177		
		Variance	£10,823	£0	£0	£0	£10,823	£10,823	£0	
		Budget	£75,000	£0	£0	£33,000	£42,000	£75,000	£0	
Quincy Vale Conversion	DFID	Revised	,	£4,285	£1,781	£32,997	£52,937	£92,000		Land stabilisation will form bulk of spend, with remainder spent on refurbishment works.
	, 5.15		ı	~ .,200	~.,,	~~-,~~	,		~~	open of total control works.

Prison		Variance	£32,839	£0	£0	£4,285	£45,554	£49.839	£0	
Prison										
Prison		Budget	£676,885	£0	£0	£30,000	£20,000	£50,000	£400,000	
113011	DFID	Revised		£3,670	£3,307	£36	£42,987	£50,000	£400,000	
		Actuals	£38,974	£3,670	£3,307	£5,112		£12,089		£550,000 total approved project cost
		Variance	£637,911	£0	£0	-£5,076	£42,987	£37,911	£400,000	
		Budget	£400,000	£0	£0	£0	£0	£0	£300,000	
Fire Station	DFID	Revised							£300,000	
		Actuals	£0	£0	£0	£0		£0		Feasibility work underway in 2013-14 in-house to inform design and build in 2014-15.
		Variance	£400,000	£0	£0	£0	£0	£0	£300,000	
		Budget	£931,000	£0	£16,000	£0	£200,000	£216,000	£715,000	2013-14 inc final Steel Frame Bungalow invoices and infrastructure to support prison as
CDA/Ladder Hill Replacement	DFID	Revised		£9,237	£104,131	£13,468	£72,164	£199,000	£715,000	CDA. (2013-15 funds to complete 12 units in Phase 1 only with option to extend to 25). £
		Actuals	£141,767	£9,237	£104,131	£13,478	£14,921	£141,767		Quincy Vale.
		Variance	£789,233	£0	£0	-£10	£57,243	£57,233	£715,000	
Feasibility Work for Set-Up of Housing		Budget	£98,801	£0	£0	£0	£20,000	£20,000	£60,000	
Association	DFID	Revised		£0	£28	£0	£19,972	£20,000	£60,000	
		Actuals	£18,839	£0	£28	£0	£10	£38		Possible 2013-14 Project, if not 2014-15
		Variance	£79,962	£0	£0	£0	£19,962	£19,962	£60,000	
	DFID/	Budget	£1,342,519	£7,150	£250,400	£966,650	£1,800	£1,226,000	£0	£253k Vehicles, £70k bins, remainder for Building and fees. £8,645 2014-15 for final bui
Solid Waste Management	SHG	Revised		£19,670	£172,184	£510,203	£619,105	£1,321,162	£73,656	payment, £43,220 retention payment 12m after completion. Additional funds from Cape
		Actuals	£987,529	£19,670	£172,184	£510,203	£168,953	£871,010	070.070	slippage
		Variance	£354,990	£0	£0	£0	£450,152	£450,152	£73,656	
ESH - Developing Attractions and		Budget	£315,339	£0	£5,000	£55,000	£0	£60,000		
Experiences	DFID	Revised		£0	£0	£840	£41,340	£42,180		£50k for Heritage Building Refurbishment at Lemon Valley, £10k for Cannon Mounts. £1
,		Actuals	£256,179	£0	£0	£840	044.040	£840		saving on Lemon Valley to transfer to E1.
		Variance	£59,160	£0	£5,000	£0	£41,340	£41,340	£0	
50U M : D	5515	Budget	£100,000	£0	£60,000	£40,000	£0	£100,000		
ESH - Major Development Projects	DFID	Revised		£423	£13,876	£0	£85,701	£100,000		
		Actuals	£15,534	£423	£13,876	£1,235		£15,534		
		Variance	£84,466	£0	£0	£38,765	£85,701	£84,466	£0	
5011 1 5 % 15	0110	Budget	£540,000	£540,000	£0	£0	£0	£540,000		
ESH - Loan Equity and Finance	SHG	Revised		£540,000	£0	£0	£0	£540,000		
		Actuals	£540,000	£540,000	£0	£0		£540,000		
		Variance	£0	£0	£0	£0	£0	£0	£0	
R1 - Acquiring Plant & Resurfacing of	DFID/	Budget	£5,215,000	£190,000	£180,000	£190,000	£240,000	£800,000	£2,160,172	DEID 00 111 / 11
Main Network Roads	EDF10	Revised	00 005 050	£217,986	£108,879	£269,344	£273,791	£870,000	£2,160,172	DFID was £2million (all spent pre 2013-14) EDF10 is £3,215,000 (Spend commenced 2
		Actuals	£2,985,256	£217,986	£108,879	£269,387	£134,175	£730,428	00 400 470	£254,828 EDF). Additional £70k consolidated for Deadwood remedials, from CBU.
		Variance	£2,229,744	0 <u>3</u>	£0	-£43	£139,616	£139,572	£2,160,172	
R2 - Improvements to Field Road and	סבום	Budget	£2,013,000	£0	£10,000	£40,000	£50,000	£100,000	£1,913,000	
Side Path	DFID	Revised	22	£0	£0	£0	£0	£0	£100,000	
		Actuals	£0	£0	£0	£0	050.000	£0	0400 000	Underspend - £40k E6 and £60k to Backlog Maintenance Operational.
		Variance	£2,013,000	£0	£10,000	£40,000	£50,000	£100,000	£100,000	2005 554 (
		Budget	£314,550	£71,049	£83,710	£0	£78,998	£233,757		£235,551 for surfacing works in total. £10k to Backlog Maintenance Operational, £25k to
Jamestown Wharf Development	DFID	Revised		£71,049	£71,087	£0	£321	£142,457		Backlog Maintenance GLH, £35k to Relocations, £17k to IT Developments. Remainder
		Actuals	£222,929	£71,049	£71,087	£0		£142,136		toilets.
		Variance	£91,621	£0	£0	£0	£321	£321	£0	
Phase 1 Wharf Improvements		Budget	£13,617,785	£7,500	£130,374	£245,424	£35,000	£418,298	£912,000	L
(Jamestown)	EDF9	Revised	040 000	£7,995	£29,015	£14,135	£20,000	£71,145	£1,108,000	Stabilisation, Procurement of Cargo Equipment, Concrete Paving, Customs. Relocation
		Actuals	£12,338,632	£7,995	£29,015	£14,135	000	£51,145	04.465.55	Security and freight operations, snagging on Customs House and construction of a slipv
		Variance	£1,279,153	£0	£0	£0	£20,000	£20,000	£1,108,000	
		Budget	£0	£0	£0	£0	£0	£0		Breakwater at Ruperts Bay
Phase 2 Wharf Improvements (Rupert's)	EDF10	Revised		£0	£0	£0	£0	£0		£9million DFID funds outside this programme to be spent 2013-14, EDF10 spend comm
		Actuals	£0	£0	£0	£0	_	£0		2014-15
		Variance	£0	£0	£0	£0	£0	£0	£0	
		Budget	£169,280	£0	£0	£169,280	£0	£169,280	£0	
Capital Assets (Vehicles)	SHG	Revised		£0	£0	£169,910	£33,000	£202,910		L
		Actuals	£169,910	£0	£0	£169,910		£169,910	ļ	Additional £33,000 from ESH Recurrent Budget for replacement vehicle
		Variance	-£630	£0	£0	£0	£33,000	£33,000	£0	
		Budget	£411,039	£16,585	£0	£0	£116,415	£133,000	£0	
T Developments	SHG	Revised		£16,585	£132	£44,163	£89,420	£150,300	£25,000	Additional £5k for ASYKUDA license, £2,300 for re-aligning the fibre-optic cable and £10
		Actuals	£341,217	£16,585	£132	£44,196	£2,265	£63,178		works to The Haven funded from Jamestown Wharf Development under-spend
		Variance	£69,822	£0	£0	-£33	£87,155	£87,122	£25,000	
		Budget	£75,000	£12,274	£33,183	£4,543	£0	£50,000	£25,000	
Training of the Vulnerable (CDO)	UNDP	Revised	£50,088	£7,721	£36,186	£6,109	£0	£50,016		Refurbishment of Guinea Grass CC and training of CDO members and vulnerable client
(Talling of the vullerable (CDO)									,	
Training of the vulnerable (CDO)		Actuals	£50,016	£7,721	£36,186	£6,181	-£72	£50,016		\$80,000 US, dependant on exchange rate, reduced to \$78,152 US Dec 2013 (£47,766 a

	Budget	£46,479,561	£971,858	£2,322,980	£3,546,745	£2,470,109	£9,311,692	£11,693,172	
Total Programme	Revised		£1,042,511	£2,032,474	£2,672,009	£2,792,533	£8,539,527	£10,094,987	
	Actuals	£29,914,196	£1,042,511	£2,032,474	£2,677,390	£337,122	£6,089,498	£0	
	Variance	£16,565,365	£0	£0	-£5,381	£2,455,411	£2,450,029	£10,094,987	
	Budget	£1,120,319	£556,585	£0	£169,280	£116,415	£842,280	£0	
Total Non-Infrastructure (SHG)	Revised		£556,585	£132	£214,073	£351,336	£1,122,126	£25,000	Projects which cannot be funded by DFID (IT Developments, ESH Loan Equity and Finance,
(£1.6million 2013-14, £1million 2014-15)	Actuals	£1,051,127	£556,585	£132	£214,106	£2,265	£773,088		Capital Assets, Hospital Equipment)
	Variance	£69,192	£0	£0	-£33	£349,071	£349,038	£25,000	
Total DFID (Plus remainder of SHG)	Budget	£28,181,457	£205,499	£1,979,423	£2,937,498	£2,078,694	£7,201,114	£8,596,000	
(£5million + £900k 2013-14)	Revised		£252,224	£1,858,262	£2,168,348	£2,147,406	£6,426,240	£6,776,815	
(ESITIMOT + E900K 2013-14)	Actuals	£15,489,165	£252,224	£1,858,262	£2,173,581	£200,754	£4,484,822	£0	
	Variance	£12,692,292	£0	£0	-£5,233	£1,946,652	£1,941,418	£6,776,815	
	Budget	£13,617,785	£7,500	£130,374	£245,424	£35,000	£418,298	£912,000	
Total EDF9	Revised		£7,995	£29,015	£14,135	£20,000	£71,145	£1,108,000	
	Actuals	£12,338,632	£7,995	£29,015	£14,135	£0	£51,145	£0	
	Variance	£1,279,153	£0	£0	£0	£20,000	£20,000	£1,108,000	
	Budget	£3,485,000	£190,000	£180,000	£190,000	£240,000	£800,000	£2,160,172	
Total EDF10	Revised		£217,986	£108,879	£269,344	£273,791	£870,000	£2,160,172	
	Actuals	£985,256	£217,986	£108,879	£269,387	£134,175	£730,428	£0	
	Variance	£2,499,744	£0	£0	-£43	£139,616	£139,572	£2,160,172	
	Budget	£75,000	£12,274	£33,183	£4,543	£0	£50,000	£25,000	
Total UNDP	Revised		£7,721	£36,186	£6,109	£0	£50,016	£25,000	
	Actuals	£50,016	£7,721	£36,186	£6,181	-£72	£50,016	£0	
	Variance	£24,984	£0	£0	-£72	£72	£0	£25,000	

Project Remit: Feasibility, Design, Construction

	ital Programme	14												
	at end of January 20 Project Title	14 April	May	June	July	August	September	October	November	December	January	February	March	Progress to Date
	E1 - Reducing			2013/14 Project Budget approved		Power System 2 operational (Energy				Planning Permission for PV Panels		PV system 4 material delivered to STHL		
	reliance on diesel			approved		\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \				PV system 4 material		delivered to STTL		1
	fuel					PV system 3 operational (Power Station)				procured (for Seals corner complex)				Planning Application for PV panels at Seales Corner approved, will be installed in March.
				0040/44 D : 4 D 1 4								Power Station	1110	
	E2 - Power System		IMC contract progress payment	2013/14 Project Budget approved	IMC contract progress payment		Earth conductor complete	IMC contract progress payment	IMC contract progress payment		IMC contract progress payment	refurbishments complete (other works)	IMC contract progress payment	Slip of works as water project using same contractor, snagging works remain.
	Improvements for STHL											Power Station	Station transformer	Tenders back for transformer and fan drives.
	SITIE						Improvement to radio					refurbishments complete	upgraded and Fan drives	Evaluation completed and approved by the
Energy						Civil works progress	communication	Sound proofing complete			WTG Installation	(initial works) Six new turbines erected	operational Partial project closure	board. Contract Feb - Mar to install.
	E5 - Installing		Civil works supervision	Civil works supervision	Civil works supervision	payments	Civil works supervision	Civil works supervision	Civil works supervision		commence	& operational	(phase 1)	Wind turbines have been delivered to site.
	Renewables (incl. E3 & E4)			2013/14 Project Budget	WTG equipment ready for dispatch ex-WES		WTG equipment	Civil works progress	Civil works progress				Scope for phase 2	Civil works completed, engineer to install
	·			approved	works	Civil works supervision	delivered to Rupert's	payments	payments	Civil works complete			defined	turbines on Island Feb-Mar.
				Material for airport				Material for other					Design for infrastructure	
	E6 - Enablers for air access			related works (80% down payments)				electricity supply works delivered to St Helena		Remainder of materials arrive		Low voltage reticulation to airport related facilities	agreed with Basil Read and Connect	
				2013/14 Project Budget approved										In negotiation with BR and planning around
	W1 - Support to			2013/14 Project Budget	Consultants support for	Consultants support for		Consultants support for	Consultants support for	Consultants support for	Consultants support for	Consultants support for	Consultants support for	requirements
	sustainable water resource			approved Water resource	Immediate needs Water resource	Immediate needs Water resource	Immediate needs Water resource	Immediate needs	Immediate needs	Immediate needs	Immediate needs	Immediate needs	Immediate needs	4
	management			monitoring	monitoring	monitoring	monitoring (Ongoing)							Engineer on Island February to May
				2013/14 Project Budget approved			Bottom Woods Material	Bottom Woods Materials						
Water								Briars control Cable Payment						
	W2/W3 Immediate water needs							,				_	_	1
	mater riodae					Contract 12 WTW refurb Contract 13 site	Contract 13 site	Contract 12 WTW refurb Contract 13 site	Contract 12 WTW refurb Contract 13 site	Contract 12 WTW refurb	Contract 12 WTW refurb Model Cottage pipe	Contract 12 WTW refurb Model Cottage pipe	Contract 12 WTW refurb	Contract 12 to complete in June 2014. Pipes
						preparations	preparations Pipe materials order	preparations Pipe arrives on Island	preparations		procurement	procurement	1	for Model Cottage to be procured (depending
<u> </u>	Courses						i pe materiais order	i ipe amves un Isianu						on contractor avliablity.
Sewerage	Sewage works (Feasibility & design)			2013/14 Project Budget approved						Consultancy fee progress payment	Consultancy fee progress payment		Consultancy fee progress payment	Consultancy progresses
Sewerage	Sewage works			2013/14 Project Budget						progress payment	progress payment			
	(Implementation)			approved				Specification and	Preparatory works 1			On site work	On site work	Materials and equipment ordered.
	Cape Villa			2013/14 Project Budget				Scheduling documents	Tender Documents	negotiation with				
	Redevelopment			approved				completed Building Regulations	issued	contractor	Start on site		Drainage works complete	-
	Project							drawing submitted for approval			Contractor mobilises			Contract signed. On site. Drainage/sewerage
	Challenging					Building Regulations		Specification and			Specification and			works underway.
Health	Behavioural Unit -			2013/14 Project Budget approved		drawing submitted for approval		Scheduling documents completed	Tender Documents issued		Scheduling documents	Evaluation of Tenders	Works implemented	Droguroment underway deadline 16th Feb
Health	New Build/Temporary			approved		арргочаг		completed	issued		completed Tender Documents		Works implemented	Procurement underway, deadline 16th Feb. PEAKS comments received and
	Build/ Temporary									Tender Board agreed to	ITTs out for Hospital	Contract awarded	Contactor mobilises Evaluation of Tenders.	incorporated.
	Hospital re- development		Initial discussions on	2013/14 Project Budget			Discussions around			put out an Expression of	refurbishment/improvem		Contractor awarded	
			single sourcing	approved			potential delivery options			Interest for Contractors	ent works	Site visits	contract and signed	Deadline for ITTs is 28th February. 1st Floor bathroom refurbishment contract has been
	·													
								First draft of specification				Deadline for submission	Purchase order issued	awarded. Backlog maintenance work
	GLH Backlog			2013/14 Project Budget				and preliminaries Electrical Works	Electrical Works	Electrical Works	Electrical Works	of Tenders Electrical Works	Purchase order issued	underway.
	GLH Backlog Maintenance		Brief approved	2013/14 Project Budget approved	Designs approved	Cost approval	Award of contract	and preliminaries		Electrical Works progresses	Electrical Works progresses	of Tenders	Purchase order issued Electrical works finalised	
	Maintenance (Jamestown		Project Manager appointed		Designs approved Eol's sought	Cost approval Tender process conducted	Award of contract	and preliminaries Electrical Works	Electrical Works			of Tenders Electrical Works		underway.
	Maintenance		Project Manager	approved		Tender process	Award of contract	and preliminaries Electrical Works	Electrical Works			of Tenders Electrical Works		underway. Contractors progressing on site
	Maintenance (Jamestown		Project Manager appointed Designs prepared Award of contract - St	approved		Tender process conducted		and preliminaries Electrical Works	Electrical Works	Extra decoration works to the outside of Pilling	progresses Redecoration works	of Tenders Electrical Works		Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as
	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational		Project Manager appointed Designs prepared Award of contract - St Pauls school	approved		Tender process	Award of contract Works completed at PAS	and preliminaries Electrical Works	Electrical Works	progresses Extra decoration works to	progresses Redecoration works completed Structual Work at Harford	of Tenders Electrical Works progresses	Electrical works finalised	underway. Contractors progressing on site Phase 1 external redecoration works
	Maintenance (Jamestown electrical rewiring)		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved		Tender process conducted		and preliminaries Electrical Works	Electrical Works	Extra decoration works to the outside of Pilling	Redecoration works completed Structual Work at Harford School start and	of Tenders Electrical Works progresses Drainage works at St	Electrical works finalised Drainage works at St	Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be
	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools)		Project Manager appointed Designs prepared Award of contract - St Pauls school	approved Designs prepared		Tender process conducted		and preliminaries Electrical Works	Electrical Works	Extra decoration works to the outside of Pilling	progresses Redecoration works completed Structual Work at Harford	of Tenders Electrical Works progresses	Electrical works finalised	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon.
	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services,		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services,	Eol's sought Works progresses on	Tender process conducted Works start at PAS Works finalises;		and preliminaries Electrical Works	Electrical Works	Extra decoration works to the outside of Pilling	Redecoration works completed Structual Work at Harford School start and	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy	Electrical works finalised Drainage works at St Pauls School finish.	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move
	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite,		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, -	Eol's sought	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT,		and preliminaries Electrical Works	Electrical Works	Extra decoration works to the outside of Pilling	Redecoration works completed Structual Work at Harford School start and	of Tenders Electrical Works progresses Drainage works at St Pauls school start.	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police)		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services,	Works progresses on Corporate Services Brief approved (IT, Police)	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police)	Works completed at PAS	and preliminaries Electrical Works commence	Electrical Works progresses	Extra decoration works to the outside of Pilling School	Redecoration works completed Structual Work at Harford School start and	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy	Electrical works finalised Drainage works at St Pauls School finish. EMD move to Scotland	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House.
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services,	Works progresses on Corporate Services Brief approved (IT, Police)	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT,	Works completed at PAS Design finalised Tender Process/Award of	and preliminaries Electrical Works commence	Electrical Works	Extra decoration works to the outside of Pilling	Redecoration works completed Structual Work at Harford School start and	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed.
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police)		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services, works commence	Works progresses on Corporate Services Brief approved (IT, Police)	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police)	Works completed at PAS	and preliminaries Electrical Works commence	Electrical Works progresses	Extra decoration works to the outside of Pilling School	Redecoration works completed Structual Work at Harford School start and	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February.
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services,	Works progresses on Corporate Services Brief approved (IT, Police)	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police)	Works completed at PAS Design finalised Tender Process/Award of	and preliminaries Electrical Works commence	Electrical Works progresses	Extra decoration works to the outside of Pilling School	Redecoration works completed Structual Work at Harford School start and complete	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed.
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services, works commence	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design prepared	Works completed at PAS Design finalised Tender Process/Award of contract	and preliminaries Electrical Works commence	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	Redecoration works completed Structual Work at Harford School start and complete	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed.
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design prepared	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control	and preliminaries Electrical Works commence Work on site Contract award	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	Redecoration works completed Structual Work at Harford School start and complete	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment	underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design prepared Design Prepared	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building	and preliminaries Electrical Works commence Work on site Contract award Building control approved	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design prepared Design Prepared	Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	Progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment	Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. plans (the Scape framework being used).
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design Prepared Cost approval	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design prepared Design Prepared Cost approval	Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works	Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design Prepared Cost approval	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender	underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has started. E.g. Locks will be ordered in February.
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH Relocation of Prison		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget approved	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design Prepared Cost approval	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender	Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has started. E.g. Locks will be ordered in
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH		Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget approved	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design Prepared Cost approval	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations submission	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist Materials Utilities Works	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender	underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisatio works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. Plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has started. E.g. Locks will be ordered in February. Planning application approved. Tender has been advertised for the intrastructure work, however work might not commence until the
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH Relocation of Prison	Design prepared	Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget approved 2013/14 Project Budget approved	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design Prepared Cost approval	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations submission	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist Materials	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender	Underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has started. E.g. Locks will be ordered in February. Planning application approved. Tender has
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH Relocation of Prison	Design prepared Housing Trading Account	Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget approved 2013/14 Project Budget approved 2013/14 Project Budget approved	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design prepared Cost approval Planning approval obtained Cost approval Establish revenue	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued Contract briefing complete Establish revenue	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations submission Planning Approved for Phase 1 Establish revenue	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete	progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist Materials Utilities Works	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender Documents Organisation established	Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. Plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has started. E.g. Locks will be ordered in February. Planning application approved. Tender has been advertised for the intrastructure work, however work might not commence until the
Buildings	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH Relocation of Prison	Design prepared	Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget approved 2013/14 Project Budget approved	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design Prepared Cost approval Planning approval obtained Cost approval Establish revenue requirements Benefits system	Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued Contract briefing complete Establish revenue requirements Benefits system	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations submission Planning Approved for Phase 1 Establish revenue requirements Benefits system	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete Construction progresses Benefits system	Progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where necessary Benefits system	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist Materials Utilities Works Commence Benefits system	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender Documents Organisation established as legal entity Benefits system	Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. Plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has started. E.g. Locks will be ordered in February. Planning application approved. Tender has been advertised for the intrastructure work, however work might not commence until the
	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH Relocation of Prison	Design prepared Housing Trading Account	Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget approved 2013/14 Project Budget approved 2013/14 Project Budget approved	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design Prepared Cost approval Planning approval obtained Cost approval Establish revenue requirements	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued Contract briefing complete Establish revenue requirements	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations submission Planning Approved for Phase 1 Establish revenue requirements	Electrical Works progresses work continues Construction progresses	Extra decoration works to the outside of Pilling School Work complete Construction progresses	Progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where necessary	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist Materials Utilities Works Commence	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender Documents Organisation established as legal entity	Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. Plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has started. E.g. Locks will be ordered in February. Planning application approved. Tender has been advertised for the intrastructure work, however work might not commence until the
	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH Relocation of Prison CDA/Reprovision of Ladder Hill	Design prepared Housing Trading Account	Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget approved 2013/14 Project Budget approved 2013/14 Project Budget approved	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design Prepared Cost approval Planning approval obtained Cost approval Establish revenue requirements Benefits system reviewed to accommodate viable housing account	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued Contract briefing complete Establish revenue requirements Benefits system reviewed to accommodate viable housing account	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations submission Planning Approved for Phase 1 Establish revenue requirements Benefits system reviewed to	Electrical Works progresses work continues Construction progresses Benefits system reviewed to	Extra decoration works to the outside of Pilling School Work complete Construction progresses Benefits system reviewed to	Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where necessary Benefits system reviewed to accommodate viable housing account	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist Materials Utilities Works Commence Benefits system reviewed to accommodate viable housing account	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender Documents Organisation established as legal entity Benefits system reviewed to accommodate viable housing account	Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisation works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. Plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has started. E.g. Locks will be ordered in February. Planning application approved. Tender has been advertised for the intrastructure work, however work might not commence until the
	Maintenance (Jamestown electrical rewiring) Backlog Maintenance - Operational (Schools) Relocations (Corporate Services, IT training suite, Police) Victim Suite refurbishment Conversion of Quincy Vale to GLH Relocation of Prison CDA/Reprovision of Ladder Hill	Design prepared Housing Trading Account	Project Manager appointed Designs prepared Award of contract - St Pauls school Final designs approved for PAS	approved Designs prepared Brief approved, - Corporate Services, works commence 2013/14 Project Budget approved Project Manager appointed 2013/14 Project Budget approved 2013/14 Project Budget approved 2013/14 Project Budget approved	Works progresses on Corporate Services Brief approved (IT, Police) Brief approved Cost approval Brief Approved	Tender process conducted Works start at PAS Works finalises; relocation of CS actioned Design prepared (IT, Police) Design Prepared Cost approval Planning approval obtained Cost approval Establish revenue requirements Benefits system reviewed to accommodate viable	Works completed at PAS Design finalised Tender Process/Award of contract Design Prepared Submission to Building Control Tender specifications issued Contract briefing complete Establish revenue requirements Benefits system reviewed to accommodate viable housing account	and preliminaries Electrical Works commence Work on site Contract award Building control approved as minor works Start works Building regulations submission Planning Approved for Phase 1 Establish revenue requirements Benefits system reviewed to accommodate viable	Electrical Works progresses work continues Construction progresses Benefits system reviewed to accommodate viable	Extra decoration works to the outside of Pilling School Work complete Construction progresses Benefits system reviewed to accommodate viable	Progresses Redecoration works completed Structual Work at Harford School start and complete Complete stabilisation works Assess utility requirements and implement where necessary Benefits system reviewed to accommodate viable	of Tenders Electrical Works progresses Drainage works at St Pauls school start. Relocation strategy proposal to SMT Order Specialist Materials Utilities Works Commence Benefits system reviewed to accommodate viable housing account	Drainage works at St Pauls School finish. EMD move to Scotland Drawing Office move to Essex House Complete refurbishment works Finalise Tender Documents Organisation established as legal entity Benefits system reviewed to accommodate viable	underway. Contractors progressing on site Phase 1 external redecoration works completed at Pilling School as well as stuctual work at Harford. Tender has been advertised for the french drains to be completed at St Pauls School, contract to be awarded soon. Works will start at Scotland for EMD to move from Essex House. Drawing Office will move from Carnarvon Court to Essex House. Proposal will be put forward to SMT in February. All refurbishment works completed. Equipment on the way via RJI Contractor has not completed the stabilisatio works. This will now finish in February (Panalty clauses now being used). Conversion works are continuing. Plans (the Scape framework being used). Also awaiting confirmation where the sewage line will be connected. Procurement of specialist equipment for the Prison has started. E.g. Locks will be ordered in February. Planning application approved. Tender has been advertised for the intrastructure work, however work might not commence until the

	oital Programme													
	at end of January 20 Project Title		May	luno	luk	August	Contombor	Octobor	November	Docombor	lanuary	Fohruary	March	Progress to Date
Sector	Froject Title	April	Мау	June	July	August	September	October	November	December	on most effective	February Undertake options review on most effective housing form of CBHO	I=	Progress to Date paper with SPPU. Contract has been signed with critical friend, 32 days consultancy will be provided.
Environme	Solid Waste -	Local Project Manager appointed	Tender Document prepared	Issue Tender Document	Single Source BR Procurement Process			Contract Signed	Construction commences; survey site	civic amenity site and	Civic amenity completed. Start to dig first waste cell.	,		Works continuing on site with the contractor progressing further than planned on some elements of the project. E.g. Commencement of the waste cell
				Access gates			Bird netting arrives				Completed Tenders for Bins goes to procurement board. Contract signed for supply of bins.			Evaluation of Tenders took longer than planned. Contract awarded but not yet signed. Payment will be made once they are received in another port.
ntal Health	Redevelopment of Horse Point landfill							RCV Tender re-advertise	RCV re-evaluation of tender	RCV Tender awarded	Agricultural tractor, Agricultural trailer and Land Rover trailer arrive	Land rover and telehandler arrive on Island	RCV Shipped	Possible additional freight costs, requesting further information from Sol & Co.RCV tender has been awarded and due to arrive on island in May. Landrover due to be received 30th April. Tractor and Trailer was due to arrive on the MOD ship to Ascension however the MOD ship did not offload this cargo so, the vehicles will now arrive in April. This delay will not effect the Project.
	Visitor Attractions - Lemon Valley					Finalising Project Design	Training Commences	Advertise for tenders for additional works		Work commences		Work completed		Tender to be advertised to replace windows and doors in the lower building, plus some stone repair work.
Economic	Visitor Attractions - Cannon Mounts			Finalising Design		Sought Eol's & Award Contract		Work Commences				Work completed		Museum has completed refurbishing 4 cannon barrels, however the base needs 6" by 6" wood, looking at procurement options. The estimated time to complete works is about August. No contract in place yet.
	Major Development Projects			Work commences on small portion of street	Project re-costed (Award of tender was in 2011: cost inflations etc)		Potential Re-Tender	ESH board for extra funds			Works commence		Works Completed	Works has been re-advertised, only two contractors showed interest but did not submit a tender. Pro-Arc now negotiating with contractors to see if it can be done as smaller elements to simplify the works.
	Loan Equity and Finance													Quarter 1: 25 loans approved. Quarter 2: 2 loans approved (Value £31,292)
Roads	R1 - Road rehabilitation and Maintenance (EDF10)	Road Asset list complete	Minor road conditions survey completed	13km road completed			2013 road survey completed		15km road completed	16.5km road completed		Road Asset database complete	19km road complete	Works progressing from Alarm Forest to Hutt's Gate
	R2 - Field Road and Side Path						Designer/contractor appointed		Survey work complete	Outline design complete		Necessary consultations and consents gained		It has been decided for this project to now take place during the 2014/15 programme
	Jamestown Wharf - DFID	Construction progresses	Construction progresses	Works finalised/Defects listed										Specialist sanitary-ware being procured for landing steps toilets and additional street furniture eg. bins.
Wharf	Phase 1: Customs (EDF9)	Electrical works ongoing	Footbridge installed	Relocation of carousel/remainder electrical works	Tender Process - external concreting	Award contract/Works commence	Works continue	Works continue	Works continue	Works continue	Works continue	Works continue	Works completed	Snagging works still continuing on Customs Building.
	Phase 1: Main Wharf Works (EDF9)				Contractor issues finalised	Discussion around remedial action		Slabs repaired				CAN Supervisor agreed		Ongoing discussions with NOD/SHG on programme of works. Expected commencement date of April 2014
l Assets (Ve	ANRD and car for							Tractor arrives on-island					ESH car arrives on island	Tractor arrived and in use. Car on order to
Technolog y	IT Development			Personnel depart for overseas training	Overseas training delivered	Overseas training delivered	Personnel arrive back on island				Equipment due to arrive on Island			some installation due to planning requirements. To complete in May.
Community	Training of the Vulnerable				Refurbishment works start	Opening of Office and facilities for members		Training for CDO members starts		Refurbishment works & Training completed, Fire service sign of for full use				Project Complete
Ascension	Roads (EDF10)												Complete remaining 687m of carriageway resurfaced and realigned.	