


# ST HELENA AIRPORT PROJECT

# ANNUAL ENVIRONMENTAL REPORT 2012-13

# February 2014



# View of the Dry Gut fill in April 2013



PAGE 3 OF 69

# ST HELENA AIRPORT PROJECT

# ANNUAL ENVIRONMENTAL REPORT 2012-13

# TABLE OF CONTENTS

ACKN LIST C	OF ACR	DGEMENTS ONYMS SUMMARY AND KEY PERFORMANCE INDICATORS	6 7 8 10
1	INTRO	DUCTION	16
2		AND OBJECTIVES OF THE ANNUAL ENVIRONMENTAL REPORT	19
3	<b>ENVIR</b> 3.1 3.2 3.3 3.4 3.5	<b>CONMENTAL GOVERNANCE STRUCTURES</b> Basil Read Sustainability Statement Environmental Management Team Environmental Management Plans Compliance Monitoring and Auditing Meetings and Reporting	<b>19</b> 19 20 22 23 28
4	<b>BUILD</b> 4.1 4.2 4.3 4.4	<b>DING RELATIONSHIPS WITH STAKEHOLDERS</b> Employment and Employee Development Stakeholder Engagement Forum Community Liaison Corporate Social Responsibility Programmes	<b>30</b> 30 32 33 34
5	ENVIR	CONMENTAL RISK IDENTIFICATION	35
6	<b>ENVIR</b> 6.1 6.2	CONMENTAL MANAGEMENT: ACTIVITIES AND RESULTS         Input to Design         Studies Commissioned         6.2.1       Southern Ridge and Dry Gut         6.2.2       Permanent Wharf         6.2.3       Open Channel Drain in Dry Gut         6.2.4       Boer War Rubbish Site         6.2.5       Boer Pipeline         Environmental Monitoring	<b>37</b> 39 40 40 42 44 44 45
	6.4	<ul> <li>Environmental Monitoring</li> <li>6.3.1 Air Quality</li> <li>6.3.2 Water Quality</li> <li>6.3.3 Noise</li> <li>6.3.4 Vibration and Building Condition Monitoring</li> <li>6.3.5 Waste Management</li> <li>6.3.6 Resource Use</li> <li>6.3.7 Wirebirds</li> <li>6.3.8 Visual Impact</li> <li>6.3.9 Climate</li> <li>6.3.10 Heritage Protection</li> <li>Landscape Restoration and Rehabilitation</li> </ul>	45 46 48 52 55 58 61 62 64 65 66 66

# 8 CONCLUSIONS



# ANNEXURE A: BASIL READ SAFETY, HEALTH, ENVIRONMENT AND QUALITY POLICY

# LIST OF TABLES

Table 1	Airport construction work areas and status as of end June 2013	18
Table 2	Incident rating scale	24
Table 3	Findings, recommendations and status of corrective actions from the	
	January 2013 audit	27
Table 4	Schedule of meetings where environmental matters are discussed	28
Table 5	Environmental reporting	29
Table 6	Summary of environmental risk assessment	36
Table 7	Summary of key environmental inputs to the design phase	37
Table 8	Air quality monitoring plan	46
Table 9	ES dust impact predictions (from Table 7.2 of Vol 2 of the ES, 2008)	47
Table 10	Water quality monitoring plan	49
Table 11	ES water quality impact predictions (from Table 15.2 of Vol 2 of the ES, 2008)	50
Table 12	Water quality standards used	51
Table 13	Noise monitoring plan	53
Table 14	Baseline average noise levels	53
Table 15	Noise level guidelines	53
Table 16	Predicted noise levels (ES, 2008)	54
Table 17	Vibration monitoring plan	55
Table 18	Vibration control limits for protection of occupiers	56
Table 19	Vibration control limits for protection of buildings and structures	56
Table 20:	Vibration impact predictions	56
Table 21	Building surveys undertaken	57
Table 22	Estimated average monthly waste volumes	59
Table 23	Total diesel consumption during reporting period	62

# LIST OF FIGURES

Figure 1	Map of the airport works areas	17
Figure 2	Environmental reporting structure up to end June 2013	21
Figure 3	Number of incidents by type	25
Figure 4	Number of incidents by level of severity	25
Figure 5	Stakeholder relationships	30
Figure 6	SHAP labour analysis	31
Figure 7	Number and rating of complaints received	34
Figure 8	PM10 Rupert's valley, March-October 2012	47
Figure 9	PM10 at Prosperous Bay Plain, July and Nov-Dec 2012	48
Figure 10	Borehole salinity readings, March – June 2013	52
Figure 11	Noise levels in Rupert's Valley, Feb-Oct 2012	54
Figure 12	Noise levels from blasting in Rupert's Valley, March – September 2012	55
Figure 13	Peak particle velocities measured in Rupert's Valley, March – July 2012	57
Figure 14	Water use per month	61
Figure 15	Number of adult birds, concrete batch plant	63



Figure 16	Number of adult birds, explosives magazine	63
Figure 17	Number of adult birds, terminal area	64
Figure 18	Number of adult birds, Tungi Flats	64



# FOREWORD

We have just passed the two year mark in the Project timeline as well as achieving the 50% mark of the fill to Dry Gut. Activities are underway on almost all areas of the project site from Rupert's Valley to Prosperous Plain. Part of our success to date has been our commitment to minimise and eliminate the potential adverse environmental effects that a legacy project of this size can have on the environment.

I wish to express my thanks to our CEMPC, Bryony Walmsley, who stepped into this role in June 2013 and who has had a major positive effect on the Project. In addition, my thanks go Annina Van Neel and the Basil Read team, to the PMU, St Helena Government and all other parties who have all contributed to the process.

There will be continual environmental challenges ahead of us but I believe that the team that we have in place are competent and motivated to face up to these challenges.

#### Jimmy Johnston, Basil Read Airport Director



# ACKNOWLEDGEMENTS

A number of people have contributed to the first Annual Environmental Report for the St Helena Airport Project, notably: George Vorster, Annina van Neel and her team, Julie George. Charles Schwartz, Deon de Jager and all the on-island production managers.

Graham Temlett reviewed the report and Denain Venter provided much appreciated administrative support.



DATE: 2014-02-13 REV: C PAGE 8 OF 69

# LIST OF ACRONYMS

ADA ADAB	airport development area airport development area boundary
ADT	articulated dump truck
AER	annual environmental report
В	boron
BFI	bulk fuel installation
BR	Basil Read
BS	British Standard
Са	calcium
CECO	Contractor's Environmental Control Officer
CEMP	Contractor's environmental management plan
CEMPC	Contractor's Environmental Management Plan Coordinator
CI	chloride
CLO	Community Liaison Officer
D	day
dB(A)	decibel (A-weighted)
DBO	design, build and operate
DfID	Department for International Development
DEFRA	Department for Environment, Food and Rural Affairs
EAAD	Environmental Assessment and Audit Department
eC	electrical conductivity
EC	European Commission
EIA EMP	environmental impact assessment environmental management plan
ES	environmental statement
EU	European Union
HO	head office
Hr	hour
HR	human resources
Hz	hertz
ISO	International Standards Organisation
K	potassium
kg	kilogram
km <sup>2</sup>	square kilometres
KPI	key performance indicator
kWh	kilowatt hour
LA90	noise level exceeded for 90% of the measurement period
LAeq	equivalent continuous A-weighted sound pressure level
LAmax	maximum level that the A-weighted sound pressure level reaches in a given period
LEMP	landscape and ecological mitigation plan
m	metre
m <sup>2</sup>	square metre
m <sup>3</sup>	cubic metre
Mg	magnesium
mg	milligram
ml	millilitre



DATE: 2014-02-13 REV: C

PAGE 9 OF 69

mm mS/m	millimetre milliSiemens per metre
MSDS	material safety data sheet
N	nitrogen
Na	sodium
NGO	non-governmental organisation
NO <sub>2</sub>	nitrite
NO <sub>3</sub>	nitrate
Ni	nickel
OECD	Organisation for Economic Cooperation and Development
Pb	lead
PBP	Prosperous Bay Plain
PM10	particulate matter (smaller than 10 micron)
PMU	Project Management Unit
ppm	parts per million
ppt	parts per thousand
PPV	peak particle velocity
PR	public relations
RA	risk assessment
RESA	runway end safety area
RMS	Royal Mail Ship
S	second
SANS	South African National Standards
SEF	stakeholder engagement forum
SHEQ	Safety, Health, Environment, Quality
SHG	St Helena Government
SHNT	St Helena National Trust
SO <sub>4</sub>	sulphate
SWMP	site waste management plan
TA TDS	technical assistant total dissolved solids
TFF	temporary fuel facility
TSP	total suspended particulates
TSS	total suspended solids
TWQR	target water quality range
μg	microgram
r-9 UK	United Kingdom
VDV	vibration dose value
WHO	World Health Organisation
WMP	Contractor's waste management plan
	···· · · · · · · ·



# EXECUTIVE SUMMARY AND KEY PERFORMANCE INDICATORS

In November 2011, the South African construction firm, Basil Read (Pty) Limited, was awarded the contract to construct an airport on St Helena Island by the St Helena Government (SHG). Site establishment and *temporary* early works commenced on the island in January 2012, while the *permanent* works commenced in July 2012. One of the deliverables during the airport construction period, as specified in Schedule v4.1.19A: Environmental Management Requirements, is an annual environmental report (AER) of the permanent construction works. This AER therefore covers the 12-month period from July 2012 to June 2013, but it does include the activities which took place during the temporary works period (i.e. January to June 2012).

During the reporting period Basil Read (BR) established and maintained their commitment to responsible environmental stewardship, and to minimising and eliminating potential adverse environmental impacts. This was achieved by putting in place the necessary human and financial resources to implement the environmental requirements specified in the Design, Build and Operate contract.

A set of key performance indicators (KPIs) have been developed for the annual environmental report and these are grouped under the following headings:

- Legal compliance;
- Environmental structures;
- Environmental systems; and
- Environmental performance (social and biophysical).

For each KPI, an assessment rating has been provided. 'Yes' in green means that the target or goal has been achieved. 'Partial' in orange means that there has been progress made towards achieving the goal, or that the KPI has been partially achieved. 'No' in red indicates where the KPI has not been achieved in the current reporting period. These KPIs will be used in subsequent annual reports so that progress can be compared. The table below provides a brief comment, with reference to the section in the annual report where the matter is discussed more fully.

Of the 30 KPIs, 9 have not been achieved, substantial progress has been made in 5 and 14 indicators have been attained. There are two unknown/not applicable indicators for this report.

Key performance	Description	Assessment	Comments
indicator		rating	
LEGAL COMPLIANCE			
Legal compliance with	No non-compliance	Yes	
laws and regulations of	notices, stop orders or		
St Helena	penalties have been		
	issued in terms of		
	environmental laws in		
	force		
Compliance with the	No environmental	No	Three incidents with a level 3
CEMP	incidents with ratings of		rating and two incidents with a
	level 3 or more have		rating of 4 occurred during the
	occurred		reporting period. Corrective



DATE: 2014-02-13

REV: C PAGE 11 OF 69

Key performance	Description	Assessment	Comments				
indicator		rating					
			actions were taken and the incidents have been closed out. <i>See section 3.4.</i>				
ENVIRONMENTAL STR	1						
The environmental management team, as specified in the Contract is in place	Appointment and employment of the following positions throughout the reporting period: CEMPC CECO Technical assistants CLO	Partial	There were some periods when there was no TA due to difficulties in obtaining commitments from possible candidates. <i>See section 3.2.</i>				
Reporting commitments achieved (as per requirements of contract)	100% completion of the following: Weekly CECO reports Monthly CECO reports 6-monthly update of CEMP (Jan, June 13) 6-monthly audit (Jan, June 13) Annual environmental report (July13)	Partial	<ul> <li>Weekly reports: not 100%</li> <li>Monthly reports: not 100%</li> <li>6-monthly update of CEMP:</li> <li>Jan13 update significantly delayed (submitted and accepted in May13);</li> <li>June update completed and submitted in July13.</li> <li>6-monthly audit: conducted Jan13. June audit planned for Sept13 (due to change in CEMPC)</li> <li>AER: this report.</li> <li>See Table 5.</li> </ul>				
Meetings held (as per requirements of contract)	The following meetings occur as scheduled: Weekly environmental management meeting Monthly environmental management meeting Weekly project meeting	Yes	See Table 4.				
	ENVIRONMENTAL SYSTEMS						
Ongoing input to design	Environmental issues are taken into account during project design	Yes	Regular attendance at bi-monthly technical design meetings by CEMPC and at site project meetings by CECO. <i>(Section 6.1 and Table 7).</i> Site walk-overs conducted prior to construction in each new area. EIAs conducted for all developments where there has been a significant departure from the Reference Design e.g. the				



DATE: 2014-02-13 REV: C

PAGE 12 OF 69

Key performance	Description	Assessment	Comments			
indicator		rating				
			permanent wharf, the open channel drain. <i>See section 6.2.</i>			
Environmental monitoring systems are in place (as per the requirements of the contract and CEMP)	The following are monitored on a regular (as specified in the CEMP) basis: air quality (PM10 and TSP), water (marine, surface water and groundwater), noise, vibration, building condition, waste quantities, resources use, wirebirds, pests, invasive species, visual impact, climate and heritage.	Partial	Total suspended particulates (dust) have not been monitored due to inability to obtain correct equipment (now rectified). <i>See section 6.3.1.</i> Water quality is being monitored on a daily, monthly and 6- monthly basis in excess of EMP requirements. <i>See section 6.3.2.</i> Noise, vibration and building condition monitoring being monitored as per EMP. <i>See sections 6.3.3 and 6.3.4.</i> Waste volumes are monitored. <i>See section 6.3.5.</i> The use of water, diesel and power is monitored. <i>See section 6.3.6.</i> Wirebirds were monitored by SHNT until July 2012 and by BR from October 2012. <i>See section 6.3.7.</i> Visual impact is being monitored. <i>See section 6.3.8.</i> Climate records are kept. <i>See section 6.3.9.</i> Monitoring of possible damage to heritage buildings is monitored. <i>See section 6.3.10.</i>			
Comments hot line and complaints procedure established (as per contract)	Meaning that there is a 24 hour hot line and all complaints are registered and followed up within 1 day	Yes	See section 4.3.			
ENVIRONMENTAL PERFORMANCE: SOCIAL & COMMUNITY SERVICES						
Stakeholder engagement forum (SEF) established by PMU and functioning	SEF set up and monthly meetings held	Partial	SEF only established in June 2013 and first meeting held in July 2013			
Number of complaints received	No serious complaints received. Less than 3 minor	Partial	No serious complaints received. Four minor complaints received in March 2013.			



DATE: 2014-02-13 REV: C

PAGE 13 OF 69

Key performance indicator	Description	Assessment rating	Comments
	complaints per month.		See Figure 7.
Employment of Saints	Direct creation of 112- 225 construction jobs for Saints	Yes	330 Saints currently employed.
No additional pressure on island medical facilities	BR to appoint own primary health care practitioner. BR to pay full cost if hospitalisation required	Yes	Primary health care practitioner in place since February 2012. BR conducts a psychometric and health screening assessment prior to departure to the island for all permanent staff.
No incidents of communicable diseases caused by BR and its sub-contractors	HIV and AIDS awareness and testing programmes are in place for all staff	No	No awareness campaign is in place.
Anti-social behaviour and crime	No BR employee or sub-contractor is convicted of any crime while on the island	Yes	All employees require a police clearance certificate before leaving for the island. Majority of expatriate workforce is housed at the Bradley's camp.
Incidents of disturbance to heritage resources	No level 3 incidents or higher reported	No	A slave grave was disturbed in Rupert's valley – a level 4 incident. See section 3.4.
Impact on housing and accommodation	No impact on local housing markets from immigrant workers. Benefit to local guest houses and rental market.	Yes	Majority of expatriate workforce is housed at the Bradley's camp. 45 private premises are leased out to BR staff. <i>See section 4.4.</i>
Impact on existing waste landfill facilities	The waste generated from construction works must not put pressure on island waste disposal facilities	Yes	BR has created new waste cells and helped to clean up Horse Point landfill. As much waste as possible is re- used, re-cycled or minimised. See section 6.3.5.
Safe disposal of hazardous waste	BR must export all hazardous waste from the island <sup>1</sup>	No	BR unable to fulfil its contractual requirements due to the restrictions of the Basel Convention. See section 6.3.5.
Minimise impact on Island water supplies	BR to minimise use of island water supplies and develop new sustainable sources of	Yes	BR has sourced all the water needed for construction from newly drilled boreholes. Water is pumped on a sustainable yield

<sup>1</sup> Requirement to be reviewed in view of restrictions imposed by the Basel Convention and the Ban Amendment



DATE: 2014-02-13 REV: C

PAGE 14 OF 69

Key performance	Description	Assessment	Comments
indicator	under for construction	rating	
	water for construction		basis. A very small amount of
			water provided by SHG is used
			for domestic purposes and for
	RFORMANCE: BIOPHYSIC	201	mixing concrete.
Incidents of dust	No exceedances over	No	PM10 levels at PBP exceeded
emissions over	permitted limits	NO	respirable dust limits on 9
prescribed limit	recorded		occasions over 9 months (but
presended innit	recorded		there are no human receptors
			nearby).
			See section 6.3.1.
Incidents of noise	No exceedances over	No	Permitted day time noise levels
emissions over	permitted limits		in Rupert's Valley exceeded the
prescribed limit	recorded		70  dB(A) limit on 4 occasions –
			three times due to wind and once
			due to construction activity.
			See section 6.3.3.
Incidents of vibration	No exceedances over	No	Annoyance threshold for peak
(peak particle velocity)	permitted limits		particle velocity exceeded in
readings over	recorded		Rupert's Valley on 3 out of 8
prescribed limit			days when measurements were
			taken.
			See section 6.3.4.
Incidents of water	No exceedances over	Unknown	No baseline water quality data
quality over prescribed	permitted limits		available from ES to compare
limit	recorded		results, although it is possible
			that suspended sediment levels
			in Rupert's Valley have been
			increased due to construction
			activity.
Incidents of significant	No level 3 incidents or	No	Two accidental hydrocarbon
accidental spills (oil,	greater involving		spills and one incident of a
diesel, concrete)	accidental spills		concrete spill into the marine
			environment (level 3 or greater)
			were recorded during the
Tatal land us ad fair		Mag	reporting period.
Total land used for	Additional land taken	Yes	The ADA has not increased by
project outside of	by the project must not		more than 10%.
ADAB	exceed 10% of the total ADA.		
Incidents of illegal	No level 3 incidents or	No	One major (level 3) incident
driving, plant collection,	greater involving		occurred in June 2013 where a
animal trapping	biodiversity issues		vehicle was driven through the
			Millennium Forest.
Rare and endangered	No level 3 incidents or	Yes	None.



PAGE 15 OF 69

Key performance indicator	Description	Assessment rating	Comments
species affected (excluding Wirebirds)	greater involving biodiversity issues		
Number of Wirebird territories disturbed	No displacement of Wirebirds beyond the ADA	Yes	Wirebird numbers appear to be stable in areas surrounding the works areas
Bio-control measures are in place	No contaminated containers allowed onto the island	Yes	All contaminated containers were intercepted prior to despatch to construction sites.
Land rehabilitated as per LEMP programme	Number of hectares planted per year.	-	No areas available for rehabilitation yet.



#### 1 INTRODUCTION


In November 2011, the South African construction firm, Basil Read (Pty) Limited, was awarded the contract to construct an airport on St Helena Island by the St Helena Government (SHG). Site establishment and *temporary* early works commenced on the island in January 2012, while the *permanent* works commenced in July 2012. One of the deliverables during the airport construction period, as specified in Schedule v4.1.19A: Environmental Management Requirements, is an annual environmental report (AER) of the permanent construction works. This AER therefore covers the 12-month period from July 2012 to June 2013, but it does include the activities which took place during the temporary works period where relevant (i.e. January to June 2012).

During the reporting period Basil Read (BR) established and maintained their commitment to responsible environmental stewardship, and to minimising and eliminating potential adverse environmental impacts. This was achieved by putting in place the necessary human and financial resources to implement the environmental requirements specified in the Design, Build, Operate contract.

The guiding principles for ongoing management of the airport construction project are found in the Environmental Management Plan (EMP), completed by AECOM in February 2011. Using this as the base, BR developed a detailed Contractor's Environmental Management Plan (CEMP) to guide day-to-day activities across the entire project site. The CEMP is the cornerstone for environmental management on this project and, through its six-monthly updates, it is a living document which is responsive to the ever-evolving project demands.

The main objectives of the environmental management team are to protect St Helena's unique environment and heritage resources, and practice good environmental management and stewardship, within the time and budgetary constraints which are inevitably part of such a large capital project.

The airport access project comprises many different components and stretches across the island from Rupert's Bay in the north-west, to the site of the airport and all appurtenant works at Prosperous Bay Plain (PBP) in the north-east (Figure 1). For ease of reference, the various construction areas and activities have been allocated letters, as shown on Figure 1 and in Table 1 below. As of June 2013, not all of the construction elements had commenced, so Table 1 indicates which aspects of the development are covered in this report.





Designation	Area	Construction works	Construction status at end
	name		June 2013
A B C	Rupert's Valley Access / haul road Upper Rupert's Valley	<ul> <li>Temporary jetty</li> <li>Public road upgrade</li> <li>Workshops</li> <li>Laboratory</li> <li>Stores</li> <li>Laydown areas,</li> <li>Temporary fuel facility (TFF)</li> <li>Permanent wharf and access road</li> <li>Lower quarry</li> <li>New construction from Rupert's valley to Deadwood</li> <li>Road upgrade from Deadwood to Foxy's garage</li> <li>New construction from Foxy's to Bottom Woods</li> <li>Road upgrade from Bottom Woods to Bradleys</li> <li>New construction from Bradley's to PBP</li> <li>Permanent bulk fuel facility (BFI)</li> <li>Middle quarry</li> <li>Upper quarry</li> <li>Road spoil area</li> <li>Temporary hazardous waste storage area</li> <li>Storage of hazardous materials (gas bottles, fuel)</li> </ul>	June 2013  Complete, operating Not yet started Complete, operating Usesign phase Quarry opened up Haul road complete, access road not yet started Access road not yet started Haul road complete, access road not yet started Not yet developed Not yet developed Complete, to be rehabilitated Complete, operating Complete, operating Complete, operating Complete, operating Complete, operating
D	Bradley's	<ul> <li>Temporary water reservoirs and pump stations,</li> <li>Temporary contractor's camp</li> </ul>	<ul> <li>Complete, operating, to be rehabilitated</li> <li>Complete, operational</li> </ul>
0	bradicy s	<ul> <li>Garage</li> <li>DVHF beacon</li> <li>Waste disposal and recycling area</li> <li>Revegetation nursery</li> </ul>	<ul> <li>Conversion complete</li> <li>Construction not yet started</li> <li>Operational</li> <li>Under construction</li> </ul>
E	PBP and Dry Gut	<ul> <li>Contractor's laydown area</li> <li>Site offices</li> <li>Vehicle refuelling</li> <li>Batch plant</li> <li>Crusher</li> <li>Runway works area</li> <li>Terminal buildings works area</li> </ul>	<ul> <li>Operational</li> <li>Operational</li> <li>Operational</li> <li>Operational</li> <li>Operational</li> <li>Operational</li> <li>Under construction</li> <li>Design complete, construction not yet started</li> </ul>

# Table 1: Airport construction work areas and status as of end June 2013



**REV: C** 

Designation	Area	Construction works	Construction status at end
	name		June 2013
		Dry Gut fill	Under construction
		<ul> <li>Open channel works area</li> </ul>	Design phase
		<ul> <li>Plant and insect relocation areas</li> </ul>	Design phase
		Water reservoirs and pump stations	Operational
F	Fisher's Valley	Cook's Bridge crossing	Design phase
G	Shark's Valley	Permanent water supply     infrastructure	Planning stage
Н	Rupert's to PBP	Desalination pipeline	No longer required
I	Around airport	<ul> <li>Remote lighting and navigational aids</li> </ul>	Design phase
J	Gill Point	<ul> <li>Sea water abstraction pumps and pipelines</li> </ul>	No longer required
Х	Creeper	Explosives magazine	Operational
	Hill	Borrow pit	<ul> <li>Not yet developed</li> </ul>

# 2 AIMS AND OBJECTIVES OF THE ANNUAL ENVIRONMENTAL REPORT

The AER presents an overview of the environmental performance of the airport contractor (Basil Read) over the reporting period 1<sup>st</sup> July 2012 to 30<sup>th</sup> June 2013. It provides an opportunity to present to the public the following:

- The environmental governance structures (Chapter 3);
- Our progress in building relationships with our stakeholders (Chapter 4);
- The environmental risks posed by the construction project (Chapter 5);
- Our environmental activities and the results of our environmental monitoring systems (Chapter 6); and
- The targets and challenges for the 2013-14 year ahead (Chapter 7).

A summary of performance and progress against key performance indicators is presented in the Executive Summary.

The aim is to present an honest, transparent and concise picture of the work we are doing, bearing in mind the difficult and challenging circumstances of working on a remote island with limited access to scientific expertise and specialist equipment.

# 3 ENVIRONMENTAL GOVERNANCE STRUCTURES

#### 3.1 Basil Read Sustainability Statement

An international air service to St Helena will open up the island to the global market place. It will also raise numerous issues that need to be resolved as to how to protect the uniqueness of St Helena's



people, heritage and environment, when these are the very resources on which future development will be based.

Recognising this, as well as taking into consideration Basil Read's Safety, Health, Environment and Quality (SHEQ) Policy (Annexure A), the Island's Land Development Control Plan, the St Helena Environmental Charter and the draft Sustainable Development Strategy for St Helena, our approach to environmental management during the design, construction and operation of the airport and related works is predicated on the fundamental tenets of sustainability. This approach will ensure that the proposed project is socially desirable, environmentally acceptable, technically sound and financially viable.

The key to achieving these aims is to ensure that environmental issues are taken seriously at all levels of management. This has been achieved through awareness training and a highly integrated approach to environmental management throughout all stages of the project.

#### 3.2 Environmental Management Team

In recognition of the challenges facing the environmental management team due to the distance of the island (in time and space) from the BR Head Office in Johannesburg, South Africa, we adopted the following structure: a South African-based Contractor's Environmental Management Plan Coordinator (CEMPC) and a site-based Construction Environmental Control Officer CECO (Figure 2).

The aim of this structure is to provide an environmental manager in or near the BR Head Office to ensure that environmental management issues are properly incorporated into project design during the design phase, and that environmental issues are dealt with at senior management levels and in a timely manner during construction. This organisational structure has been used successfully on other 'remote' construction sites and has the benefit of making sure that environmental issues are addressed at all levels of the contractor's management structure.

The site-based CECO will be based on St Helena for the entire construction phase and is responsible for implementing the CEMP. The CECO reports directly to the CEMPC, the SHEQ Manager and the Employer's Environmental Monitor (Figure 2). The CECO was supported during the reporting period by 3 technical assistants.

In addition to the CEMPC, BR retained the services of an Environmental Advisor to provide comment, guidance and advice on specific issues when required. However, when the Environmental Advisor took over the position of CEMPC on 1<sup>st</sup> June 2013, thus consolidating the two positions, the role of Environmental Advisor fell away.

Supervising the entire airport project on behalf of the St Helena Government (the Employer), is the Project Management Unit (PMU). The PMU team includes an Environmental Monitor who has been appointed for the duration of the contract and resides on the island to oversee all environmental management activities (Figure 2).




Figure 2: Environmental Reporting Structure up to end June 2013



## 3.3 Environmental Management Plans

Environmental management on site is controlled by a hierarchy of plans:

The **Environmental Management Plan** (EMP) was completed by AECOM in February 2011, based on the findings of the Environmental Statement, which was completed by AECOM/Faber Maunsell in 2008. The EMP forms part of the Employer's Requirements and the Contractor (and all subcontractors) has to comply with it during the design, implementation and operational phases of the project. The EMP thus aims to protect the interests of local residents, the general public, businesses and the environment in the vicinity of the construction works.

The **Contractor's Environmental Management Plan** (CEMP) must adhere to the requirements set out in the EMP. As the project commenced within two months of the award of the contract, it was initially decided to compile the CEMP in a phased approach, with the first phase comprising a CEMP to manage the environmental impacts of the early construction activities and site establishment. This CEMP was referred to as the 'early works' CEMP and was completed and approved by the PMU during March 2012. The early works CEMP covered the following activities:

- Establishment of laydown areas, offices and a workshop in lower Rupert's Valley;
- Construction of the temporary wharf at Rupert's Bay;
- Construction of the temporary fuel storage facility in Rupert's Valley;
- Upgrading of the road in lower Rupert's Valley;
- Construction of the access road from Rupert's Bay to the first cutting at the lower quarry site in Rupert's Valley; and
- Geotechnical drilling.

After several revisions, CEMP 1 for the main construction phase was submitted to the PMU for approval at the end of May 2013. The document was approved subject to certain additions which were to be addressed in the next scheduled update in June 2013. These revisions were completed and CEMP 2 was submitted for approval at the end of June 2013. The next update (CEMP 3) is scheduled for October 2013 and thereafter it will be reviewed every April and October.

CEMP 2 covers all activities listed in Table 1 and addresses the following environmental issues:

- Road traffic safety
- Affected roads and footpaths
- Agricultural land access
- Dust and air quality
- Waste management
- Surface and ground water
- Noise
- Built heritage
- Archaeological remains
- Terrestrial ecology
- Marine ecology
- Landscape and visual
- Vibration



• Temporary land take and disturbance to agricultural land.

However, as the CEMP is a living document, various **protocols**, **procedures and management plans** are added as appendices to the CEMP as and when they arise. So far, the following additional documents have been prepared and approved:

- Protocol for the Management of Invasive Vegetation
- Protocol for the Protection of Built Heritage and Archaeological Remains
- Protocol for the Protection of Invertebrates
- Protocol for the Protection of Wirebirds
- Protocol for Use of the Bioremediation Site
- Protocol for the Management and Protection of the Mole Spider
- Protocol for Pest and Predator Control
- Protocol for the Management of Hydrocarbon Spills
- Protocol for the Management of Topsoil and Endemic Vegetation
- Waste Management Plan
- Traffic Management Plan
- Emergency Preparedness and Response Plan
- Secchi Disk Monitoring Technique
- Incident Log.

#### 3.4 Compliance Monitoring and Auditing

There is a comprehensive system of compliance monitoring and auditing in place on site:

Prior to new sites being developed, **site walk-overs** are conducted by the CECO, relevant BR manager, PMU, SHG and any relevant local specialists or interested parties to determine the key environmental issues of concern. The aim of the walkovers is to highlight any environmental sensitivities or aspects, as well as areas of ecological constraint that might be affected by the activity.





**Work-place audits** are conducted by the CECO every week and the findings are captured in the weekly report (see Table 5). The weekly audits are site-specific and are carried out with the site manager or the foreman in charge.

**Site inspections** are carried out on a daily basis by the CECO and any observations are noted in the CEMP log. If any incidents are noted, these are reported to the PMU within 24 hours of the incident occurring. Any observations noted by the CECO are communicated to all managers in the weekly production meeting.


Forty incidents were recorded during the 18 month period of the project (January 2012 to 30 June 2013), but all have been successfully closed out. The incidents are rated on a scale of 0-5 as shown in Table 2.


Loss type	1	2	3	4	5
	Insignificant	Minor	Moderate	Major	Catastrophic
Harm to	First Aid case;	Medical	Lost time	Single fatality	Multiple
people (safety		treatment;	injury;	or loss of	fatalities;
& health)		Exposure to	Reversible,	quality of life;	Impact on
		minor health	moderate	Irreversible	health
		risk	impact on	impact on	ultimately fatal
			health	health	
Environmental	Possible risk	Reversible	Moderate	Major	Irreversible,
impact	to the	damage to the	environmental	environmental	significant
	environment	ecosystem	harm or	harm;	environmental
			degradation of	Legal non-	harm; Loss of
			the ecosystem	compliance	species;
					Ecological
					disaster
Impact on	Slight impact;	Limited	Considerable	National	International
reputation	public	impact;	impact;	impact;	impact;
	awareness but	Local public	Regional	National public	Major public
	no public	concern	public concern	concern and	outrage
	concern			outrage	

#### Table 2: Incident rating scale

A summary of these incidents is provided in Figures 3 and 4 below.







It can be seen that the majority of the incidents (87.5%) involved no damage or low to minor, reversible harm to the environment. However, the project experienced three incidents of moderate harm to the environment and two major environmental non-conformances over the past 18 months.

The first significant risk (level 4) occurred during August 2012 when human remains believed to be from the slave era were exposed on the access road alignment. A skull fragment, premolar and molar were discovered partially exposed alongside the existing haul road. The site was not an active construction site, but use of the haul road had loosened the soil material and revealed the archaeological specimens. All work in the area was stopped immediately and BR issued an instruction to their workers and contractors to prohibit them from entering this area and the site was demarcated and closed off. The finds were collected, labelled and surveyed according to the CEMP Protocol for the Protection of Built Heritage and Archaeological Remains.





Plate 3: Human remains exposed alongside the haul road in Rupert's Valley (Photo: A van Neel)

The second major incident occurred in March 2013, when a rock fall damaged the hydraulic cylinder hoses of an excavator working on PBP, causing spillage of hydrocarbons in a sensitive ecological area. Spill clean-up equipment was deployed and the contaminated soil was removed to the hazardous waste store at Bradley's workshop to await ultimate treatment by bioremediation.

The three level 3 incidents included the following (in chronological order):

- During the construction of the temporary jetty in Rupert's Bay in April 2012, the shuttering for the concrete works collapsed and wet concrete entered the marine environment. Work was stopped immediately and the site foreman was informed that no further concrete pours could take place without the correct mitigation measures in place.
- In March 2013, the driver of a concrete mixer truck tipped out left-over concrete into a water course. The area was cleaned up and the concrete disposed of in the designated area.
- A BR employee drove a vehicle through the Millennium Forest in June 2013 while taking a short cut from the haul road to the public road; 4 ebonies and 1 gumwood tree were destroyed. The SHNT, which is responsible for the Millennium Forest, was informed, the old tracks were barricaded off and the five destroyed trees were replaced by BR plus an additional five.

The Contract requires a **full site audit** to be conducted by the CEMPC every six months during the construction of the permanent works phase. The first audit took place in January 2013, but the report was delayed and only produced in June 2013. The next audit is scheduled for September 2013, with subsequent audits every March and September thereafter.

The January 2013 audit found that overall compliance with the CEMP was good, but some improvements could be implemented. The findings, recommendations and status of the corrective actions are summarised in Table 3.



PAGE 27 OF 69

Table 3: Findings	s, recommendations a	and status of correct	tive actions from t	he January 2013
audit				

Autien nervined	Compositive potion
Action required	Corrective action
The concrete bunding at the drainage point of the	Bunding and drainage line repaired and
washbay in Rupert's Valley should be repaired	strengthened to ensure that all wash water
	is channelled into the oil separator
The washbay at Prosperous needs bunding to contain	Bund wall built around the slab to contain
all wash water	all wash/rain water and channel into oil
	separator
A dedicated waste storage area at Rupert's Valley	All waste generated at Rupert's Workshop
equipped with secondary containment, adequate	temporarily stored at the 'site office'
signage and controlled access need to be established	adjacent to workshop. This site has roofing
	and concrete slab, but no bunding. Thus all
	waste stored in 210 litre drums for
	containment
Drip trays should be used to collect oil or hydrocarbon	More drip trays ordered and issued for the
spillage at the workshop area at Rupert's Valley	workshops and service trucks.
Known areas of burial grounds should be properly	Sites known to be archaeologically
demarcated and access to these areas should be	sensitive were barricaded and signed
prohibited. The area at C6 is an example	appropriately.
It is recommended that the remaining portion of the	Suitable material/wearing course was laid
temporary road through Deadwood plain be covered	down and compacted to reduce dust
with crusher rock to reduce dust impacts on	emissions and improve accessibility for
surrounding communities	residents and syndicate members during
	the rainy season
It is recommended that a temporary dust screen be	A dust screen was erected, 30 m long x
erected at the turn in toward Bradley's to protect the	1.5 m high. Dust suppression was also
flora of the Millennium Forest against excessive dust	increased on that particularly sensitive
deposition	section of road.
A hazardous waste store should be erected at	A concrete bund was constructed around
Bradley's complete with bunding, signage and access	the existing slab at the entrance to the
control	Government Garage to contain the
	increasing volumes of hazardous waste.
	Also, the concrete slab at the wash bay was
	extended to accommodate the 'tank-tainer'
	designated for all waste oil. A concrete
	bund wall was constructed around the
	waste oil container for secondary
It is recommended that signage to indicate no entry	containment.
It is recommended that signage to indicate no entry	A 2 m high soil berm was pushed to the
and some restrictions be erected where the road in the	ADA boundary to act as physical barrier
Middle Fill valley bypasses the adjacent Central Basin. This is a sensitive and extremely valuable ecological	between the Central Basin and all airport construction works taking place along the
site and needs to be protected	eastern edge of the Central Basin
A closely managed composting facility should be	A composting bin was provided for the
established close to Bradley's Camp (largest source of	camp and environmental staff placed in
food waste); the product derived from this will be of	charge of mixing. Other food wastes are
great value for the reintroduction of endemic plant	delivered to local pig farmers on a regular
material to rehabilitated areas	basis.
The appointment of a community liaison officer will	A community liaison officer (CLO) was
assist the contractor in effectively dealing with	appointed in March 2013.
complaints from the community and keeping the public	
informed	
The establishment of a nursery and rehabilitation trial	A nursery has been established at
The establishment of a nursery and renablination that	ה חעושבו א חמש מבכח בשנמטוושוופע מנ



PAGE 28 OF 69

REV: C

Action required	Corrective action
plots will ensure that future remediation attempts are made easier by the availability of endemic vegetation and the relevant expertise by tried and tested methods	Bradley's Camp, and several endemic/native plants rescued from site are cultivated for rehabilitation plots that need re-vegetation in the near future
Water monitoring should be conducted to determine the potential impact of water abstraction on ground water levels	Ground water levels are measured on a monthly basis on all borehole locations on site. Water samples are taken at various locations to determine the surface water quality on site.
Water volumes used should be logged	The volume of water used on site is an estimation made up of water used for Dry Gut fill, water used for dust suppression and water consumed by the batching plant.

# 3.5 Meetings and Reporting

The following schedule of meetings is followed to keep track of progress and corrective actions. Note that only those meetings where environmental matters are discussed, are listed.

Activity	Responsible persons	Outputs
Weekly environmental	Chair: Environmental Monitor, PMU	Minutes covering:
meetings (on island)	BR: CECO,	Actions outstanding
	SHG: Manager Environmental Assessment and	Matters arising
	Audit Division (EAAD)	
Monthly environmental	Chair: Environmental Monitor, PMU	Minutes covering:
management	BR: CEMPC (by phone), CECO, SHEQ	LEMP
meetings (on island)	Manager,	Waste management
	SHG: Airport Director and Deputy Director,	Environmental reporting
	Manager EAAD,	Any other business
	DfID: Environmental Lead (via phone)	
	PMU: PMU Manager	
Weekly Client	Chair: PMU Manager	Minutes covering:
meetings (on island)	BR: Island Director, Production Managers,	Progress in previous
	CECO, SHEQ Manager, Project Planner, Design	week;
	representative, Community Liaison Officer	Works planned for
	(CLO)	forthcoming week;
	SHG: Airport Director and Deputy Director,	Construction
	Manager EAAD	programme;
	PMU: Deputy Resident Engineer, Environmental	Design and
	Monitor, Health and Safety Officer, Civil	construction;
	Engineer	Quality control;
		Communications;
		Variations;
		Environment;
		Health and safety;
		Any other business;

Table 4: Schedule of meetings where environmental matters are discussed



Activity	Responsible persons	Outputs
		Next meeting date.
Weekly production	Chair: Island Director	Minutes covering:
meetings (on-island)	<b>BR:</b> Logistics manager, SHEQ Manager, CECO,	Actions outstanding
	Quality Manager, Production Manager (BFI and	Matters arising
	Access Road) and Production Manager (Airport	
	Site), Workshop Manager, Blasting Manager,	
	Designer, Planner, HR Manager	
Weekly SHEQ	Chair: SHEQ Manager	Minutes covering:
Meeting	BR: Quality Assurance Manager, QA Assistant,	Actions outstanding
	CECO, CLO, TA-CECO, Head Nurse,	Matters arising
	Paramedic, Safety Officer, Safety Administrator	
Bi-monthly technical	Chair: Technical Manager	Minutes covering:
meetings (off island)	BR: Project Director, Off-island Project	All design aspects of the
	Manager, CEMPC, Environmental Advisor	project
	Other: design consultants	

In addition to the meetings listed above, the environmental management team issues the following reports on a regular basis (see Table 5). All these reports should be submitted for approval to the Environmental Monitor.

Report type	Author(s)	Coverage
Weekly environmental report	CECO	Outstanding issues;
		Summary of activities (during week);
		Summary of weekly audit findings and corrective
		actions;
		Incidents and corrective actions;
		Complaints report and corrective actions.
Monthly environmental report	CECO	Environmental Compliance
		Walkovers
		Documentation
		Environmental indicators (waste disposal,
		recycling, resource use)
		Environmental monitoring
		EIAs or studies commissioned
		Audits
		Rehabilitation
		Personnel and training
		Community engagement
		Photo diary
Six-monthly audit report	CEMPC	Introduction;
		Audit objectives;
		Audit scope;
		Aspects assessed;
		Audit findings;
		Recommendations.

## Table 5: Environmental reporting



Report type	Author(s)	Coverage
Annual environmental report	CEMPC,	Introduction;
	CECO,	Aims and objectives;
	CLO	Environmental governance structures;
		Stakeholder relationships;
		Environmental risks;
		Environmental management: activities and results;
		Summary of Key Performance Indictors;
		Conclusions.

In addition to these regular reports, *ad hoc* studies are commissioned as required. These studies and their associated reports are described in Chapter 6.

# 4 BUILDING RELATIONSHIPS WITH STAKEHOLDERS

BR is acutely aware of the fact that the construction of the airport on St Helena Island will have a profound effect on many different stakeholders, both on and off the island.





Figure 5: Stakeholder relationships

# 4.1 Employment and Employee Development

The company's approach to all its employees is set out in the SHEQ Policy (Annexure A).



One of the key benefits of the airport construction project was identified as being the employment of local Saints, including encouraging Saints living abroad to return home. Corporate policy has, from the outset, been to support local business, utilise local labour and island resources where feasible. At the height of construction, approximately 350 Saints will be employed on the project, many as operators of heavy plant. Successful efforts are being made to employ Saints living abroad. At the end of the reporting period, the breakdown of employment was as per Figure 6.



Employment opportunities are diverse and offer opportunities to all age and gender categories made possible only by our commitment to provide certified training to Saints as opposed to sourcing skills elsewhere. The following skills training has been conducted since inception of the contract:

- One hundred and thirty-eight plant operators, including but not limited to excavator, dozer, articulated dump truck (ADT), crane etc., have been trained in the effective operation of heavy plant. The majority of the 138 operators were previously unskilled in the category of plant being used on the project. The Basil Read Plant Training Officer, Abdul Shaw, has provided extensive training to all operators, many on more than one plant type in order to prepare them for certification.<sup>2</sup>
- Basil Read has also worked closely with the St Helena vehicle licensing department regarding the issuance of appropriate vehicle licences after/during certification (see footnote 2), thus enabling plant operators to drive and work on the national roads.
- Approximately 80 persons were trained in the various safety and health disciplines in partnership with SHG. Of these, 60% were local BR staff, 2% expatriate BR staff and 38% were non-project, local Saints.

<sup>&</sup>lt;sup>2</sup> Since July 2013 Brandt Shasha has commenced a process of formal certification for the operation of Volvo vehicles and plant. This process was finalised at the end of October 2013. The island authorities have issued all trained operators with a J4 licence (Heavy Plant Operator).



DATE: 2014-02-13 REV: C PAGE 32 OF 69



Plate 4: The majority of heavy equipment operators and drivers are Saints (Photo: B Walmsley)

 In addition to formal skills training, all new employees undergo an environmental induction programme, where they are familiarised with the key environmental and social issues on the island, the contents and importance of compliance with the CEMP and the Environmental Code of Conduct. A total of 457 people received environmental induction training in the reporting period.

The CECO and technical assistants conduct weekly toolbox talks to all construction teams to raise awareness on specific environmental issues, such as: waste separation and recycling, water consumption and wastage, use of oil spill kits, etc. However, additional toolbox talks are presented on an *ad hoc* or activity-specific basis to address pertinent issues.

#### 4.2 Stakeholder Engagement Forum.

The Stakeholder Engagement Forum (SEF) was started as an additional communication process between the project team and the community, which in this case consists of the island's stakeholders that may be directly or indirectly affected by the construction of the project. The main purpose of the SEF is to contribute to the effective delivery of the airport project through regular exchanges of information and views on environmental matters between the project and local stakeholders.

The SEF is chaired by the Project Management Unit and attendees from the airport project team include Basil Read's CECO and CLO, with other BR staff attending when relevant matters are to be discussed. Although the SEF was set up during the reporting period, the first meeting was only held on Tuesday 9<sup>th</sup> July 2013. The invited stakeholders included:

- The Heritage Society
- The Farmer's Association
- The Fisherman's Association
- St Helena National Trust
- St Helena Nature Conservation Group
- Tourism Association
- East Electoral Area Councillor (to represent the local business and residents).

All meetings are recorded with minutes; the sector representatives are then responsible for distributing these minutes to their members.



# 4.3 Community Liaison

A full-time Community Liaison Officer (CLO) was appointed in March 2013<sup>3</sup>. This role is to provide a constant communication link between the contractor, Basil Read, and the affected communities as well as the broader island community. The CLO will manage and assist the communities in conjunction with the CECO to identify possible impacts and causes during the construction period and to recommend effective mitigation measures. The responsibilities of the CLO are as follows:

- Informing residents and the community of where and when construction activities may occur;
- Manning the PR/information telephone line between the hours of 7am and 5pm. Outside of these hours the phones are manned by Basil Read security personnel who will relay any complaints on to the CLO or other designated parties on duty;
- Responding to complaints/queries through effective communication between Basil Read personnel and the affected community or public;
- Assist with media liaison and briefings where applicable;
- Arrange site visits when required;
- Providing advice to Basil Read management on community and public affairs;
- Ensuring that the Interested and Affected Parties register is kept up to date;
- Arrangement of public and or community meetings as and when required;
- Conduct building condition assessments before and after blasting and construction work in a given area e.g. quarrying activities, trucking of heavy materials, road construction and excavation.

A procedure has been set up to deal with and record complaints from the public:


- The complainant reports their concern/complaint to BR personnel/CLO;
- CLO makes the complaint known to the relevant area manager or foreman and solicits a solution to the problem;
- CLO records the complaint and the corrective actions taken on a spreadsheet which is uploaded onto Aconex on a monthly basis.

In the eight month period up to 30 June 2013, no serious complaints had been received but 12 minor issues had been reported (Figure 7).

<sup>&</sup>lt;sup>3</sup> Prior to March 2013, the CECO fulfilled this role.



PAGE 34 OF 69



# 4.4 Corporate Social Responsibility Programme

St Helena is a small island of 121 km<sup>2</sup>, with a population of approximately 4,000 people, and an aging workforce of 2,109. A large part of the workforce is employed in the lower-skilled vocational and service industries, with little or no formal qualifications, and an average annual income of  $\pm$ 6,000. Prior to airport development, there were limited employment opportunities and a declining population due to out-migration of younger Saints to seek opportunities abroad.

It is against this background in which both the direct and indirect social contribution and impact of Basil Read on the Island must be viewed.

Since inception of the project, direct sponsorships made to schools, churches, social and sporting clubs, community organisations and event organisers in the form of cash donations, material supply, clothing and building improvements equates to £40,000.00.

The employment boom, together with an influx of approximately 150 expatriates, has resulted in increased spending and economic optimism for local retailers, hardware stores and restaurants. Currently 45 private premises are leased to meet expatriate housing demands. Private enterprises and sub-contractors are providing services, materials and labour to the project and are key to the building of the airport.

A close working relationship exists with social welfare, prison and SHG to assist as and where possible in respect of employment. The following demographics indicate the effect BR has had on the Island with regards employment. As at the end of the reporting period:



PAGE	35	OF	69
------	----	----	----

Saint staff employed under 21 years of age	13 female; 31 male
Saint staff employed over 60	42
Total Saint females employed	58

All waste paper, some packaging and other recyclable materials are donated to SHAPE on a regular basis.



Plate 5: Cardboard collection for SHAPE (Photo: A van Neel)

## 5 ENVIRONMENTAL RISK IDENTIFICATION

The Environmental Statement was developed to provide a summary of the findings from the EIA that was conducted over a two-year period from 2005-7. The key environmental aspects identified in the ES include the following:

- Land use (including agriculture and nature conservation);
- Marine ecology;
- Indigenous flora;
- Indigenous fauna, especially wirebirds and invertebrates;
- Surface water resources;
- Ground water resources;
- Built heritage structures;
- Archaeological remains (human remains and artefacts);
- Sensitive business receptors;
- Landscape and visual amenity;
- Community health (air quality, noise, vibration);
- Roads, traffic and footpaths;
- Employment;
- Social structure.

One of the contractual requirements for BR is that an environmental risk register should be developed. An environmental risk assessment was conducted by the CEMPC in early 2013 and a summary of the assessment is shown in Table 6. The aim of the risk assessment (RA) was to identify and evaluate all potential environmental risks, so as to prioritise activities to manage those risks. The RA was conducted using the Guidelines contained in ISO 31000: "*Risk Management – Guidelines on* 



*Principles and Implementation of Risk Management*" as well as the *Australian Risk Management Standard AS/NZ4360.* Each environmental risk was evaluated in terms of:

- The potential causal factors;
- The likelihood or probability that the risk will occur within a certain time frame;
- The severity of the consequences for the health and safety of people and the environment.

#### Table 6: Summary of environmental risk assessment

Risk Area	Components	Risk rating without mitigation	Risk rating with mitigation controls
Terrestrial	Endemic flora	High	Low
Ecology	Endemic fauna	High	Low
	Agricultural use	Low (Tolerable)	Low
	Agricultural use		LOW
Surface	Wetland	Very High	Low
Water	ecology		
	Surface	Very High	Low
	streams	Marcalla	
	Water Quality	Very High	Low
Original	Oracus duratar		
Ground Water	Groundwater	Very High	Low
vvater	use Water quality	High	Very Low
		riigii	
Dust and Air	Endemic flora	Very High	High*
Quality			
Quality	Endemic fauna	Very High	High*
	Residents	Very High	High
	Commercial	High	Low (Tolerable)
	businesses		
Social	Built heritage	High	Low
significance	Archaeological remains	Very High	Low (Tolerable)
	Human remains	Very High	Low (Tolerable)
	Roads, footpaths and recreational use.	High	Low (Tolerable)
	Agricultural use	Low (Tolerable)	Low
	Industries	Low (Tolerable)	Very Low
Marine	Marine habitat.	Low (Tolerable)	Low



Risk Area	Components	Risk rating without mitigation	Risk rating with mitigation controls
Ecology	Marine life	Low	Low
	Water flow regime	Low	Very Low
	Water quality	Low (Tolerable)	Low

\* Even with mitigation measures in place, dust impacts from certain activities e.g. blasting, and in certain areas, notably PBP, will have an impact on fauna and flora. The impact of construction activities on dust in other areas such as Rupert's Valley, are being mitigated quite effectively, and therefore this risk rating reflects the worst case scenario.

It can be seen from Table 6 that most of the high and very high risks can be managed and reduced to tolerable low levels through the appropriate environmental mitigation and controls. The two greatest residual risks relate to the impacts of dust on endemic fauna and flora in Central Basin; attempts at finding solutions to these risks are constantly evolving.

# 6 ENVIRONMENTAL MANAGEMENT: ACTIVITIES AND RESULTS

This chapter summarises all the environmental work undertaken during the reporting period.

#### 6.1 Input to Design

Through an ongoing process of design, review, site inspection and comment by various parties such as the CEMPC, CECO, PMU and SHG, there have been several major environmental inputs to the final designs. The key inputs are summarised in Table 7 below.

Area of development	Areas where environmental inputs were considered during design
A - Rupert's Valley	<ul> <li>Design of hazardous waste storage facility to ensure secondary containment.</li> <li>Wash bay area designed to ensure collection of run-off and separation of hydrocarbons.</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Temporary wharf design to ensure minimum disturbance to marine environment.</li> <li>Consult with SHG, Rupert's community and stakeholders prior to drawing up rehabilitation plan/ design.</li> <li>Rehabilitation of temporary land use areas to desired approved end state with least disturbance to archaeological sites i.e. import</li> </ul>
	topsoil.



<ul> <li>Position of permanent wharf moved to avoid need for dredging and impacts on water circulation and beach access.</li> <li>Wharf lighting designed to minimise impacts on seabirds, fish and cetaceans.</li> <li>Bridge widening over Rupert's Run designed to avoid damage to Rupert's Lines.</li> <li>Provision of temporary access to beach and amenity area during wharf construction to avoid social impacts.</li> <li>Provision of temporary access to beach and amenity area during wharf construction to avoid social impacts.</li> <li>Provision of temporary access to Argos during bridge construction.</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of 'clean' rain water run-off into the marine environment.</li> <li>Road position to minimise disturbance to the Boer desalination pipeline</li> <li>Placement of spoil material to prevent or reduce the impact on terrestrial ecology.</li> <li>Rehabilitation using native and endemic species where appropriate.</li> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic guruwood trees at the Millennium Forest.</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of 'clean' rain water.</li> <li>Placement of alydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce foctprint where possible.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Road alignment and Witebrid breeding site.</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spilages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise enviro</li></ul>		
cetaceains.         Bridge widening over Rupert's Run designed to avoid damage to Rupert's Lines.         Provision of temporary access to beach and amenity area during wharf construction to avoid social impacts.         Provision of temporary access to Argos during bridge construction.         B - Access/haul road         Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water run-off into the marine environment.         Road alignment and width to reduce footprint where possible.         Road alignment of spoil material to prevent or reduce the impact on terrestrial ecology.         Rehabilitation using native and endemic species where appropriate.         Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.         Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.         C - Bulk fuel installation         installation         Ø "clean" rain water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water during wide to ensure adequate trains diagrement and width to reduce footprint where possible.         P. Diversion of the stream to allow for natural drainage.         Temporary fuel installation storage design to cater for 110% containment.         Placement of laydown areas to reduce disturbance and ensure protection of wnown and unknown archaeolog		
Rupert's Lines.       Provision of temporary access to beach and amenity area during wharf construction to avoid social impacts.         Provision of temporary access to Argos during bridge construction.       Storm water channel and culverts designed to ensure adequate drainage during high rainfail events and to prevent contamination of "clean" rain water run-off into the marine environment.         Road alignment and width to reduce footprint where possible.       Road position to minimise disturbance to the Boer desalination pipeline         Placement of spoil material to prevent or reduce the impact on terrestrial ecology.       Rehabilitation using native and endemic species where appropriate.         Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.       Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.         C - Bulk fuel installation       Storm water channel and culverts designed to ensure adequate drainage during high rainfail events and to prevent contamination of "clean" rain water.         Diversion of the stream to allow for natural drainage.       Temporary fuel installation storage design to cater for 110% containment.         Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.       Road alignment and width to reduce footprint where possible.         Fuel pipeline specification for protection of water resources and spillages.       Fuel pipeline specification for ground and surface water resources.         Storm water channel and culvers		
<ul> <li>Provision of temporary access to beach and amenity area during wharf construction to avoid social impacts.</li> <li>Provision of temporary access to Argos during bridge construction.</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water run-off into the marine environment.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Placement of spoil material to prevent or reduce the impact on terrestrial ecology.</li> <li>Rehabilitation using native and endemic species where appropriate.</li> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gurwood trees at the Millennium Forest.</li> <li>C - Bulk fuel</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spilder habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of fats from food processing.</li> <li>Haz</li></ul>		
<ul> <li>Provision of temporary access to Argos during bridge construction.</li> <li>B - Access/haul road</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water run-off into the marine environment.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Placement of spoil material to prevent or reduce the impact on terrestrial ecology.</li> <li>Rehabilitation using native and endemic species where appropriate.</li> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment had Witebrid breeding site.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spilde habitat and Witebrid breeding site.</li> <li>Sewage treatment facility designed and constructed water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of maste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp consid</li></ul>		Provision of temporary access to beach and amenity area during
B - Access/haul road       • Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of 'clean' rain water run-off into the marine environment.         • Road alignment and width to reduce footprint where possible.       • Road alignment and width to reduce footprint where possible.         • Road position to minimise disturbance to the Boer desalination pipeline       • Placement of spoil material to prevent or reduce the impact on terrestrial ecology.         • Rehabilitation using native and endemic species where appropriate.       • Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.         C - Bulk fuel installation       • Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of 'clean' rain water.         • Diversion of the stream to allow for natural drainage.       • Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of 'clean' rain water.         • Diversion of the stream to allow for natural drainage.       • Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of 'clean' rain water.         • Diversion of the stream to allow for natural drainage.       • Temporary fuel installation storage design to cater for 110% containment.         • Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.       • Road alignment and width to reduce footprint where possi		<ul> <li>Provision of temporary access to Argos during bridge</li> </ul>
drainage during high rainfall events and to prevent contamination of "clean" rain water run-off into the marine environment.Road alignment and width to reduce footprint where possible.Road alignment and width to reduce footprint where possible.Placement of spoil material to prevent or reduce the impact on terrestrial ecology.Rehabilitation using native and endemic species where appropriate.Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.C - Bulk fuel installationInstallationC - Bulk fuel installationPrevision of the stream to allow for natural drainage.C - Bulk fuel installationPlacement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.Diversion of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.Placement of laydown areas to reduce dout the resources and spilleges.P - Contractors camp at Bradley'sA - Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.Placement of contractor's camp calcue for collection of maste spider habitat and Wirebird breeding site.P - Contractors camp at Bradley'sP - Contractors camp at Bradley'sP - Placement of contractor's camp considered in design phase to allow for minimal gests.P - Realignment of contractor's camp considered in design phase		
<ul> <li>Road alignment and width to reduce footprint where possible.</li> <li>Road position to minimise disturbance to the Boer desalination pipeline</li> <li>Placement of spoil material to prevent or reduce the impact on terrestrial ecology.</li> <li>Rehabilitation using native and endemic species where appropriate.</li> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and Width to reduce footprint where possible.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>	B - Access/haul road	drainage during high rainfall events and to prevent contamination
<ul> <li>Road position to minimise disturbance to the Boer desalination pipeline</li> <li>Placement of spoil material to prevent or reduce the impact on terrestrial ecology.</li> <li>Rehabilitation using native and endemic species where appropriate.</li> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>C - Bulk fuel installation</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Sowage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>Placement of spoil material to prevent or reduce the impact on terrestrial ecology.</li> <li>Rehabilitation using native and endemic species where appropriate.</li> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>C - Bulk fuel installation</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Foult pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		Road position to minimise disturbance to the Boer desalination
<ul> <li>terrestrial ecology.</li> <li>Rehabilitation using native and endemic species where appropriate.</li> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>C - Bulk fuel installation</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>Rehabilitation using native and endemic species where appropriate.</li> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>C - Bulk fuel installation</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>appropriate.</li> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>C - Bulk fuel installation</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>Provision of fencing, signage, information boards and parking at sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>C - Bulk fuel installation</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>sites of historical and conservation interest along the new access road.</li> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>C - Bulk fuel installation</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Pootprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>Realignment of access road to reduce land take and direct loss of 150 endemic gumwood trees at the Millennium Forest.</li> <li>C - Bulk fuel installation</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BF1 to minimise environmental impacts.</li> <li>Pootprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of maste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>150 endemic gumwood trees at the Millennium Forest.</li> <li>C - Bulk fuel installation</li> <li>Storm water channel and culverts designed to ensure adequate drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Pootprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of wats food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>installation</li> <li>drainage during high rainfall events and to prevent contamination of "clean" rain water.</li> <li>Diversion of the stream to allow for natural drainage.</li> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Pootprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>Temporary fuel installation storage design to cater for 110% containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of maste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		drainage during high rainfall events and to prevent contamination
<ul> <li>containment.</li> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>D - Contractors camp at Bradley's</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		<ul> <li>Diversion of the stream to allow for natural drainage.</li> </ul>
<ul> <li>Placement of laydown areas to reduce disturbance and ensure protection of known and unknown archaeological sites.</li> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Pootprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>Road alignment and width to reduce footprint where possible.</li> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		Placement of laydown areas to reduce disturbance and ensure
<ul> <li>Fuel pipeline specification for protection of water resources and spillages.</li> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li><b>D - Contractors camp at Bradley's</b></li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>Fuel pipeline routing from new wharf to BFI to minimise environmental impacts.</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		•
<ul> <li>environmental impacts.</li> <li>D - Contractors camp at Bradley's</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>D - Contractors camp at Bradley's</li> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>at Bradley's</li> <li>spider habitat and Wirebird breeding site.</li> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>	D. Contractore comm	
<ul> <li>Sewage treatment facility designed and constructed with French drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		<ul> <li>Footprint of camp reduced due to sensitivity with regards to Mole spider habitat and Wirebird breeding site</li> </ul>
<ul> <li>drain system for protection of ground and surface water resources.</li> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>	at bradiey 5	
<ul> <li>Hazardous waste storage facility designed to include secondary containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>containment.</li> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>Swill bay designed and constructed for collection of waste food and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>and minimising pests.</li> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
<ul> <li>Fat trap designed and constructed for collection of fats from food processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		, ,
<ul> <li>processing.</li> <li>Placement of contractor's camp considered in design phase to allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).</li> </ul>		
allow for minimal disturbance of terrestrial ecology (prefab units placed on plinths).		
		allow for minimal disturbance of terrestrial ecology (prefab units



	Rehabilitation using native and endemic species.
E - Prosperous Bay Plain and Dry Gut	<ul> <li>Rehabilitation using native and endemic species.</li> <li>Storm water culvert designed to ensure adequate drainage during 1 in 100 year flood events.</li> <li>Road alignment, placement and width to reduce footprint where possible and to protect ecologically sensitive areas.</li> <li>Runway drainage designed to ensure protection of the terrestrial ecology and surface water resources.</li> <li>Water abstraction investigated during design to ensure that ground and surface water resources are not depleted.</li> <li>Infrastructure footprint kept within the ADA as far as possible.</li> <li>Protection of conservation areas ensured during placement of surface infrastructure in design phase.</li> <li>Terminal building designed to blend as far as possible with surrounding environmental aesthetics.</li> <li>Consideration of route alternatives for the open channel to minimise impacts on rare lichens, cave features and invertebrates and selection of rare lichens and invertebrates prior to construction of open channel.</li> <li>Minimisation and optimisation of haul roads (routes, number and width) leading to and from the open channel.</li> </ul>
F - Fisher's Valley	<ul> <li>Rehabilitation of the open channel cut and benches with appropriate native species and specialist input with design considerations such as ephemeral stream hydrology.</li> <li>Culvert crossing (at Cook's Bridge) to consider impacts on water course and Ramsar site proposals.</li> <li>Abstraction of ground water monitored and limited – impacts on</li> </ul>
G - Sharks Valley	downstream water flows minimised Not required.
H - Desalination plant and pipeline	Not required
I - Remote obstacle lighting	<ul> <li>Placement of lighting to ensure protection of heritage structures.</li> <li>Use of alternative energy supply to reduce footprint.</li> <li>Aesthetics.</li> </ul>
J - Sea water abstraction and pipeline	Not required
X - Site compound and explosives magazine	<ul> <li>Temporary land use areas to be rehabilitated on completion of the project.</li> <li>Location of the site was done with consideration of terrestrial ecological sensitivities.</li> <li>Rehabilitation.</li> </ul>

#### 6.2 Studies Commissioned

During the course of construction, a number of specialist studies have been commissioned. The reasons have included:

- Some areas within the proclaimed ADA were found to be more environmentally sensitive than previously thought;
- Significant changes to the Reference Design;



- The specialist studies commissioned as part of the AECOM EIA did not cover all areas of the ADA in sufficient detail; and
- Changes to the reference design resulting in works needing to take place outside of the ADAB or in areas not previously surveyed.

#### 6.2.1 Southern Ridge and Dry Gut

Although the ES (2008) included specialist studies on all aspects of endemic fauna and flora, and although the consultants who prepared these studies were aware of the fact that Dry Gut would have to be filled, very little survey work was undertaken on the southern ridge of PBP or in Dry Gut – even though these areas were within the ADA. But when construction was about to commence in this area in June 2012, concerns were raised by local scientists regarding the impacts on lichens, plants and invertebrates – especially the Wolf and Mole spiders. Thus SHG commissioned a study on the habitats of the southern ridge and Dry Gut. It was concluded that these habitats would be significantly adversely affected directly and indirectly by the proposed works. Where possible some construction elements were moved (e.g. the terminal access road), but where the impacts could not be avoided, BR implemented the remedial measures required under the EMP and recommended by Cairns-Wicks and Lambdon, the authors of the study. Topsoil from the area thought to be inhabited by Mole spiders was collected and spread on a nearby unaffected area and monitored for re-colonisation by spiders. A plant rescue operation was also conducted by SHG scientists and BR staff.



 Plate 6: Mole spider area on southern ridge (Photo: B Walmsley)
 Plate 7: Mole spiders being observed moving into new area

#### 6.2.2 Permanent Wharf

The original Environmental Statement (2008) for the airport project included a possible wharf located in the centre of Rupert's Bay – in the vicinity of the current refuelling boom. However, the airport contractor's design engineers, in optimising the wharf design, decided to move it to the south-west point of Rupert's Bay. In view of this major change, the St Helena Planning Division requested BR to compile an Addendum to the 2008 Environmental Statement (ES) to support the required application for an amendment to the development permission for the airport.

While it was acknowledged that much of the information contained in the ES remained valid, two additional surveys, three assessments and two modelling exercises were undertaken during April and May 2013 specifically for the new wharf location:



- PAGE 41 OF 69
- A marine ecological survey undertaken by the staff of the Marine Darwin Project;
- A traffic survey undertaken by the Roads Department on Field Road;
- A cliff stability assessment;
- A shipping risks assessment;
- An assessment of risk to cultural heritage;
- Marine dispersion modelling in Rupert's Bay; and
- Sediment movement modelling in the bay.

The Addendum was undertaken by BR's Environmental Advisor at the time, Ms B Walmsley. The detailed scope of work was determined during meetings held with SHG and the PMU during the period 15-19 April 2013. The ES Addendum included the following components of the permanent wharf facility:

- All aspects relating to the construction of the wharf up to the Port Control Area, including the bridge over Rupert's Run;
- The access road through Rupert's Valley and associated construction traffic;
- A quarry in mid or upper Rupert's Valley;
- The pre-cast and Core-Loc yard (above the permanent BFI);
- A possible concrete batch plant located at the pre-cast yard;
- Airport sea rescue boat facility and launch ramp;
- All aspects relating to wharf operations up to the entrance to the Port Control area.

The scope of the Addendum *excluded* the Port Control area.

The study found that the main impacts which may occur during construction, *after* mitigation is applied, were:

- Noise, dust, vibration and road safety issues related to the increase in heavy traffic, especially in Rupert's Valley, but also where the haul road passes close to the residential areas of Deadwood and Bottom Woods;
- Noise, dust and vibration from quarrying activities in mid- and upper Rupert's Valley, especially for the residents of Deadwood and Rupert's Valley;
- Loss of access to the beach and picnic area for a period of time;
- The economic impact of loss of access to Shears jetty for fish unloading activities for a period of time.

In terms of risk, the permanent wharf was found to increase the risk of:

- Oil spills from vessel grounding, shipping collisions and during fuel transfer operations, and the impact that such an incident would have for the marine ecology;
- The introduction of alien invasive species into the marine environment via ship's ballast water;
- Introduction of communicable diseases and undesirable social behaviours.

No *major* negative impacts associated with wharf operation were identified, which could not be readily mitigated. There may be some job losses associated with the loss of the lighterage business and Rupert's beach may be closed for a few days each month but these can be mitigated to a certain extent and are considered to be of minor significance.



On the other hand, the wharf will realise a number of benefits, such as:

- Greater monetary savings and efficiencies from having a fixed wharf facility;
- Employment opportunities;
- Boost for small, micro and medium-sized businesses in Rupert's Valley;
- Alternative, safer landing for cruise ship passengers during rough sea conditions;
- More potential for the fishing industry larger boats can be accommodated, boat ramp, provision of refuelling facilities, safer offloading conditions, etc;
- More attractive facilities for visiting yachts;
- Potential for new habitat to be created along the seaward face of the breakwater.

The visual impact could be viewed as being a major negative or positive impact depending on the viewer's perception.



Plate 8: Visual simulation of the new wharf from Bank's Battery path (Photos: B Walmsley; simulation by Newtown Landscape Architects)

The Addendum included a range of mitigation measures to address these impacts during the design, construction and operational phases to the wharf.

The ES Addendum for the permanent wharf was approved by the PMU and subsequently became part of the planning application documentation.

#### 6.2.3 Open Channel Drain in Dry Gut

The original reference design for the St Helena Airport Project proposed that two closed concrete culverts be constructed underneath the Dry Gut fill to convey any runoff from the Dry Gut catchment and the south-western portions of the airfield footprint. One culvert was proposed for operation and the other to serve as a backup in the case of an emergency and to provide safe access for any maintenance requirements. At tender stage, BR proposed that the above system be replaced by a



single closed culvert coupled with a temporary attenuation dam upstream of the culvert in Dry Gut to prevent any storm water flow from entering the bulk fill works area.

During the design stage a number of alignment options were investigated for the culvert, but significant risks were associated with each, relating primarily to the risk of culvert subsidence. In addition to the above, an increase in the quantity of unsuitable bulk fill material (from the runway footprint) has resulted in a shortage of approximately 800,000 cubic metres of quality fill material to construct the Runway End Safety Area (RESA) over the Dry Gut valley.

A solution was thus required to address the drainage of storm water from Dry Gut away from the toe of the rock fill; and to find a source of suitable rockfill material. The option of constructing an open diversion drainage channel on the southern side of Dry Gut was therefore investigated in order to provide a sound engineering solution to solve both these problems, whilst also providing effective long-term maintenance solutions for the Dry Gut catchment area.

In view of the proposed changes to the reference design (2007) and the fact that some of the work will take place outside the agreed Airport Development Area (ADA), it was determined that an amendment to the development permission for the airport was required for the proposal and that a specialist study on invertebrates should be undertaken.<sup>4</sup> An Addendum to the ES was prepared by the BR environmental team during April to June 2013.

The study concluded that the main impacts of the open channel proposal would be on invertebrates and lichens – rated by the entomologist as **minor to moderate adverse** before mitigation was applied, but careful re-routing of the channel has ensured that the most sensitive areas will be avoided thus minimising the impact on the ecology to **minor adverse**. In addition, a range of mitigation measures were recommended in the Addendum including the collection of species of concern (lichens and invertebrates) and removal to a site with similar habitat, altitude and aspect. This work and the monitoring results will be presented in the next annual report.

The major benefit of this proposal was that it will provide most of the rock shortfall for the Dry Gut fill from an area largely within the ADAB and certainly within the area of disturbance, without having to develop new or existing quarries elsewhere on the island and truck the material in. It also means that a dam need not be built in Dry Gut above the rockfill.

The Addendum for the open channel was approved by the PMU in June 2013 and it was submitted, together with the planning application to the Governor in Council for approval. Consent for an amendment to the Airport Development Permission to enable the Open Channel Proposal to proceed was granted by the Governor in early July 2013.

<sup>&</sup>lt;sup>4</sup> Undertaken by David Pryce, an entomologist. The study also included lichens.





#### 6.2.4 Boer War Rubbish Site

During construction works for the new access road through Deadwood, a previously unknown old rubbish dump or 'midden' dating from the time of the Boer War prisoner of war camp was found. The finds mostly comprised a thin scattering of fragments of glass and ceramics. Construction work was halted immediately and the finds on the site were systematically recorded and cleared. A number of trenches were dug to try and determine the extent of the 'midden'. The trenches provided some very limited further finds. More importantly, the lack of significant finds in the trenches suggested that the bulk of the finds are located in the pasture adjacent to the work site.

#### 6.2.5 Boer Pipeline

Prior to the commencement of construction of the haul road along Pipe Ridge, the route of the old Boer water pipeline was marked out and historical finds were collected, positions plotted on GPS and photographs were taken.



DATE: 2014-02-13 REV: C

PAGE 45 OF 69




Plate 12: Track of the old Boer water pipeline on Pipe Ridge (Photo: A van Neel)

#### 6.3 Environmental Monitoring

The following environmental aspects were monitored on a regular basis during the reporting period:

- Air quality;
- Water quality;
- Noise;
- Vibration and building condition;
- Waste types and quantities;
- Resource use;
- Wirebirds;
- Marine environment;
- Visual impact;
- Climate; and
- Heritage.

The responsibility for all monitoring lies with the Contractor's Environmental Control Officer (CECO) and the appointed technical assistants (TA).

Monitoring data are reported at weekly meetings and in future will be presented in the monthly environmental report, which will be circulated to the SHEQ manager, the CEMPC, the PMU, and senior on-island and off-island managers. When results exceed specified limits, the CECO notifies the PMU and the BR construction management team immediately. Such exceedances are regarded as an environmental incident and corrective measures have to be implemented as agreed with the PMU.

The monitoring systems used and the results for the year are presented below.



#### 6.3.1 Air Quality

The main air quality issue on this construction site is dust. The two aspects that are monitored are:

- PM10: particulates finer than 10 micron can enter human lungs and be harmful to health; and
- **Total suspended particulates (TSP):** Nuisance dust can affect domestic, industrial and agricultural activities, it smothers plant stomata, and can close micro-pores in soil affecting soil micro-fauna.

The dust monitoring plan is shown in Table 8.

Parameters monitored	Monitoring equipment	Locations (when construction activities are present)	Frequency
Total suspended particulates (TSP)	Dust buckets erected on poles	Rupert's Valley upwind of residential area; Deadwood residential area; Bottom Woods residential area; Millennium Forest; Bradley's camp; Central Basin x2.	Monthly (when required)
Respirable dust (PM10)	MiniVol Tactical Air Samplers on stands	Rupert's Valley upwind of residential area; Deadwood residential area;	Daily (when required)

#### Table 8: Air quality monitoring plan

While PM10 has been monitored at the main construction sites during the entire reporting period, namely at Rupert's Valley and PBP, problems in obtaining the correctly sized dust buckets has prevented the team from monitoring TSP during this period.



#### Plate 13: MiniVol PM10 dust sampler outside a house in Deadwood (Photo: B Walmsley)

The ES (2008) assessed the dust impacts before and after mitigation is applied (Table 9) in relation to the WHO and EU Guideline daily (24 hr) limits of 75  $\mu$ g/m<sup>3</sup> and 50  $\mu$ g/m<sup>3</sup> respectively. These predictions can be compared to the actual results for two of the areas in Figures 8 and 9.



#### Table 9: ES dust impact predictions (from Table 7.2 of Vol 2 of the ES, 2008)

Construction activity	Impact before mitigation	Residual impact after mitigation
Offices, workshop, compound,	Minor to moderate adverse	Minor adverse
laydown areas in Rupert's		
BFI	Minimal	Negligible
Mid-quarry	Moderate adverse	Minor adverse
Upper quarry	Minor adverse	Minor adverse
Road construction through	Major adverse	Minor adverse
Rupert's Valley		
Road construction from	Moderate adverse	Minor adverse
Rupert's to Deadwood		
Road construction from	Minor adverse	Negligible
Deadwood via Mulberry Gut,		
Longwood and Bottom Woods		
Road construction from Bottom	Major adverse on ecology	Variable depending on species
Woods to PBP		and efficacy of mitigation
PBP airport construction works	Major adverse on ecology	Variable depending on species
		and efficacy of mitigation
Contractor's camp at Bradley's	Minor to moderate adverse	Minor adverse





Figure 8 shows respirable dust (PM10) readings for Rupert's Valley from March to October 2012. The PM10 monitor was placed here during this time due to the amount of construction work taking place in the valley. Once the main dusty activities had ceased (or had moved away), the PM10 sampler was redeployed to Central Basin. It is clear from Figure 8 that the PM10 24 hour dust emission guidelines have not been exceeded in Rupert's Valley during site establishment and early works, including construction of the haul road out of the valley, quarrying operations, construction of the temporary wharf and the TFF. The ambient PM10 level measured in November 2005 was 39  $\mu$ g/m<sup>3</sup>, but as this was a once-off measurement on a relatively calm day at a different time of year, it is difficult to make



sound comparisons. However, the prediction that construction activities would have a minor effect on residents in Rupert's Valley is correct so far. This also indicates that the dust suppression measures are effective.

The situation at PBP also reflects the predictions in the ES even though no baseline measurements were taken at that time (the closest being at Bradley's where two measurements were taken in November 2005). It can be seen from Figure 9 that dust levels during site establishment and preliminary earthworks in July 2012 were within the guideline limits, but once blasting, crushing and major earth moving commenced in November, the dust levels increased significantly, with the EU guidance level frequently exceeded and the WHO limit exceeded on nine occasions over a two month period<sup>5</sup>. A combination of the dry climate, windy conditions, the fine volcanic dust and the large-scale nature of the earthworks means that dust is both inevitable and difficult to control – especially during blasting. Even before construction started the PM10 readings at Bradley's ranged from 57-71  $\mu$ g/m<sup>3</sup>, already indicating a dusty environment.

While the fine dust (PM10) is unlikely to affect residents due to the distance involved, there has been a noticeable impact on Central Basin, with visible dust accumulations on the vegetation and soil surface.



#### 6.3.2 Water Quality

The water quality monitoring points were chosen based on the location of potentially pollutioninducing works in relation to water resources that may be used for domestic consumption, industrial use (in the context of this project, that includes fire fighting, dust suppression, vehicle washing) and

<sup>&</sup>lt;sup>5</sup> There are some discrepancies in the data and the volume calculations after December 2012. These data will be presented fully in the next AER.



those that support ecological systems (terrestrial and marine). The water quality monitoring plan is shown in Table 10 below.

Parameters to	Monitoring	Locations	Frequency
be monitored	equipment		Trequency
pH, conductivity (eC), salinity, total suspended solids (TSS)	Portable pH / conductivity metre	Champagne Pools (at toe of Dry Gut fill) Middle Fill upstream of silt trap Middle Fill downstream of silt trap	Weekly (if water flowing)
pH, conductivity (eC), salinity, total suspended solids (TSS)	Sample bottles Cooler box Portable pH / conductivity metre	Fisher's Valley (at Cook's Bridge) Rupert's Run	Monthly (if water flowing)
Salinity, eC, depth, yield	Sample bottles Cooler box Portable pH / conductivity metre	Boreholes 2, 4, 5 and 6 in Dry Gut	Monthly
Salinity, eC, depth	Sample bottles Cooler box Portable pH / conductivity metre	2 boreholes on Tungi Flats 1 borehole in Fisher's Valley 1 borehole in Rupert's Valley	Monthly
pH, TDS, eC, total suspended solids, K, Na, Ca, Mg, SO4, Cl, NO3 + NO2, alkalinity and hardness, Ni, B, Pb	Sample bottles Cooler box	Borehole 5 in Dry Gut	6-monthly (starting from September 2013)
pH, TDS, eC, total suspended solids, K, Na, Ca, Mg, SO4, Cl, NO3 + NO2, alkalinity and hardness	Sample bottles Cooler box	Champagne Pools (at toe of Dry Gut fill) Middle Fill downstream of silt trap Fisher's Valley (at Cook's Bridge) Rupert's Run Borehole AX2 on Tungi Flats Boreholes 2, 6 and the mixed dam in Dry Gut Rupert's borehole	6-monthly (if water flowing) (starting from September 2013)

#### Table 10: Water quality monitoring plan

Unfortunately, the water quality baseline was not established in the ES and so it is difficult to compare current water quality with pre-construction conditions. Some limited sampling was, however, carried out by the current CEMPC in January 2012 (prior to construction) on samples taken from pools in Dry Gut, which showed that the pH increased in a downstream direction from 6.31 at the top of the rockfill area to 8.95 at the top of the waterfall just below the present toe of the rockfill (now known as 'Champagne Pools'). More interestingly, total dissolved solids readings were off the scale of the portable pH/conductivity metre. The salinity in Champagne Pools was 12.36 parts per thousand and the presence of thick salt crusts surrounding all the pools confirmed high concentrations of sodium



DATE: 2014-02-13 REV: C

PAGE 50 OF 69

chloride. It is assumed therefore that the aquatic ecology has adapted to natural conditions that range from relatively 'fresh' following rainfall, to extremely salty as the pools slowly evaporate.




Plate 14: Small, salt-encrusted pools in Dry Gut prior to construction starting (January 2012) (Photo: B Walmsley)

It has also been noted (visual observations) over the reporting period that natural flows down Rupert's Run have a high suspended solids load. While it is acknowledged that construction of the culverts for the haul road crossing over the run has increased the sediment load, the additional impact is perhaps smaller than predicted (Table 11 below), given that the ES predictions were not based on actual measurements.

Construction activity	Impact before mitigation	Residual impact after mitigation
Mobilisation of sediment laden runoff which could enter into local water courses and drains	Moderate to major adverse	Neutral
The potential risk of chemical and fuel spillages enter local water courses	Moderate to major adverse	Neutral
Disposal of sewage*	Neutral	Neutral
Use of sea water for rock fill compaction*	Moderate adverse	Neutral

#### Table 11: ES water quality impact predictions (from Table 15.2 of Vol 2 of the ES, 2008)

\* Note that sewage disposal is the responsibility of SHG and seawater is not being used to compact the rock fill.

Although the EMP only specifies that the contractor shall not exceed pH, total suspended solids, ammoniacal nitrogen, biochemical oxygen demand and visible oil at the outlet of water treatment facilities and temporary outfalls (s. 2.9.1.5 of the EMP), BR has adopted a more robust (and appropriate) set of water quality standards relating specifically to the potential end-users of the water i.e. industrial, ecological and domestic users. The standards are based on international best practice and guideline limits for no detrimental effects.



DATE: 2014-02-13 REV: C

PAGE 51 OF 69

Water quality parameter	Drinking water standards		Industrial use	Concrete mix	Aquatic ecology	
	WHO 1993	RSA TWQR 1996 (no effects)	UK	RSA target water quality range for industrial use	Industry standards	RSA TWQR for aquatic ecosystems
Potassium as K		0-50				
Sodium as Na	200	0-100	200			
Calcium as Ca		0-32				
Magnesium as Mg		0-30				
Sulphate as SO <sub>4</sub>	250	0-200	250			
Chloride as Cl	250	0-100	250			
Nitrate and Nitrite as N		0-6	0.5	0-1600	500	
Orthophosphate as P						
Fluoride as F		0-1	1.5			0.75
TDS	1000	0-450			50000	
Electrical conductivity (mS/m)		0-70	250	0-250		Change <15% from ambient
pH (units)	6-9	6-9	6.5-10.0	5-10	5-9	
Hardness as CaCO <sub>3</sub>				0-1000	400	
Alkalinity as CaCO <sub>3</sub>				0-1200	1000	
Ryznar index						
Suspended solids		0-1		0-25		<100; change <10% from ambient
Copper as Cu	2	0-1	2			
Iron as Fe	0.3	0-0.1	0.2			
Nickel as Ni	0.02		0.02			
Zinc as Zn	3	0-3				
Arsenic as As	0.01	0-0.01	0.01			
Boron as B	0.3		0.001			
Cadmium as Cd	0.003		0.005			
Lead as Pb	0.01	0-0.01	0.025			


#### Table 12: Water quality standards used

Salinity readings for eight of the 13 boreholes are shown in Figure 10 below. The data show the salinity readings taken at borehole establishment and at monthly intervals from March to June 2013. Interpretation of the trend lines shows:

• The boreholes located in Dry Gut valley (boreholes 1, 2, 4 and 6), with the exception of borehole 5 (BHDG5), are also geochemically similar, exhibiting consistently high salinity concentrations above 3 ppt. This suggests that the water has been in contact with saline rocks for some time with little or no recharge from rainfall;



Borehole 5 is the exception; although the salinity reading at establishment was high (2.43 ppt), it quickly fell on commencement of pumping to a consistent level at less than 1 ppt, which is considerably lower than the other boreholes in the vicinity (BHDG4 and BHDG6). This is hard to explain as the boreholes were drilled to similar depths and the static water levels in nearby boreholes 4 and 6 are similar. This suggests that borehole 5 must tap into a different aquifer which is recharged by rainfall.



The natural salinity of the borehole water (except borehole 5) means that it is unsuitable for most uses except dust suppression and use for rockfill compaction. On the basis of the monthly salinity readings and the results obtained from the full analyses conducted in September, Borehole 5 could be used for concrete mixing, domestic consumption and irrigation.

There are no indications that water quality is being affected by construction activities, except in Rupert's Run where a reading of 143 mg/l was obtained for suspended sediment in the sample collected in September 2013. However, as noted earlier, in the absence of baseline data, it is difficult to know how much of this is natural sediment in runoff following rain, or how much may be ascribed to construction works.

#### 6.3.3 Noise

Noise can affect sleep, concentration and peace of mind and therefore noise on site is monitored as follows:



#### Table 13: Noise monitoring plan

Parameters to be monitored	Monitoring equipment	Locations (when construction activities are present)	Frequency
LAmax	Portable Type	Government garage (i.e. Bradley's)	Weekly on a rotating
LA90	1 precision	Rupert's Valley residential area	basis at each
LAeq	Integrating	adjacent to haul road;	monitoring point
(over 1, 8 and 16	Sound Level	Deadwood residential area adjacent	during periods of
hour periods)	Metre,	to haul road;	work in area; or
	mounted on a	Bottom Woods residential area	when heavy
	tripod	adjacent to haul road;	construction in an
			area demands more
			frequent
			measurements

The baseline noise levels measured during the preparation of the ES (probably in 2005, but no dates were provided) at each of the sensitive receptors were as shown in Table 14.

#### Table 14: Baseline average noise levels

	Average Noise Levels (dB(A))		
	Day time	Night time	
Rupert's Valley	46	39	
Deadwood	47	50	
Bilberry Field Gut	41	n/m	
Bradley's	45-50	42	
PBP (Fisher's Valley)	36-38	n/m	
PBP	41	n/m	
Longwood	48	46	
Woody Ridge	41	n/m	

n/m means 'not measured'

These noise levels are comparable with the various noise level guidelines that have been applied.

#### Table 15: Noise level guidelines

	WHO Guidelines	BS5228:2009 <sup>6</sup>	South African Guidelines (SANS 10103)	EMP maximum limit
Day time	55	65	55	70
Night time	45	45	45	45
Evening and weekends	-	55	-	60
Blasting (day time)	-	-	-	125

In the ES (2008), noise levels in certain areas were predicted using noise models, and the impacts for all areas were assessed before and after the recommended mitigation measures are applied. The predicted levels and assessed impact ratings are shown in Table 16:

<sup>&</sup>lt;sup>6</sup> Guidelines for where construction noise levels will not exceed the ambient by more than 5 dB (rounded to the nearest 5 dB)




**REV: C** 

Activity	ES predicted noise level (dB(A))	Assessed impact before mitigation	Residual impact after mitigation
Construction of	66 (at 10 m)	Moderate adverse	Moderate adverse
temporary jetty (trucks)			
Compound areas	-	Minor adverse	Minor adverse
BFI	-	Minor adverse	Minor adverse
Blasting at quarry	-	Moderate adverse	Moderate adverse
Construction of haul	78 (at 10 m)	Moderate to major adverse	Minor to moderate
road from Rupert's	71 (at 25 m)		adverse
Valley to PBP	65 (at 50 m)		
	58 (at 100 m)		
Traffic on haul road		Moderate adverse	Minor adverse
Construction of	-	Moderate adverse	Minor adverse
Bradley's camp			
Earthworks and	-	Negligible to minor adverse	Negligible to minor
blasting on runway site			adverse

#### Table 16: Predicted noise levels (ES, 2008)

The noise environment in Rupert's Valley has changed significantly since the airport project commenced due to the movement of heavy vehicles and equipment being transported to the airport site, an increase in the amount of daily light traffic to and from the Basil Read workshops, stores, laboratory and laydown areas, as well as from blasting at the quarry and construction of the new haul road. In anticipation of this, three locations in Rupert's Valley were established as noise monitoring points: at St Michael's Church (upwind position), mid-valley outside residences (25 m from road), and outside Haytown House.


The noise monitoring data (excluding blasting) from a period of 7 months in 2012 show that noise levels have exceeded the maximum allowable limit specified in the EMP of 70 dB(A) on four occasions: three of these may be ascribed to strong wind noise, while the fourth (70.6 dB(A)) was due to heavy haul traffic (Figure 11). Once the main noisy activities had ceased (or had moved away) from Rupert's valley, there was no more need for noise monitoring in this location.





It is clear that the majority of the sound level readings are largely consistent with the modelled value of 66 dB(A) for jetty construction and the worst case scenario for haul road construction. However, analysis of the data clearly indicates that wind is a significant contributor to the noise levels, but that there is a correlation between heavy vehicle movements, rock drilling and noise levels throughout the valley.

In terms of the EMP, the noise levels from blasting are not supposed to exceed 125 dB(A), but the average sound level during blasting operations for the Rupert's haul road was 135 dB(A), with a maximum of 145 dB(A) and a minimum of 117 dB(A) being recorded (Figure 12). The noise readings in Figure 12 were taken during blasting activities in Rupert's Valley and along the lower sections of the haul road between March and September 2012. Noise measurements ceased when blasting activities finished.



#### 6.3.4 Vibration and Building Condition Monitoring

Vibration monitoring is conducted as shown in Table 17 below.

Table	17:	Vibration	monitoring	plan
-------	-----	-----------	------------	------

Parameters to	Monitoring	Locations	Frequency
be monitored	equipment		
Vibration dose values (VDV) (1Hz to 80Hz) Peak particle velocity (PPV)	Nomis seismograph. Mini seismograph	Government garage (i.e. Bradley's) Rupert's Valley residential area adjacent to haul road; Deadwood residential area adjacent to haul road; Bottom Woods residential area adjacent to haul road;	For 15 minute duration prior to, and during a period of construction when vibration may occur e.g. a period of blasting; or movement of heavy
			vehicles.
Building	Standard	As above.	Pre-activity survey
condition	record form,		followed by a post-
(structural	before and		activity survey



Parameters to be monitored	Monitoring equipment	Locations	Frequency
cracks, plaster work, condition of gutters and drains, etc)	after photographs		

There are numerous guideline limits relating to the impacts of vibration but they can be broadly split into two: those limits required to protect the occupiers of buildings (Vibration Dose Values (VDV)); and those required for the protection of buildings and structures (Peak Particle Velocity (PPV)). Tables 17 and 18 below bring together the various sources of guidance on vibration criteria to form a set of proposed control limits and associated actions for this project (Appendix 6, Vol. 4, ES 2008).

#### Table 18: Vibration control limits for protection of occupiers

Period	Building/Location	Criterion	Purpose
Day time	Inside dwellings	0.4 m/s <sup>1.75</sup> eVDV	
(07h00-23h00)		or	Annoyance threshold
	Outside dwellings	1.5 mm/s PPV	
Night time	Inside dwellings	0.13 m/s <sup>1.75</sup> eVDV	
(23h00-07h00)		or	Annoyance threshold
	Outside dwellings	0.5 mm/s PPV	

#### Table 19: Vibration control limits for protection of buildings and structures

Building Type	Limits for Transient Vibration (PPV mm/s)			Limits for Continuous Vibration (PPV mm/s)		
	<10 Hz	10-50 Hz	>50Hz	<10 Hz	10-50 Hz	>50Hz
Industrial/commercial (light and flexible structure)	10	20	40	5	10	20
Industrial/commercial (heavy and stiff structure)	15	30	60	7.5	15	30

The impacts of vibration were assessed in the ES (2008) and the following ratings were given for each of the major construction areas where vibration may be an issue.


Table 20: Vibration impact predictions	Table 20:	Vibration	impact	predictions
--	-----------	-----------	--------	-------------

Activity	Assessed impact before mitigation	Residual impact after mitigation
Truck movements associated with the temporary jetty	Minor adverse	Minor adverse
Blasting at quarry	Moderate adverse	Moderate adverse
Haul road construction activity	Minor adverse	Minor adverse
Haul road blasting	Moderate adverse	Moderate adverse
Vibration from construction traffic	Minor adverse	Minor adverse
Blasting at the runway site	Minor adverse	Minor adverse



The actual vibration measurements taken over a four-month period in Rupert's Valley are shown in Figure 13.

It can be seen from Figure 13 that the annoyance threshold for residents in Rupert's Valley exceeded the maximum PPV value of 1.5 mm/s on three out of the eight days that measurements were taken. These exceedances occurred near the beginning of construction, when work at the quarry and on the haul road was being conducted closest to Rupert's Valley residences. As work progressed up the valley and further away, the vibration impacts decreased.



Building condition surveys have also be carried out in residential areas in close proximity to construction work as shown in Table 21 below.

Location	No of properties surveyed	Date	Reason
Rupert's Valley	16	February 2012	Prior to quarrying, construction of early works and haul road
Rupert's Valley	18	August 2013	Follow up survey (post-early works construction) and pre- wharf construction
Bradley's	3	November 2012	Prior to blasting on PBP
Deadwood	26	April – June 2013	Prior to new access road construction
Bottom Woods	23	June – August 2013	Prior to new access road construction
Mulberry Gut	4	October 2013	Prior to new access road construction

#### Table 21: Building surveys undertaken



DATE: 2014-02-13 REV: C PAGE 58 OF 69



Plate 15: Conducting a building condition survey (Photo: A van Neel)

#### 6.3.5 Waste Management

A Waste Management Plan (WMP) has been developed to provide guidelines for waste management practices during construction of the St Helena Airport. The WMP is based on the waste management hierarchy of avoid, reduce, reuse and recycle. What cannot be reused or recycled will be disposed of in a responsible manner and according to the legal requirements of the island and the contractual conditions.

Wastes arising from construction activities can be broadly divided into two categories: non-hazardous waste and hazardous waste. Non-hazardous solid waste comprises the following:

- Compostable organic waste, including non-invasive vegetation, which excludes endemic and indigenous species of conservation interest, cleared from the construction sites and selected food waste (raw vegetables and fruit);
- Non-compostable organic waste, including alien invasive species e.g. prickly pear, putrescible and cooked food waste;
- Recyclable solid waste such as: plastic, paper / cardboard, rubber (tyres), metal, glass, etc.;
- General waste (non-recyclable and non-compostable) such as polystyrene, certain plastics, nylon, non-hazardous light bulbs, air filters, empty cement bags, etc.;
- Inert building rubble;
- Spoils from soil / substrate excavation at some of the development areas such as the haul road and various areas on PBP.

Typical hazardous wastes that are being generated during construction include:

- Used oil / fuel;
- Oily wash water from vehicle wash bays;
- Contaminated oil rags;
- Hydrocarbon contaminated soil;
- Hydrocarbon containers (plastic jerry cans and drums);
- Medical waste;
- Lead-acid batteries;
- Electrical equipment containing hazardous substances;



- Solvent-based inks and paints;
- Ink cartridges;
- Acids;
- Asbestos based brake shoes;
- Explosives boxes;
- Redundant chemicals and chemical containers.

The volumes of waste generated and disposed of are monitored. Over the reporting period, the estimated average waste volumes generated per month and the disposal options used were as shown in Table 22 below.

Waste description /	Estimated average Disposal option		
type	monthly volumes		
Plastic	50 kg	Shredded or compressed and recycled.	
Metal	500 kg	Size reduction and recycled	
		Sold to scrap metal dealers off-island	
Glass	100 kg	Crushed and recycled on island or off island	
		if recycling on island is not feasible	
Paper	20 kg	Recycle on island	
Food waste	1,200 kg/week pig slops	Provide to farmers for pig feed	
	100 kg/week for	Compost	
	composting		
Rubber	100 kg	Tyres recycled on island	
		Shredded and possibly sold to off-island	
		cement manufacturers	
No invasive vegetation	Dependent on area of	Compost	
	development		
Invasive vegetation	Dependent on area of	Treat as per the Protocol for the	
	development	Management of Invasive Vegetation,	
		Appendix 20 of the CEMP	
Inert building rubble	To be determined	Landfill or used as fill where possible.	
Spoils from excavation	To be determined	Used as fill in dedicated areas such as the	
		Middle Fill area.	
Explosives boxes	5 kg	Compact	
		Hazardous waste storage.	
Sewage from chemical	100 litres	SHG disposal system	
toilets			
Sewage from septic	200 m <sup>3</sup>	French drain system	
tank system			
Waste oil	22,000 litres	Recycle off-island	
Redundant lead-acid-	2 per month	Recycle	
batteries			
Acid	10 litres	Hazardous waste site	
Chemical containers	20 kg	Hazardous waste site	
Contaminated oil rags	5 kg	Hazardous waste site	
Solvent based inks and	1 kg	Hazardous waste site	

### Table 22: Estimated average monthly waste volumes



Waste description / type	Estimated average monthly volumes	Disposal option
paints		
Empty cement bags nylon type	100 kg	Off island recycling
Used oil filters	10 per month	Compact Hazardous waste site
Used air filters	10 per month	Compact SHG disposal site
Old brake pads / discs	20 per month	Hazardous waste site
Redundant vehicle parts	100 kg	Return to suppliers Sell
Redundant spark plugs	20 kg	Return to suppliers Sell
Grease	2 kg	Hazardous waste site
Used welding rods	2 kg	Hazardous waste site
Used cutting disks	5 kg	Return to suppliers Sell
Used paint brushes	10 kg	Return to suppliers
Empty paint containers	30 kg	Compact SHG disposal site Re-use
Medical waste	5 kg	Incinerate on island
Fat from fat-trap	20 kg	SHG disposal site

By far the largest amount of waste per month is canteen waste, comprising 76% of the total waste stream. Scrap metal at 8% and food waste for composting (6%) are the next highest in terms of weight. Rubber, boxes, containers, cement bags, redundant vehicle parts and spares together contribute another 6% according to weight, but some of these are high volume wastes (rubber, containers, boxes) which are a challenge to store and dispose of.

The EMP (2011) states that "all special and hazardous wastes shall be removed from the island for disposal", and that "a strategy for dealing with the international transfer of waste materials off island shall be presented by the contractor".

The Basel Convention on the Trans-boundary Movement of Hazardous Wastes and their Disposal, 1992, prohibits the export of hazardous wastes between countries. This complicates the export of hazardous waste from St Helena and therefore, BR is looking at several options to minimise the quantity, and find methods of safe disposal of the hazardous waste, including:

- Compacting;
- Washing out hydrocarbon containers to render them innocuous;
- Shredding;
- Incineration; and
- Construction of a hazardous waste cell near the Horse Point facility.

Until a long-term, sustainable and permanent solution has been agreed, all hazardous waste is stored in clearly signed, bunded storage areas.






Plate 16: Hazardous waste store at Bradley's workshop (Photo: B Walmsley)

#### 6.3.6 Resource Use

Records are kept of the following and reported on a monthly basis:

- Groundwater pumped from each borehole (litres);
- Municipal water (litres);
- Electricity (kWh);
- Diesel (litres).

Over the 9-month period October 2012 to June 2013, a total of 1.68 million litres of water was abstracted from the boreholes described in section 6.3.2 above. Of this, 1.23 million was used to compact the rockfill in Dry Gut and 0.45 million litres was used for dust suppression. The amount has steadily been increasing as the volume of rockfill placed each month has increased.



The total amount of diesel used per month has been steadily increasing as the size of the vehicle fleet has increased to meet the construction demands. The total amount of diesel used up until June 2013 was 2.675 million litres (Table 23).



Table 23: Total	diesel	consumption	during	reporting	period
Table 25. Total	alesei	consumption	uuring	reporting	penou

Period	Litres
From Start to December 2012	594,101
Jan-13	237,617
Feb-13	314,228
Mar-13	297,011
Apr-13	323,364
May-13	421,687
Jun-13	486,716
Total diesel consumption	2,674,724

#### 6.3.7 Wirebirds

Up until the end of July 2012, Wirebirds on PBP, Dry Gut and Creeper Hill were monitored monthly by the St Helena National Trust (SHNT). The BR environmental team received training on Wirebird monitoring from the SHNT in September, 2012 and monitoring started in October. The monitoring sites are:

- Concrete batch plant and crusher area;
- Bradley's camp;
- Central basin;
- Dry Gut dams;
- Explosives magazine;
- Stockpile areas 1 and 2;
- Spider hill;
- Terminal building area;
- Tungi Flats



Plate 17: Environmental team receiving Wirebird training (Photo: A van Neel)



Plate 18: Wirebird and chick (Photo: D Mouton)


Although the number of Wirebirds per habitat have been recorded over the years, it is difficult to compare the numbers seen prior to airport construction with the data collected by BR, because the




habitat areas covered by the earlier surveys are different, with the older surveys covering much larger areas than those being conducted around specific construction sites.


However, an analysis of the data shows that Wirebird populations appear to be relatively stable, with 1-3 birds or more observed at each monitoring location on every visit (Figures 15-17). On some occasions far greater numbers were observed which is probably related to the presence of prey and/or water. At least one nest was observed at every site, with successful hatching of chicks.


What is surprising is that the Wirebirds were still present at the terminal building site which is in the centre of the construction site (Figure 17). However, numbers do appear to be declining at Tungi Flats (Figure 18). What is not apparent from the data is whether the birds move into a new territory once their existing area has been destroyed or disturbed. It is also not clear from the data how many individuals are present in total, but on each day of observation, between 7 and 21 adult birds were noted in total. However, not all sites are monitored on every occasion, or on the same day, and so it is again difficult to draw any conclusions. The average number of birds counted on PBP on 5 separate occasions between 1988/89 and 2006/7 was 20 (ranging from 15 - 31) and so it would appear that numbers have not been significantly impacted, but more monitoring is required to verify this initial finding.











#### 6.3.8 Visual Impact

Photographs are taken from numerous fixed positions across the construction site every week. The following plates show selected before and after situations in Rupert's Bay, on Pipe Ridge and Dry Gut.



Plate 19: Rupert's Valley before construction started (January 2012) (note Church is just off left of photo (Photo: B Walmsley)

Plate 20: Rupert's Valley after construction of the temporary fuel farm and haul road (April 2013) (Photo: B Walmsley)



DATE: 2014-02-13 REV: C PAGE 65 OF 69



Plate 21:View west along Pipe Ridge (January 2012) (Photo: B Walmsley)



Plate 22: Same view showing the new access road under construction (September 2013) (Photo: B Walmsley)



Plate 23: View of Dry Gut prior to filling (January 2012) (Photo: B Walmsley)



Plate 24: Similar view of Dry Gut with rock filling in progress (April 2013) (Photo: B Walmsley)

#### 6.3.9 Climate

In order to provide the airport operator and airport users with historic weather conditions, a weather station was installed and commissioned at the St Helena airport site by the Department for International Development (DfID) in June 2012. The weather station was originally located (in 2006) at the airport construction site at an elevation of approximately 1,000ft above sea level. However, it was moved to Bradley's Camp on 29 June 2012 and was operational shortly thereafter. Since establishment there have been a few teething problems: no data are available for August 2012 – January 2013 nor for March 2013 due to system errors and issues experienced with downloading data from the weather station.

The weather data are collected and processed once a month by the Basil Read construction team.

The following parameters are monitored: wind, temperature, relative humidity, air pressure, precipitation, cloud cover and visibility.



#### 6.3.10 Heritage

Regular observations are made in active construction areas for impacts on, or damage to, heritage sites. Furthermore, building condition surveys are carried out prior to blasting or other activities which may cause an impact to building integrity.

#### 6.4 Landscape restoration and rehabilitation

The landscape and ecological mitigation plan (LEMP) was still in the process of development during the reporting period. Furthermore, no construction works had been completed yet and therefore no rehabilitation programmes had commenced as of end June 2013. This aspect will be reported on more fully in the next annual report.

#### 7 CONCLUSIONS

Construction of the St Helena airport project got off to a very rapid start, before many of the environmental systems were properly in place. Although the CECO was on site from almost the beginning, it has taken time to build up the environmental team and its expertise. Added to this, the ES was conducted many years prior to actual development starting and on a reference design that has since changed – quite radically in some cases. Thus the ES and even the EMP of 2011 failed to provide adequate and relevant guidance to the environmental team on many issues of concern. With time, these gaps have been filled and the environmental management systems have been developed in order to afford robust control systems for the construction site. This has only been achieved with the wholehearted support from the BR management team and with strict oversight by PMU. Nevertheless, the distance of the island from South Africa and the time it takes to get the right equipment and/or specialists to the island continues to pose a challenge.

It is hoped that the next annual report for the period July 2013 to June 2014 will provide more depth into the main issues of concern and that compliance with the key performance indicators will be far higher.

#### Targets for 2013-14

- Completion of 2013-2014 AER in August 2014;
- 6-monthly audits in September 2013 and March 2014;
- CEMP update 3 in October 2013 (the CEMP2 and associated appendices will be completely revised);
- CEMP update 4 in April 2014. This update will include a more effective document management system;
- Improved compliance with the CEMP and with the key performance indicators listed in the Executive Summary of this AER;
- Wharf construction impacts as or less than predicted;
- A safe and effective solution to hazardous waste disposal will be implemented;
- Better quantification of the following:
  - Percent waste re-used or recycled;
  - o Direct energy used;
  - Water use per tonne of fill;
  - Greenhouse gas emissions;
  - Social indicators.



٠

- An effective pest control and invasive alien plant eradication programme will be up and running;
- The LEMP programme will have commenced. The roll out of this programme by SHG has been significantly delayed and this has already caused some problems for the environmental management team, particularly in relation to revegetation of the rockfill benches. The LEMP will be on the critical path for the forthcoming year.



# APPENDIX A

# BASIL READ'S SAFETY, HEALTH, ENVIRONMENT AND QUALITY POLICY



PAGE 69 OF 69



# **SHEQ POLICY STATEMENT**

(Safety, Health, Environment and Quality)

Basil Read is building the future offering clients in the construction industry a comprehensive range of services spanning buildings, roads and civil engineering.

#### **OUR DEFINITION:**

The Oxford English Dictionary defines quality as a "degree of excellence".

At Basil Read, our degree of excellence is defined in our ISO 9001 Quality, OHSAS 18001 Occupational Health and Safety and ISO 14001 Environmental implementation. OUR AIM:

# Our SHEQ system serves as an on-going measurement tool to ensure effective management of the priority items identified through our assessments.

## OUR OBJECTIVES:

- Safety and Health (SH)
- To proactively reduce the frequency and severity of injuries.
- Awareness of risk-.
- To promote an environment where all employees accept responsibility for their own Health and Safety and the Health and Safety of everyone engaged in our core business.
- Ensure we comply with the OHS Act, relevant legal anc other requirements.

#### Environment: (E)

- Prevent Pollution
- Legal compliance with the relevant Environmental Legislation and other requirements.
- Continual Improvement of monitoring to ensure an effective management system.

#### Quality: (Q)

- In our company, quality standards are achieved when our joint effort in delivering a service or product meets or exceeds ours client's specified requirements.
- We value and nurture our client relationships.
- We carefully evaluate and select our suppliers, subcontractors and partners, striving for mutually beneficia relationships.
- We promote learning, increasing knowledge and transferring skills according to an identified programme

#### OUR APPROACH:

At all levels in the company, managers implement a clear system of Safety and Health, Environmental and Quality checks by:

- Identifying aspects, impacts, hazards and risks.
- Determining priorities.
- Setting SHEQ objectives.
- Formulating action plans.
- Measuring progress regularly and analysing the results by specialists.

By being focused on SHEQ, we control risks and enhance efficiency.

#### OUR COMMITMENT:

At EXCO level we are personally committed to achieving excellence and we commit all employees to achieve their SHEQ objectives.

#### **IMPROVEMENT:**

At Basil Read, we implement an Annual Plan for Improvement. The Improvement Plan is consistent with our business strategy, and ensures continuous improvement of the SHEQ System.

#### YOUR ASSURANCE:

Our implementation of OHSAS 18001 Occupational Health and Safety, ISO 14001 Environment and ISO 9001 Quality assures successful identification of priorities for effective management.



20 May 2011



