

St Helena Government PERFORMANCE REPORT

FOR THE PERIOD 08 -NOVEMBER 2014 FINANCIAL YEAR ENDING 31 MARCH 2015

Introduction and Overview
Key Performance Indicators
BAM Commitments
Corporate Risks
Balance Sheet
Monthly Directorate Income and Expenditure Report
Capital Expenditure
Analysis of Revenue
Capital Programme Milestones



Overview of Performance for November 2014

Introduction

November saw some progress in certain areas but also a number of significant concerns have become apparent.

The headlines for November are;

- •Renewable energy record broken again
- •Significant referrals to Safeguarding Services
- •Revenue collection down
- Smoking higher than the UK average

Other notable events in November were the announcement of the Wass inquiry, the second phase of the Newcastle disease vaccination programme and the 3rd anniversary of the airport project.

Key Performance Indicators

The headcount KPI remains problematic with 797.6 posts within SHG. The current diabetes KPI still remains red but the mental health target remains on track. Unplanned electricity interruptions targets do not look achievable with only 25 more required to go over the target of 134. The security KPI's remain green and it is to be noted that the significant demand for multi-agency services through November has created resource issues. One major concern is the under collection of local revenue which is measured annually but to date is 391k under however this could be linked to timing of the revenue cycle.

Committments given during BAM

Following the BAM visit and subsequent discussions it is clear that SHG need to factor in to the budget process a reduction in aid from DfID. This will result in delivering some services differently and some non essential services will need to be stopped.

The tracker trend this month has changed slightly since the last report, but majority of areas still remain with a green rag rating.

Progress is generally positive and leading indicators for most streams are green.

Areas where development seems less visible is on the Capital Programme where the progress on some areas is slow and the contract is not signed as of yet for Hospital Project.

Corporate Risk Management

Majority of the strategic risks remain green with two still currently rated as amber. However, events/areas which are likely to hinder or impede progress in achieving our strategic priorities are identified, mitigated and regularly monitored to ensure that negative impact is kept to a minimum. However, we also need to focus on new and emerging risks that include financial risks, reputational risks and daily operational risks. This will happen in the new year when strategic plans are finalised.

Summary of Financial Performance

The Consolidated Fund revenue forecast to the year end is £28,955k and expenditure forecast to the year end is £29,441.

Actual Revenue for the year to date of £18,847k is lower than the budget of £19,240k. This means that we have undercollected by £393k, which is an adverse variance of 2% against budgeted revenue for the period.

Actual Expenditure of £18,158k is lower than the budgeted expenditure of £18,704k. This means that we have underspent by £546k, which is a favourable variance of 3% against budgeted expenditure for the period.

Key Revenue and Expenditure Variances

The adverse revenue variance is mainly due to Customs and Recharge revenue for the Infrastructure and Property Division. The under collection in Customs have resulted from the arrival of the Fuel Tanker now being in December and not November as scheduled. As previously reported the recharge revenue variance is mainly due to under collection in recharges between the cost centres Works and Lands and Buildings Management for maintenance of Government properties.

The favourable expenditure variance has been achieved through the underspend on Shipping of £1m. This has reduced the impact of the £436k overspend on overseas medical referrals under the Health and Social Services Directorate.

Capital Programme

The Capital Programme is made up of a number of projects, varying in nature and size. The programme is monitored by the Programme Management Unit who report on the key milestones and spend profile.

Total value of the programme for 2014/15 is £15,698K of which £7,925K is European Development funding (EDF). Total spend on the Capital Programme to date is £4,256K.

The program for November has continued to progressed well. As reported last month, expenditure is expected to accelerate in the forthcoming months as tender processes conclude and contracts are awarded.



SHG KEY PERFORMANCE INDICATOR REPORT PERIOD 08 (NOVEMBER 2014)

NO	Key Result Area - Directorate Responsible	Performance Indicator/ Risk Mitigation	Rationale for Indicator	Benchmark	Target 2014/15	Target 2015/16	Target 2016/17	Performance Report	RAG Status	Direction of Travel	Notes	Overall Brief Monthly Commentary on Progress/events
1	Economic Development Finance	Self-sufficiency % of budget from local revenue		33% (2013/14)	38%	TBD	TBD			Ø	report on annually	Revenue budgets are monitored on a monthly basis. To date there is an under collection on local revenue of £391K.
2	Economic Development Human Resources	SHG Footprint % of resident population employed by SHG		Headcount = 790 Population = 4,595 17% (2013/14)	17%	TBD	TBD	Headcount as at 30 November 2014 = 797.6 representing 17.4% of resident population employed by SHG based on the October 2014 average resident population figure.		•		The average resident population figure as at 30 November 2014 is unconfirmed at the time of reporting, however the figure as at end October 2014 was 4574. SHG's headcount for the same period was 797.6 representing 17.4% of resident population currently employed by SHG. Also, at 30 November 2014, 13 persons were registered as claiming unemployment, representing 0.3% of the average resident population.
3	Economic Development Statistics	Private Sector Expenditure (in National Accounts)	Sustainable economic growth that benefits everyone, enabling social and environmental	£15,584,000 (2011/12)	£19,100,000	£20,300,000	TBD	Private Sector Expenditure (as specified in the National Accounts Methodology) 2012/13: £16,382,000		1	report on annually	From 2011/12 to 2012/13 private sector expenditure increased by 5%. The target for making figures available for a financial years is twelve months in arrears.
4	Economic Development ENRD (ANR)	Agriculture Local Market share of like for like production	development	Meat 86% Vegetables 40%	Meat 86% Vegetables 45%	Meat 90% Vegetables 55%	Meat 95% Vegetables 60%	For vegetables, sales figures from the key outlets suggests target will be exceeded by March 2015. For Meat production, progress cannot be reported as livestock slaughter figures is still awaited from PH&SSD's Public Health Division		0	report on 6 monthly	Status remains unchanged for Agriculture. Meanwhile, still not able to secure livestock slaughter figures from Public Health to indicate progress with local share of market for meat.
5	Economic Development ESH	Accommodation Available serviced rooms		39 rooms (2011/12)	65 rooms	122 rooms	TBD	There are currently 31 serviced en-suite rooms on the island, a further 8 rooms will be available from Q1 2015, and 12 more are in the planning stage to be developed in 2015. In the meantime ESH, supported by the BOSH, is working with local accommodation providers to improve the quality and quantity of rooms available.		⇔		The situation has not changed since the previous month. It is recognised that the target of 65 rooms for 2014/15 will not be met. In the meantime, the target for monitoring accommodation available has been revised in the ESH Project logframe as follows: number of ensuite serviced rooms available - 2015/16 = 75 rooms.
6		Vaccination Coverage (Children at 2 years of age, up to date with vaccinations)		31 two year olds, 93.5% of the total population	100%	100%	100%	We follow the UK immunisation guide for childhood vaccinations and according to that chart, all children should complete the vaccines by 18 months old. (six weeks, three months and five months - Pedicel, Men C, Rotarix oral drops and Pneumaccol immunisation events. 12 - 18 months MMR, Pneumaccol, and Hib/Men C) Nov 14 - 37 children is 2 years 1 child still not up to date with immunization schedule (97.2%)		⇔		
7	Wellbeing	Obesity Reduce the number of people that are clinically obese		EMIS Population 3034, BMI Population 169, Percentage TBC to reflect true BMI status.	Baseline % of obese and % of morbidly obese patients	TBC% obese TBC% morbidly obese	TBC% obese TBC% morbidly obese	Nov 14 - 3109 registered on EMIS = 70% 72 persons were asked = 2.32% 20 with BMI 30-40 = 27.8% 3 with BMI of 40+ = 4.17%		Ø		BMI status is fundamentally flawed and this data is inaccurate due to the lack of
8	Wellbeing	Diabetes % of diabetics with HBA1C ≤ 7.5 on their last testNumber of patieints admitted with a diabetes related complication	Improved Life quality with healthy lifestyles promoted	EMIS Population 3034, Diabetic Population 693, 693/3034 = 22.8% 3.03% patients with HBA1C ≤7.5 and below. 3.75% patients above 7.5.	10% patients with HBA1C ≤7.5 and below	55% EMIS status 25% patients with HBA1C ≤7.5 and below 2% patients above 7.5.	65% EMIS status 35% patients with HBA1C ≤7.5 and below 1% patients above 7.5.	Nov 14 - total of 693 diabetics on the register 15.4%. 393 females and 300 males. 85 patients (12.3%) was measured in November 41 diabetic patients are with a HBA1C = 7.5 & below = 5.9%. Of these 44 diabetics have a reading above 7.5 = (6.3%)		•		electronic coding of data. This will be covered off when the EMIS trainer arrives on island (date TBC - 2014/15). Regarding diabetes control, we currently have 6.3% and with a target of 3.0% more control is required. This due to patient non-compliance within under 65 age categories. Regarding the smoking statistics, the concerns regarding accurate reporting and the need for the EMIS trainer remain the same however, our current statistics indicate that we have 38% of the recorded population who smoke. More work needs to be done on this to identify the ages and gender so that a targeted health promotion campaign can be taken forward. Policy work needs to progress
9	Wellbeing	Mental Healthcare Number of acute mental health admissions per years		1.55% Mental Health patients of total population. 5 Mental Health Admissions per year.	4 Mental Health Admissions per year.	3 Mental Health Admissions per year.	2 Mental Health Admissions per year.	Currently there are 71 MH patients on the register = 1.58 % of the total population. Nov 14 No new patients admitted to hospital		1		

NC	Key Result Area - Directorate Responsible	Performance Indicator/ Risk Mitigation	Rationale for Indicator	Benchmark	Target 2014/15	Target 2015/16	Target 2016/17	Performance Report	RAG Status	Direction of Travel	Notes	Overall Brief Monthly Commentary on Progress/events
10		Smoking % of clients who have received conselling for smoking and who have stopped		EMIS Population 3034, Smoking status record 1655, 1655/3034 = 54.55% Smokers 552/1655 = 33.35%.	70% EMIS status 25% of smokers	85% EMIS status 20% of smokers	95% EMIS status 15% of smokers	Nov 14 - Persons asked and registered on EMIS were 1701 status, 37.8% of the island population. 500 out of the 1701 are register on EMIS as current smokers, 29.4%. November 42 (2.5%) were asked, and 10 (23.8%) were smokers and there were 4 persons on the cessation programme.		⊘		
11		Primary Education % of pupils achieving level 4+		Reading 54% Writing 68% Maths 55%	Reading 70% Writing 70% Maths 70% Spelling, Punctuation and Grammar 45%	Reading 75% Writing 75% Maths 75% Spelling, Punctuation and Grammar 50%	Reading 80% Writing 80% Maths 80% Spelling, Punctuation and Grammar 55%	57% achieved level 4 or above in Writing 60% achieved level 4 or above in Reading 34% achieved level 4 or above in Spelling , Punctuation and Grammar 43% achieved level 4 or above in Mathematics		\(\rightarrow\)		During the last month Schools have been conducting assessments to determine anticipated examination outcomes in 2015.
12	Education	Secondary Education % of pupils achieving 5 GCSE A*-C including English and Maths	Standards of Education are in line with those achieved in the UK	19% (2012)	55% (2015)	65% (2016)	65% (2017)	49% achieved 5GCSE A*-C including English and Maths.		↔		afficipated examination ductories in 2015. The broad performance date related to this exercise will be reported to the Education Committee in January.
13	Education	NEETS The number of young people not in education, employment or training		0 (2013)	0	0	0	There have been 3 cases for 2014 1 on maternity, 1 resignation for other employment and 1 termination of contract. No change		⇔		
14	Transport Statistics Office	Number of tourist visitors to the island		2,527 (2012/13)	3,500 (check against The Journey & Stats - figures look far too high for tourist)	4,475	TBD	November = 164 Report to November: 940 2014/15 to date, 104 fewer/ 10% decrease from 2013/14.		•		In finantical year to November a 10% decrease in Stay over tourist figures is seen. The postive aspect to note is a 36% increase in "pure" tourist bednights, along with a 52% increase in day visitors.
15	Transport Access Office	Air Acess is achieved	People and goods able to move to and around the Island flexibly, safely and cost effectively	The construction of the airport is well advanced and delivering certification and operational readiness is priority	Air Service Provider Contract awarded	Air access certification achieved	St Helena is operationally ready and welcomes international commercial flights	Work is ongoing on the Air Service Provider procurement. Work on certification continues with Manuals being produced and working groups are meeting on a regular basis to ensure that the necessary certification tasks are progressing in readiness for ASSI review in July 2015. Project Manager (Certification & Operations) will take up post on 1st December 2015, the PM will coordinate airport certification and operational readiness tasks across SHG. It is planned for the Fuel Management Contractor (Penspen) to mobilise in June 2015.		•		Work is ongoing on the Air Service Provider procurement. Work on certification continues with Manuals being produced and working groups are meeting on a regular basis to ensure that the necessary certification tasks are progressing in readiness for ASSI review in July 2015. Project Manager (Certification & Operations) will take up post on 1st December 2015, the PM will co-ordinate airport certification and operational readiness tasks across SHG. It is planned for the Fuel Management Contractor (Penspen) to moblise in June 2015.
16	Transport Corporate Support (Carol)	Number of people using public transport		18070 tickets sold (2013/14)	Increase of 10% through new routes and promotion	A further 10% increase through additional measures such as park and ride schemes	A further 10% increase with services tailored around tourism and improved routes to meet local demand	9943 tickets sold for the period April - 30 September 2014		⇔		Progress has been made on developing routes and timetables for an integrated service. Update due to be given to the Procurement Board on 1st December 2014.
17	UTILITIES Connect STH	Sustainability % of total electricity produced by renewable sources		1224%	20%	30%	40%	November = 33.6%, YTD = 22.13%		⇔	report on annually	Sustainability (renewable energy): November 2014 has again broken all previous renewable generation records and is attributable to high levels of availability and good wind resource. Subsequent
18		Reliability Unplanned electricity interruptions per annum		134 (13/14)	109	98	90	November = 13, YTD = 89		\leftrightarrow	report on annually	months are anticipated to be lower but the target should still be exceeded. Reliability: Further tree clearance works are planned that should reduce the incidence of unplanned outages. Performance should
19	UTILITIES Connect STH	Water % of customers with access to treated and tested water	Island utilities are reliable, cost	90%	93%	93%	100%	90%		•	report on annually	improve since the summer months tend to be more reliable than the winter ones but there is still a reasonable chance that the target will not be met. It should be noted that improved syetems are in place as a

NC	Key Result Area Directorate Responsible	Performance Indicator/ Risk Mitigation	Rationale for Indicator	Benchmark	Target 2014/15	Target 2015/16	Target 2016/17	Performance Report	RAG Status	Direction of Travel	Notes	Overall Brief Monthly Commentary on Progress/events
20	UTILITIES SURE/SHG Economist	Communications % of households with internet connections	effective, affordable and meet international standards	56.3% (2013/14)	62.2%	65.8%	70.8%			•	report on annually	regulatory requirement to capture this data so we are probably identifying faults that would historically have been omitted. Water: Materials for the Sandy Bay treated water supply have been ordered and the contract for the bulk supply to Sandy Bay is currently being tendered. Currently no funding exists within the capital program to complete the works, if this is the case then any benefit to the consumers will be deferred until funding becomes available to complete the works. Indications are that this will be 2016/17
21	Community & Housing Public Relations	Increased community capacity through better informed and engaged residents		Customer satisfaction using 2014 survey as benchmark	Biannual survey results show significant improvement in satisfaction with home, repairs and communications			43 news items and stories were released by SHG Public Relations in November 2014		‡		43 news items and stories were released by SHG Public Relations in November 2014
22	Community & Housing Socio-Economist	Social Policy Plan % of actions from SPP Implementation Plan completed	Strong, sustainable and empowered communities, supported by housing that meets peoples' needs	33 actions in the SPP Implementation Plan	50%	90%	100%	Currently 13 of the 33 actions (39%)have been fully completed with action being carried out on the additional 20. Progress has been good on all actions to date. The group will continue to meet on a monthly basis to deliver and review actions and the strategy as a whole. It has been agreed with DFID and members that the three priorities for delivery will be health, young people and transport.		*		
23	Community & Housing Human Rights Office	Establishment of Human Rights Commission (HRC)		St Helena Human Rights Office established in April 2012. Funding for one full time officer has been provided since April 2014.	Drafting and approval of Ordinance underpining the HRC	Recruitment and training of Human Rights Commissioners	A fully functioning service for the provision of advice, monitoring and protection of Human Rights on St Helena	Legislation to establish the Commission has been drafted and is with the AG's Office,		•		The Human Rights office has now had 56 members of the public come in to ask advice about their rights. The Facilitator is currently working with various directorates, in particuar Safeguarding, to promote rights across the island.
24	Security Police	Reducing Overall Crime		TBA	<190	<total 15<="" 2014="" crime="" for="" th=""><th><total 16<="" 2015="" crime="" for="" th=""><th>May 2014 - 21 (Monthly target is currently 16 and in view of this, not being met). June 2014 - 142 July 2014 - 17 August 2014 - 14 September 2014 - 22 November 2014 - 17 (71%)</th><th></th><th>1</th><th></th><th></th></total></th></total>	<total 16<="" 2015="" crime="" for="" th=""><th>May 2014 - 21 (Monthly target is currently 16 and in view of this, not being met). June 2014 - 142 July 2014 - 17 August 2014 - 14 September 2014 - 22 November 2014 - 17 (71%)</th><th></th><th>1</th><th></th><th></th></total>	May 2014 - 21 (Monthly target is currently 16 and in view of this, not being met). June 2014 - 142 July 2014 - 17 August 2014 - 14 September 2014 - 22 November 2014 - 17 (71%)		1		
25	Security Police	Improving Trust and Confidence in the Services Provided by the Directorate	People are living in a secure	Increase the reporting of Domestic Abuse offences/incidents TBA	>17	>Total number of Domestic Offences/incidents for 2014/15	>Total number of Domestic Offences/incidents for 2015/16	May 2014 - 1 (Currently exceeding monthly target). June 2014 - 3 (Exceeding monthly target). July 2014 - 1 August 2014 - 1 September 2014 - 5 October 2014 - 5 (exceeding target) November 2014 - 2		1		joined the Police Service. The supreme Court ran during the month and a number of significant and serious cases were heard by the Chief Justice. A number of persons were sentenced to long terms of imprisonment for serious sexual offences. The Police Service remain under pressure as a result of a number of significant investigations as well as resource challenges across investigations
26	Security Police	Improve Public Safety, Protect children and the vulnerable working with Partners, Volunteers and Stakeholders	and safe environment	Increase in reporting of sex related offences 100% child related referrals dealt with through s multi-agency approach	> 23 sex offences 90% child related referrals	>Total number of sex offences in 2014/15 90% of referrals submitted within 24 hours	>Total number of sex offences in 2015/16 90% of referrals submitted within 24 hours	May 2014 - 0 June 2014 - 2 July 2014 - 6 August 2014 - 4 September 2014 - 2 October 2014 - 1 (still on target) November 2014 - 2		1		and uniform policing. Preparation and training has been undertaken in relation to the Island wide exercise to test the Major Incident Plan on the 17th and 19th December. In addition, the Island Major Incident plan was adopted. November saw an unprecedented number of referrals for the Safeguarding Directorate with
27	Security Police	Develop our Response to major Emergencies through Enhancement of Disaster Management and capability for the Airport		Development and implementation of a National Disaster Management Plan (NDMP)	Initial sign off December 2014	Final sign off July 2015	TBA (Full implementation & capability)	May 2014 - Ongoing and on target for initial sign-off in December 2014. June 2014 - Ongoing and on target for initial sign-off in December 2014. July 2014 - Same as above. August 2014 - As above. September 2014 - As above. Cottober 2014 - Plan has been signed off November 2014 - On target for Final sign-off in July 2015.		1		around 50 recorded compared to a previous average of 6 per month. Demand for the service has significantly increased as new cases are reported and cold cases re-examined. To put this into perspective, based on UK comparisons the island should have 54 referrals per year.
28	ENRD	Plants and Wildlife Health of Marine and Terrestrial Habitats		Benchmark needs establishing	Little or no change	Little or no change	Improving			0	report on annually	

1	0 [Responsible	Performance Indicator/ Risk Mitigation	Rationale for Indicator	Benchmark	Target 2014/15	Target 2015/16	Target 2016/17	Performance Report	RAG Status	Direction of Travel	Notes	Overall Brief Monthly Commentary on Progress/events
2	9		Water Quality Maintaining good water quality		Benchmark needs establishing	Benchmarking	Little or no change	Improving			0	report on annually	
;	0		Waste Management	Our Island, Our Environment,	Reduction in waste sent to landfill	Benchmarking	5%	15%			0	report on annually	For November 2014, EMD continues to deliver the Darwin Plus funded projects, work on National Environment Management Plan deliverables and deliver core terrestrial conservation, EIA and advocacy, risk
	1	ENRD	Energy Use	Our Responsibility	More efficient use of energy per head of population	Benchmarking	5%	10%			0	report on annually	management and marine conservation services. For airport construction, certification and operations, EMD attends weekly and monthly airport meetings.
	2	ENRD	Funding		Proportion of SHG Environmental Managment Costs funded by Eco-tourism	Benchmarking	5%	10%			0	report on annually	
	3 G	cient, Effective and Open Government Corporate Support/PR	Engagement % who feel SHG's communications are participative		Benchmark needs establishing	Suitable benchmark established (Linked to SPP)	Increase from Benchmark	Increase from Benchmark					
	G	icient, Effective and Open Government CPPU/IA	Governance % of significant governance issues are addressed annually	Working to ensure Public trust in SHG through an established	70% (2013/14)	85%	90%	100%			1		
	5 S	and Open Government Corporate Support/PR	to information or complaints?	system of transparency, robust processes and decision making.	% of requests for info answered within time under the Code of Practice for Public Access to SHG Information.	85%	90%	95%	100% - 2 requests received in total since the Code of Practice was introduced - both requests have been dealt with in the given timeframe		•		Two requests received in total since the Code of Practice was introduced - both requests have been dealt with in the given timeframe
	G	and Open	Financial Management DFID/EU Fiduciary Risk Assessments do not identify increased risks		Assessed as Moderate (2010)	Remains moderate or falls to low	Remains moderate or falls to low	Remains moderate or falls to low			Ø	report on annually	FRA will take place during November and December 2014



REPORT ON KEY BAM AREAS PERIOD 8 (NOVEMBER 2014)

1	No.	Area		Performance Report	RAG Status
	1	Budget, MTEF and Finance	MTEF Cycle	MTEF milestones are broadly on track. Draft strategic plans and budget proposals for the financial years 2015/16 - 2017/18 have been received giving the intial position and the initial challenge process commenced soon after. The draft budget and strategic plans have been discussed with Elected Members and have also been discussed with DFID at the recent Budgetary Aid Mission. Work on the budget continues, particularly around airport certification and operational readiness expenditure budgets and major revenues streams where there is still uncertainty around performance in the outer years. It is planned to have a draft balanced budget by the end of January 2015.	green
		Budget, MTEF and Finance	Revenue & Expenditure	Revenue targets were agreed as part of the DAPM process and are stated below. These targets are monitored and reported against on a monthly basis: Total Budget Income Tax for 2014/15 = £3,950,000 and Total Budget Customs Duty for 2014/15 = £4,677,000. YTD Budget Income Tax (Apr – Nov) 2014/15 = £2,678,450 YTD Actual Income Tax (Apr – Nov) 2014/15 = £2,732,610. Therefore, favourable variance of £54,160 for the year. YTD Budget Customs Duty (Apr – Nov) 2014/15 = £3,011,682 YTD Actual Customs Duty (Apr – Nov) 2014/15 = £2,796,090. Therefore, adverse variance of £215,592 for the year.	green
	2	Statistical Data		 Continuing improvements in the in-house collation and process of routine statistical returns Continuied checking of HMRC Trade and Tax data Preparation of Statistical News Bulletin Continuing professional development of Statistics Assistants- A-Level Maths and intermediate level database training. 	green
	3	Social		An Implementation Group has been established and has met twice to deliver the Social Policy Plan. There were 33 actions in the original plan and currently 13 have been implemented with progress towards all remaining actions. The group will continue to meet on a monthly basis to deliver and review actions and the strategy as a whole. It has been agreed with DFID and members that the three priorities for delivery will be health, young people and transport.	amber
	4	Health & Education			
			Education	Funding formula for staffing and financing schools: Some preliminary work has been completed but is now subject to internal construction prior to further refinement. First report completed for Director of Education by Vanessa Tissington July 2013. It will not be possible to implement any potential changes to the current arrangements before April 2015 – to be considered in the current budgeting round. Teacher Training: The teacher trainer is now in post and individualising the professional development programmes of the teaching cadre. Apprenticeships: There are currently 33 apprentices on the apprenticeship scheme in a number of private sector organisations and SHG Directorates. A number of apprentices have left the scheme to go on to full time employment. Labour Market Strategy: The Labour Market Strategy is the subject of further discussion between ESH and Education with a view to re-drafting the strategy in 2015.	amber
	5	Capital Programme	Expenditure & Delivery	There has been an increased in the delivery and expenditure on the capital programme for November. Overall Contractors continue to work on the new build of Sheltered Accommodation at Cape Villa and CBU, both due for completion at the end of 2014-15. Works continue with external works at the Government Landlord housing, with 2 contracts in place. Tenders have been received for the showcase house at HTH CDA, and will be awarded in December. Designs are still being finalised for the new fire station annd Prison. The fire Station contract is due to be awarded shortly. The solar farm contract has been awarded and personnel will be arriving shortly to undertake the necessary survey works. There are ongoing tender processes for supplying treated water to users and contracts will be signed next month.	amber



REPORT ON KEY BAM AREAS PERIOD 8 (NOVEMBER 2014)


	No.	Area		Performance Report	RAG Status
		Capital Programme	Hospital	Revised price estimate has been received from the Contractor and has been accepted by SHG, and a letter of intent has been issued to the Contractor until the contract is finalised. Negotiations are still on-going with the Contractor. No equipment has been ordered. A Project Board has been established to coordinate the project design. A contract is likely to be signed shortly.	Amber
DAPM AREAS		Capital Programme	Prison & CBU	Reprovision of CBU accomodation to former HTH School and new build children's facility to vacant site to rear has commenced on site, due for completion in February 2015. These works are slightly ahead of schedule with all units separated, pluming windows etc installed. Design specifications for Barnview, has had to be revised as a result of increase bedroom requirements, requested by the client. Designs are being revised. HM Prison has been granted planning permission. As a result of increased convictions, it is projected that the prison needs to accomodate additional requirements. The design team, of ENRD are having to review the specifications to increase the capacity. Due to the Supplier being high risk, the order needs to be placed through 3rd party and will incur additional costs. Order will be placed this week. Tender specifications are being prepared.	amber
		Capital Programme	Management	Monthly monitoring is working well to provide reports to PDG and Chairpersons Assembly. Informal discussions are being held with Elected members on ensuring PMU maintains flexibility in the programme to move around funding as well as ensuring the monitoring sheet provides members with well informed updates. 3-Year Business Case for capital funding of £16.5million has been approved by DfID Minister. The reprofiling exercise for 2014-15 has been completed along with initial work on the 2015-16 programme which will be endorsed by the PDG in November. In addition, Info Legco gave approval to request additional money be bought forward from 16-17 to 15-16. Propsoal is being prepared.	green
	6	Governance & Structure	Governance	Performance Management: Information for the KPI's and Management Account areas in the Monthly Performance Report have being posted within the agreed timeframe. However, we will continue reporting on the current DAPM and Risk Areas;	amber
		Governance & Structure	Headcount	Headcount as at 1 April 2014 was 792.1 Headcount as at 30 November 2014 was 797.6 including 4 new posts approved in October, bringing the total for new posts to 13 overall for this FY to date. Headcount currently exceeds the target figure of 790 achieved in last FY.	red
	7	Technical Co-Operation	Long Term Technical Co- operation (LTTC)	Actual expenditure against budget as at 30 November 2014 shows an overspend of approximately £29k (8%). This is mainly due to travel and freight costs paid later than anticipated, 2 months invoices for SME paid in the period and unscheduled recruitment activities that took place. YTD actual expenditure against budget for LTTC shows an overspend of approximately £91k (2.7%). This is mainly due to unscheduled recruitment costs/exercises for the period and greater Locum medical cover required.	green





REPORT ON KEY BAM AREAS PERIOD 8 (NOVEMBER 2014)

No.	Area		Performance Report	RAG Status
		operation	Actual expenditure against budget as at 3 November 2014 shows an underspend of £47k (29%). This is mainly due to posts remaining unfilled and inability to recruit successfully iro various posts. In addition there was an early departure of the Audit Executive. YTD actual expenditure against budget for STTC shows an underspend of approximately £412k (28%). This is mainly due to the above plus NHS funding not utilised for period.	
8	Economic Development	Recurrent Expenditure	ESH recurrent expenditure for the period ended November is showing an underspend of £4k. Our actual spend for November is 95.3% against budget and 82.7% against Budget YTD	green
	Economic Development		Recruitment of Key Staff All senior management roles are filled. ESH is looking to recruit additional staff to support critical projects, these include project management, quality assurance and Tourism admin support. ESH refocus – this work is ongoing. The annual review of the ESH project logframe for 2013/14 has been finalised by DFID and will shortly be disseminated to all key stakeholders.	green





SHG RISK REPORT PERIOD 8 (NOVEMBER 2014)

	Directorate/ Department	Risk	Risk Mitigation	Performance Report	RAG Status af mitigation
1	PM	forthcoming because SHG fails to deliver on efficiencies and capital spend programme	Regular monthly monitoring of capital spend programme. In addition specific issues are discussed directly with DFID & Project Managers. Areas which are off track are given specific remedial action and monitored fortnightly until progress is resumed	Approximately £1.094k capital spend at end of November 2014.	green
2	FIN	•	Regular servicing and maintenance schedule in place to ensure operational downtime is minimised.	RMS currently on track with no major delays incurred during this month	green
3	FD ESH	Economic and social development held back through lack of large scale investment	Energetically promote investment opportunities that are available to both local and international investors.	ESH continues to promote opportunities for investment, including through the St Helena commercial representative in South Africa. ESH recently launched a new website and will be looking to establish a presence in the UK in the last quarter of this FY. To date, no commitments to investments of a significant nature have been secured.	amber
4.1	ESH/ SMT	development and change	Robust communication plan in place and implemented. Elected Members, supported by Directors and Senior Officials, providing strong leadership consistent with the SDP vision and key messages.	Communication plan in place and is well advanced.	green
4.2	ESH/ SMT	change	Robust communication plan in place and implemented. Elected Members, supported by Directors and Senior Officials, providing strong leadership consistent with the SDP vision and key messages.	Communication plan in place and is well advanced.	green
4.3	ESH/ SMT	support change	Robust communication plan in place and implemented. Elected Members, supported by Directors and Senior Officials, providing strong leadership consistent with the SDP vision and key messages.	Communication plan in place and is well advanced.	green
5	IT/DCS	failure leading to inefficient SHG	Development of a disaster recovery plan. Finalisation of the File/Server project, which will automatically backup all vital files to dedicated file servers, thus restricting users from saving key documents to their hard drives.	The draft disaster recovery plan is being finalised and will be circulated during December 2014. (95%) The File Server Project has been completed. (100%)	green
6	DHR	unable to provide essential	Workforce Plan to be introduced which will identify strategies and plans to retain key staff including Talent Management Programme, Succession Planning Strategy, review of Pay & Grading and development of Cadres. Continue applying MFS to retain key staff.	At November 2014, this work is ongoing; succession planning is being incorporated into the strategic planning process and cadre reviews are underway for the three frontline services, namely H&SS, Police and Education.	green
7	CS/ SMT		Regular reporting and monitoring of progress to ensure that the change programme is on track.	The review of Customs is complete and the report issued. A review of Property division was completed in July. However. some previous reviews are not being followed up as agreed. As a result the changes are not being embedded and in some cases reverting to previous status.	amber
8	D AP	•	Work ongoing. See Airport Project Programme, Issues Registers and Risks Registers	Monitored on a monthly basis and reported to Programme Board on a bi-monthly basis.	green



SHG RISK REPORT PERIOD 8 (NOVEMBER 2014)

NO	Directorate/ Department	Risk	Risk Mitigation	Performance Report	RAG Status after mitigation
9	CP/ FIN		support by SMT and Corporate Procurement.	SHG remains committed to divesting non-core functions. A realistic timeframe for further divestments is currently being considered by the SHG Procurement Board and will need to take account of a number of factors, including resources available to carry out detailed appraisals of these functions to determine suitability for divestment, capacity within in the private sector to take advantage of the divestment opportunities and lessons learnt from previous divestments. The following functions are currently being considered for divestment: Government Garage Community Based Housing Association Pest Control Solid Waste Sanitary Services	Green
10		achieved as predicted economic improvements not realised.	·	Revenue targets are being monitored on a monthly basis. To date actual revenue collected is not in line with the phased budget agreed at the beginning of the year. However a comprehensive review of the phasing in line with recent developments has been undertaken and further work is being done to determine the impacts of these developments on the overall targets for the year.	Green

Key to arrows



Performance Improving

Performance Maintaining



Performance Data currently being collected



Performance Worsening



PERIOD 8 (NOVEMBER 2014)

CLOSING BALANCE

WAND UNSUME	30 November 2014	31 March 2014
	£	£
Buildings	24,597,945	24,597,945
Infrastructure	8,447,942	8,447,942
Plant, Machinery & Equipment	4,653,776	4,465,776
IT Networks & Equipment	82,010	82,010
Assets Under Construction	180,257,239	177,292,585
NET FIXED ASSETS	218,038,912	214,886,258
OTHER ASSETS		
Housing Loans	339,489	411,246
TOTAL OTHER ASSETS	339,489	411,246
CURRENT ASSETS		
Cash	841,497	757,275
Bank Accounts	1,647,158	191,989
Short-term Investments	4,652,086	7,343,886
Prepayments	948,140	471,473
Debtors	1,176,111	540,956
Accrued Income	141,932	656,958
Stock	1,226,680	1,205,034
Advance Accounts	46,846	37,578
TOTAL CURRENT ASSETS	10,680,450	11,205,149
CURRENT LIABILITIES		
Creditors	31,247	277,879
Accruals	1,220,397	1,200,227
Income received in advance	1,350,944	12,933
Income Tax received in advance	557,390	0
Suspense Accounts	2,972	0
Provisions	0	0
TOTAL CURRENT LIABILITIES	3,162,950	1,491,039
LONG TERM LIABILITIES		
Defined Benefit Pension Liability	38,279,000	38,279,000
Defined Contribution Pension Liability	107,274	107,274
Staff Benefits	584,499	597,975
Other funds owing to third parties	1,288,884	1,204,471
TOTAL LONG TERM LIABILITIES	40,259,657	40,188,720
NET ASSETS	185,636,244	184,822,894
RESERVES		
Reserves and Funds	180,100,531	180,109,918
Unposted Profit/(Loss)	5,538,713	4,712,976
TOTAL RESERVES	185,639,244	184,822,894



GOVERNOR
CORPORATE SUPPORT, POLICY & PLANNING
HUMAN RESOURCES SERVICES LONGTERM TECHNICAL CO-OPERATION ATTORNEY GENERAL CORPORATE FINANCE
PAYMENTS ON BEHALF OF THE CROWN

E&NRD - PROGRAMME MANAGEMENT UNIT ECONOMIC DEVELOPMENT PENSIONS & BENEFITS SHIPPING SHIPPING
EDUCATION & EMPLOYMENT
HEALTH & SOCIAL SERVICES
INTERNAL AUDIT
AGRICULTURE & NATURAL RESOURCES
INFRASTRUCTURE & PROPERTY
ENVIRONMENTAL MANAGEMENT

Total Recurrent

PAYMENTS ON BEHALF OF THE CROWN INFRASTRUCTURE & PROPERTY Total Capital

Movement on Consolidated Fund

TRANSPORT TRADING ACCOUNT IT TRADING ACCOUNT ST HELENA AUDIT SERVICE HOUSING SERVICE TRADING ACCOUNT **Movement on Trading Accounts**

SHORTTERM TECHNICAL CO-OPERATION Movement on STTC Special Fund

MOVEMENT ON FUNDS REPORT PERIOD 8 (NOVEMBER 2014)

- 1	REVENUE								EXPENDITURE						SURPLUS/(DEFICIT)							
	Y	EAR TO DAT	E			FULL YEAR			YE	EAR TO DATE		270 210		FULL Y	YEAR		Y	EAR TO DATE		J/(JZ: 1011)	FULL YEAR	
	Actual	Budget	Variance	Forecast Dec - Mar	Forecast	Original Budget	Revised Budget	Variance	Actual	Budget	Variance	Forecast Dec - Mar	Forecast	Original Budget	Revised Budget	Variance	Actual	Budget	Variance	Forecast	Revised Budget	Variance
F				Dec - Iviai		Duuget	Duugei					Dec - Iviai		Duuget	Buuget						Duuget	
	101	340	(239)	40	141	1,000	1,000	(859)	102,285	97,851	(4,434)	58,940	161,225	158,000	158,000	(3,225)	(102,184)	(97,511)	(4,673)	(161,084)	(157,000)	(4,084)
	166,728	160,676	6,052	88,468	255,196	244,000	244,000	11,196	638,957	595,364	(43,593)	335,823	974,780	882,000	882,000	(92,780)	(472,229)	(434,688)	(37,541)	(719,584)	(638,000)	(81,584)
	0	0	0	0	0	0	0	0	158,374	169,687 3,369,775	11,313 (91,944)	128,085	286,459 5,426,602	278,000	278,000 5,034,000	(8,459) (392,602)	(158,374) (3,461,719)	(169,687) (3,369,775)	11,313	(286,459) (5,426,602)	(278,000) (5,034,000)	(8,459) (392,602)
	0	0	0	0	0	0	0	0	3,461,719 41,865	38,054	(3,811)	1,964,883 11,109	52,974	5,034,000 52,000	52,000	(392,602)	(41,865)	(38,054)	(91,944) (3,811)	(52,974)	(5,034,000)	(392,602)
	176,980	162,817	14,163	77,434	254,414	240,000	240,000	14,414	606,742	581,977	(24,765)	343,580	950,322	873,000	873,000	(77,322)	(429,762)	(419,160)	(10,602)	(695,908)	(633,000)	(62,908)
	5.603.579	5.766.530	(162,951)	3,263,185	8,866,764	8,746,000	8,746,000	120,764	572,574	535,442	(37,132)	303,191	875,765	807,000	807,000	(68,765)	5,031,005	5,231,088	(200.083)	7.990.999	7,939,000	51,999
	9,115,677	9,246,404	(130,727)	4,741,166	13,856,843	14,125,000	14,125,000	(268,157)	1,475,928	1,724,992	249,064	1,169,836	2,645,764	2,695,000	3,275,000	629,236	7,639,749	7,521,412	118,337	11,211,079	10,850,000	361,079
	0	0	Ó	200	200	2,000	2,000	(1,800)	20,246	18,651	(1,595)	10,489	30,735	28,000	28,000	(2,735)	(20,246)	(18,651)	(1,595)	(30,535)	(26,000)	(4,535)
	0	0	0	0	0	0	0	0	850,000	850,000	Ö	361,000	1,211,000	1,275,000	1,275,000	64,000	(850,000)	(850,000)	0	(1,211,000)	(1,275,000)	64,000
	0	0	0	0	0	0	0	0	2,058,492	2,194,311	135,819	1,184,796	3,243,288	3,278,000	3,278,000	34,712	(2,058,492)	(2,194,311)	135,819	(3,243,288)	(3,278,000)	34,712
	2,675,334	2,675,334	0	1,337,667	4,013,001	4,013,000	4,013,000	1	1,367,012	2,486,083	1,119,071	1,586,320	2,953,332	4,013,000	4,013,000	1,059,668	1,308,322	189,251	1,119,071	1,059,669	0	1,059,669
	254,261	257,847	(3,586)	125,786	380,047	388,000	388,000	(7,953)	1,777,017	1,771,350	(5,667)	961,983	2,739,000	2,647,000	2,647,000	(92,000)	(1,522,756)	(1,513,503)	(9,253)	(2,358,953)	(2,259,000)	(99,953)
	465,735	465,822	(87)	262,302	728,037	699,000	699,000	29,037	3,431,000	3,073,268	(357,732)	1,715,675	5,146,675	4,595,000	4,595,000	(551,675)	(2,965,265)	(2,607,446)	(357,819)	(4,418,638)	(3,896,000)	(522,638)
	50.446	61,568	(0.450)	0.570	67,688	148,000	148,000	(80,312)	30,093 459,700	33,845 571,714	3,752	15,132 383,780	45,225 843,480	52,000	52,000	6,775 (2,480)	(30,093) (400,584)	(33,845)	3,752	(45,225) (775,792)	(52,000) (693,000)	6,775
	59,116 312,080	442,381	(2,452)	8,572 197,880	509,960	672,000	672,000	(162,040)	931,970	999,692	112,014 67,722	624,406	1,556,376	841,000 1,505,000	841,000 1,505,000	(51,376)	(619,890)	(510,146) (557,311)	109,562 (62,579)	(1,046,416)	(833,000)	(82,792) (213,416)
	17,362	442,361	17,362	5.040	22,402	072,000	072,000	22,402	173.862	174.018	156	114.242	288,104	265,000	265,000	(23,104)	(156.500)	(174.018)	17,518	(265,702)	(265,000)	(702)
H	18.846.953	19.239.719	(392,766)	10.107.740	28.954.693	29.278.000	29.278.000	(323,307)	18.157.836	19.286.074	1.128.238	11.273.270	29.431.106	29.278.000	29.858.000	426.894	689.117	(46.355)	735,472	(476.413)	(580,000)	103.587
L.	10,010,000	10,200,110	(002,100)	10,101,140	20,00 1,000	20,210,000	20,2.0,000	(020,001)	10,107,000	10,200,014	1,120,200	11,210,210	20,101,100	20,210,000	20,000,000	120,001	000,111	(10,000)	700,112	(,)	(000,000)	100,007
Г	0	0	0	0	0	0	0	0	0	0	0	800,000	800,000	0	0	(800,000)	0	0	0	(800,000)	0	(800,000)
	0	0	0	0	0	0	0	0	0	0	0	69,000	69,000	0	0	(69,000)	0	0	0	(69,000)	0	(69,000)
L	0	0	0	0	0	0	0	0	0	0	0	869,000	869,000	0	0	(869,000)	0	0	0	(869,000)	0	(869,000)
	18,846,953	19,239,719	(392,766)	10,107,740	28,954,693	29,278,000	29,278,000	(323,307)	18,157,836	19,286,074	1,128,238	12,142,270	30,300,106	29,278,000	29,858,000	(442,106)	689,117	(46,355)	735,472	(1,345,413)	(580,000)	(765,413)
_			()						F													(== ===)
	484,167	512,900	(28,733)	293,800	777,967	746,000	746,000	31,967	275,603	383,656	108,053	190,072	465,675	555,000	555,000	89,325	208,564	129,244	79,320	191,000	191,000	(57,358)
	317,300 51,040	298,000 45,160	19,300 5.880	146,400 61,838	463,700 112,878	447,000 177,000	447,000 177,000	16,700 (64,122)	265,421 68,353	239,335 74,421	(26,086) 6,068	152,711 46,139	418,132 114,492	382,000 116,000	382,000 116,000	(36,132) 1,508	51,879 (17,313)	58,665 (29,261)	(6,786) 11,948	65,000 61,000	65,000 61,000	52,832 (65,630)
	189,172	188,000	1,172	94,600	283,772	282.000	282,000	1,772	147,180	188,232	41,052	122,599	269.779	282,000	282,000	12,221	41,992	(232)	42,224	01,000	61,000	(10,449)
F	1,041,679	1,044,060	(2.381)	596,638	1,638,317	1,652,000	1,652,000	(13,683)	756,557	885,644	129,087	511,521	1,268,078	1,335,000	1,335,000	66,922	285,122	158,416	126,706	317,000	317,000	(80,605)
_	.,011,010	.,0,000	(=,001)	000,000	1,000,011	.,002,000	.,002,000	(10,000)	. 00,001	000,014	.20,007	U.1.,UL1	.,200,070	1,000,000	1,000,000	00,022	200,122	.00,.10	.20,.00	0,000	5.1,500	(00,000)
Г	1,055,185	1,453,670	(398,485)	783,085	1,838,270	2,000,000	2,000,000	(161,730)	1,055,185	1,453,670	398,485	783,085	1,838,270	2,000,000	2,000,000	161,730	0	0	0	0	0	(323,460)
	1,055,185	1,453,670	(398,485)	783,085	1,838,270	2,000,000	2,000,000	(161,730)	1,055,185	1,453,670	398,485	783,085	1,838,270	2,000,000	2,000,000	161,730	0	0	0	0	0	(323,460)

St Helena Government

ANALYSIS OF REVENUE REPORT PERIOD 8 (NOVEMBER 2014)

	YI	AR TO DAT	Έ	FULL YEAR			
Government	Actual	Budget	Variance	Original Budget	Revised Budget		
AND INSIDA	0.700.040	0.070.450	54.400	0.050.000	0.050.000		
Income Tax	2,732,610	2,678,450	54,160	3,950,000	3,950,000		
Customs - Other	1,223,086	1,355,000	(131,914)	2,204,000	2,204,000		
Customs - Alcohol	647,977	567,000	80,977	892,000	892,000		
Customs - Tobacco	568,267	435,000	133,267	750,000	750,000		
Customs - Petrol	158,093	322,350	(164,257)	450,000	450,000		
Customs - Diesel	111,764	243,000	(131,236)	247,000	247,000		
Customs - Liquor Duty	15,709	19,332	(3,623)	29,000	29,000		
Customs - Excise Duty	71,195	70,000	1,195	105,000	105,000		
Taxes	5,528,701	5,690,132	(161,431)	8,627,000	8,627,000		
Stamp Duty	35,526	16,208	19,319	20,305	20,305		
Dog License	3,264	3,982	(718)	6,639	6,639		
Firearm License	4,992	3,476	1,516	6,909	6,909		
Liquor License	1,175	10	1,165	6,300	6,300		
Road Traffic License	122,165	106,853	15,312	149,787	149,787		
Gaming machines License	0	0	0	3,000	3,000		
Other Licenses & Duty	303	1,251	(948)	3,500	3,500		
Duty & Licenses Received	167,425	131,780	35,646	196,440	196,440		
Court Fees & Fines	14,865	5,839	9,026	12,000	12,000		
Light Dues	3,305	7,328	(4,023)	11,000	11,000		
Cranage	1,287	3,328	(2,041)	5,000	5,000		
Dental Fees	17,098	9,360	7,738	13,768	13,768		
Fees of Office	14,349	12,000	2,349	18,000	18,000		
Medical & Hospital	130,380	116,600	13,780	174,968	174,968		
Trade Marks	7,014	4,520	2,494	8,400	8,400		
Post Office charges	415	1,564	(1,149)	5,000	5,000		
Meat Inspection Fees	4,454	10,972	(6,518)	16,516	16,516		
Vet Services	12,127	7,900	4,227	11,975	11,975		
Birth, Death & Marriage Fees	2,576	2,371	205	3,300	3,300		
Land Registration fees	9,745	6,664	3,081	10,000	10,000		
Spraying fees	1,253	2,800	(1,547)	4,450	4,450		
Immigration Fees	34,695	37,041	(2,346)	51,672	51,672		
Nationalisation Fees	0	0	0	0	0		
Fish & Food Testing	4,568	6,544	(1,976)	9,812	9,812		
Planning Fees	8,352	10,000	(1,648)	15,000	15,000		
GIS Fees	10,752	11,332	(580)	17,000	17,000		
Company Registration Fees	1,070	1,907	(837)	3,995	3,995		
Parking Fees	0	0	0	9,000	9,000		
Other Fees	588	1,469	(881)	5,550	5,550		
Fines & Fees Received	278,893	259,539	19,354	406,406	406,406		
A surias alternation of Countries	5 007	4 700	507	5 500	5 500		
Agricultural Gardens	5,207	4,700	507	5,500	5,500		
Leased House Plots	30,546	33,007	(2,461)	62,000	62,000		
Home to Duty Transport	15,031	21,292	(6,261)	30,135	30,135		
Commercial Property Rents	4,862	07.404	4,862	100 010	100.015		
Misc Receipts	88,993	87,434	1,559	132,819	132,819		
Agricultural Buildings	3,752	1,947	1,805	2,920	2,920		
Government Rents	148,391	148,380	11	233,374	233,374		
Stamp Sales(Postal)	15,105	22,684	(7,579)	33,000	33,000		
Stamp Sales (Philatelic)	9,691	18,705	(9,014)	25,500	25,500		
Sale of Firewood	7,441	6,686	755	10,030	10,030		
Sale of Timber Logs	0	1,375	(1,375)	2,750	2,750		
Daio di Tilliboi Logo	ı V	1,373	(1,373)	2,730	2,730		

Sale of Govt Publications	624	0	624	0	0
Other Earnings received	796	37,500	(36,704)	75,000	75,000
Earnings Government Departments	33,657	86,950	(53,293)	146,280	146,280
Other Income received	14,628	63,568	(48,940)	168,345	168,345
Income Received	14,628	63,568	(48,940)	168,345	168,345
Commission	4,581	0	4,581	0	0
Interest	22,060	112,000	(89,940)	168,000	168,000
Currency Fund Surplus	0	0	0	200,000	200,000
Dividends	0	0	0	36,649	36,649
Argos	26,198	25,006	1,192	25,006	25,006
Grant-in-Aid	9,033,336	9,033,336	0	13,550,000	13,550,000
Shipping Subsidy	2,675,334	2,675,334	0	4,013,000	4,013,000
Treasury Receipts	11,761,509	11,845,676	(84,167)	17,992,655	17,992,655
Profit on Disposal of Assets	43,782	0	43,782	0	0
Proceeds from Sale of Stocks/Stores	0	0	0	0	0
Other Income	43,782	0	43,782	0	0
Recharges - Customs	18,245	0	18,245	0	0
Recharges - Other	851,722	1,013,694	(161,972)	1,507,500	1,507,500
Recharges Received	869,967	1,013,694	(143,727)	1,507,500	1,507,500
TOTAL REVENUE	40.040.050	40,000,740	(200 700)	00.070.000	00.070.000
IUIAL REVENUE	18,846,953	19,239,719	(392,766)	29,278,000	29,278,000

	OGRAMME MILEST the end of Novemb																
SECTOR	PROJECT LEAD	PROJECT	PROJECT TITLE	PROJECT PACKAGES		QUARTER 1			QUARTER 2			QUARTER 3			QUARTER 4		COMMENTS
		MANAGER			APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	The agreement was provided by ESH for signature, however all parties did not agree with the suggestions made including Legal
			E1 - Reducing Reliance on Fuel	PV System for ESH Buildings	Procurement of PV Systems	Roof Structural Assessment. Finalise Specifications	Finalise Design	Planning Approval	Installation of PV Systems	Commissioning of PV Systems							Services, so other options are being pursued, such as the CCC roof. Discussions are continuing. A contract has been awarded for the
				Solar Farm				DFID Funding Approval	Preparation of Specifications	Stakeholder Consultation & Planning Approval	Procurement of Supplier &	Finalise PV System Designs	Procurement of PV System Equipment	Construction of Solar System	Construction of Solar System	Construction & Commissioning of Solar System	installation of these. Contract has been awarded and works have started on site. Personnel from the successful company arrived yesterday.
ENERGY	Connect St Helena	Leon De Wet	E2 - Power Systems	Power Station Acoustic Louvers	Preparation of Specifications	Finalise Specifications	Expressions of Interest from Suppliers	Procurement of Supplier & Contractor	Procurement of Supplier & Contractor	Procurement of Supplier & Contractor	Installation of components		Ецирпен			Sulai System	Contract has been awarded, awaiting components to arrive on Island.
			Improvements	HV Transformer Replacement	Assessment Start	Assessment Completed	Procurement of Contractor	Installation of Transformers	Installation of Transformers	Installation of Transformers							Transformer replacement ongoing. New PM has recommended additional Transformers should be ordered. An order has now been
			E6 - Electricity Supply for	HV & LV Electricity Supply to Airport	Further Consultation with Air Access Office	Further Consultation with Air	Further Consultation with Air	Further Consultation with Air	Finalise Consultation with Air Access Office & Basil Read	Finalise Systems Specifications	Construction of Revised &	Construction of Revised &	Commissioning of Electricity				SHG/CSH needs to be confident with the materials before payment
			Airport	Development Area Land Surveys - Half Tree	& Basil Read Technical Assessment,	Access Office & Basil Read	Access Office & Basil Read	Access Office & Basil Read	Access Office & basil Read		Remaining Electricity Supply	Remaining Electricity Supply	Supply				can be made.
	Connect St		S2 - Upgrading Sewerage	Hollow Sewerage Systems	Project Specifications, Procurement of Surveyors	Procurement of Surveyors	Procurement of Surveyors	Mobilisation of Surveyors & Survey Work	Survey Work								Surveys completed
SEWERAGE	Helena	Leon De Wet	Systems	Upgrading Half Tree	Fairhurst Completing Feasibility Study	Fairhurst Completing Feasibility	Review Sewerage Feasibility	Procurement of Consultants for	Compiling Waste Water	Prepare Designs and Final Cost	Propage Designs and Sinal Cost	Procurement of Package Source	Procurement of Package Sourage	Construction of Package Sourage	Construction of Package Sourage	Construction of Package Sourage	Consultants appointed, designs in progress. Equipment will not be
				Hollow Sewerage Systems	Report - Half Tree Hollow Sewerage Systems	Study Report - Half Tree Hollow Sewerage Systems	Report for Half Tree Hollow & Project Specifications	Design	Management Specifications	Estimates	Estimates	Treatment Plant	Treatment Plant	Treatment Plant	Treatment Plant	Treatment Plant & Commissioning	
				Land Surveys - Water	Technical Assessment, Project Specifications,		D	Mobilisation of Surveyors &	Community of the Commun								Community and the d
				Systems (Lot 1)	Procurement of Surveyors	Procurement of Surveyors	Procurement of Surveyors	Survey Work	Survey Work								Survey work completed.
				Levelwood to Greenhill Treated Water Supply	Carry out Technical Assessment	Carry out Technical Assessment	Carry out Technical Assessment	Prepare Project Specifications	Procurement of Consultants for Design	Prepare Designs and Final Cost Estimates	Procure Contractor for Construction	Construction of Works	Construction of Works	Construction of Works	Construction of Works	Construction & Commissioning	Tenders is out and contracts will be in place mid December
				Pipeline Greenhill to Bamboo Hedge Treated Water	Carry out Technical Assessment	Carry out Technical Assessment	Carry out Technical Assessment	Prepare Project Specifications	Procurement of Consultants for	Prepare Designs and Final Cost	Procure Contractor for	Construction of Works	Construction of Works	Construction of Works	Construction of Works	Construction & Commissioning	Tenders is out and contracts will be in place mid December
				Supply Pipeline Water Treatment Works	Complete	Commissioning of Plant	Commissioning of Plant &		Design	TES Return to Amend Snags	Construction						Awaiting information from FairHurst, so snagging can be completed.
				Rose Hill to Woody	Upgrading	Commissioning of Flanc	Snagging			Prepare Detailed Designs & Cost	Procurement of Contractor for						
WATER	Connect St	Leon De Wet	W2/3 - Immediate Water	Ridge Treated Water Supply Pipeline Frenches Gut to head					Prepare Project Specifications	Estimates	Construction	Construction of Works	Construction of Works	Commissioning of Works			Tenders is out and contracts will be in place mid December
WAILK	Helena	Leon be wet	needs	o'Wain Water Supply Pipeline					Prepare Project Specifications	Prepare Detailed Designs & Cost Estimates	Procurement of Contractor for Construction	Construction of Works	Construction of Works	Construction of Works	Commissioning of Works		Tenders is out and contracts will be in place mid December
				Upgrading High Knoll Treated Water Supply Pipeline		Prepare Project Specifications	Procurement of Contractor for Construction	Construction of Works	Construction and Commissioning of Works								Completed
				Land Surveys - Water	Technical Assessment, Project Specifications,	,		Mobilisation of Surveyors &									
				Systems (Lot 2)	Procurement of Surveyors	Procurement of Surveyors	Procurement of Surveyors	Survey Work	Survey Work	Survey Work							Survey work completed.
				Upgrading Redhill Raw Water Systems			Technical Assessments	Prepare Project Specifications	Prepare Project Specifications	Prepare Detailed Designs & Cost Estimates	Procurement of Contractors for Construction	Construction of Works	Construction of Works	Construction of Works	Commissioning of Works		Tenders is out and contracts will be in place mid December
				Upgrading Huttsgate Raw Water Systems			Technical Assessments	Prepare Project Specifications	Prepare Project Specifications	Prepare Detailed Designs & Cost Estimates	Procurement of Contractors for Construction	Construction of Works	Construction of Works	Construction of Works	Commissioning of Works		Tenders is out and contracts will be in place mid December
				Upgrading Redhill WTW Operational Depot			Technical Assessments		Preparation of Project Specifications	Preparation of Project Specifications	Prepare Detailed Designs & Cost Estimates	Prepare Detailed Designs & Cost Estimates	Procurement of Contractor for Construction	Construction of Works	Construction of Works	Construction and Commissioning of Works	Preparing for purchase of materials
		Bill Scanes		GLH - Rewiring	Advertise for Electricians	Tender Process completed	6 flats rewired from Phase 1	6 flats rewired	6 flats rewired	6 flats rewired	All Jamestown flats rewired						One Batch of materials have been received, with the remaining materials to arrive in January. Works order to be issued this week
		D A	Backlog Maintenance: GLH	CIII Saturaliumin	Advertise for		Considerate of the control of	Tandas Davissa Camalahad	Continuedo		2 bloods as an elektrick			2 blocks as a solution			for Old Boys School rewiring. Rewiring to be completed in March 2015. Both contractors have started on site. External works will continue
PROPERTY (GENERAL)	Tracy Goldsmith	Pro Arc		GLH - External works	contractors		Expressions of interest received	Tender Process Completed	Start works		3 blocks completed			2 blocks completed			into the Financial year 2015/16. Rewiring of Pilling School will not start until January. Contractors will
		Bills Scanes	Backlog Maintenance: Operational	Schools Rewiring Interior Decorations -	Add on Rolling					Start works at Pilling		Complete works at Pilling	Start works at St Pauls			Completed works at St Pauls	be appointed before 31st December 2015. Materials will arrive in January. Interior works cannot go ahead until the rewiring works have been
	John Clement		Relocations (SHG Offices)	Pilling School	Procurement plan			Receive Authority to commence	Advertise for contractors	Exco endorse relocations memo	Start tender process Tender process started for Police	Tender Process completed Contract signed works start on	Start works		Complete works	All works completed	completed. Tender process has not started. Councillors room completed. Tender process has started for
		Glenn Owen	(2.00	СВИ	Works start	Roof clean and painted	Internal strip out completed	Demolition works completed	Blockwork, drainage, ramps, stud partition wall and ceilings	All windows installed & electrical	relocation	site. IT Relocated.	External works and painting	All works completed & Building			relocating AVES. Works progressing as plan. Some aspects are ahead of schedule.
			CBU / Barnview						completed	& plumbing works completed			completed	handover			Slightly behind schedule. Client has changed bedroom
PROPERTY (HEALTH & SOCIAL WELFARE)	Tracy Goldsmith			Barnview	Client Brief agreed	Detailed design complete	Designs submitted to Planning	planning amendments Design put on hold & Equipment	Start specifications	Client sign off		Advertise for contractors		Tender process start Stage payments/ letter of	Tender process completed	Works start	requirements. Designs are being reviewed to accommodate this request. The phasing works have been agreed, however the contract has still
WEETHE		Glenn Owen	Hospital Refurbishment		Contract negotiations	Contract negotiations	Contract negotiations	& costing information provided from BR		Contract Signed, Planning and building regs submitted	Agreed phasing plan with hospita	Planning determined	Start to mobilise on site	engagement issued to order material			not been signed. Discussions are still ongoing with BR and SHG. Letter of Intent has been issued to BR.
		ProArc	Cape Villa		Works continuing on site		Problems sorted with stabilising the bank	Contractor continues with works								Works completed	Works continuing on site. Refurbishment of the existing units ongoing.
		Mark Plato	Prison			Drainage route & layout completed by Drawing Office/PM		Metal Frame design signed of and submitted along with Plans to the		Specification completed and given to Procurement along with final		s					Ordering the remaining equipment from Cell Security posed a high risk which resulted in a delay. The order will be placed through Richard James this week, pending approval to commence
								Building inspector for checking		plans	contractors						procurement. Designs for the build will be reviewed by the Engineer, and unlikely to have a contract in place this financial year.
PROPERTY (POLICE)	John Clement			Ground Works		Final Proposal Agreed and planning approved	Authorisation received from Procurement Board	Tender Advertised		Tender awarded for ground works, and contractor starts on site	Ground works completed						Ground works will be completed in December. Engineer reviewing the ground works specifications and a VO will be issued this week to build up ground earth.
		Paul Scipio	Fire Station	Building Works		Tender Documents Prepared				Tender out for Building	Tender due back	Appoint contractor/mobilisation					Engineer reviewing the designs. Revised outline has been approved by the client, and technical services are now preparing detailed designs. A preferred bid has been received on the outline designs,
				building World		render botaments repared				render out for building	Tender due back	repoint conductory mobilization					but negotiations need to be undertaken in relation to the detailed designs.
		Glenn Owen	Development of Exemplar Housing	Infrastructure works			Advertise for Contractor		Tender Process completed	Appoint Contractor	Start on Site					Practical Completion	Works continuing on site, VO to be issued for the electrical cabling to be installed underground. Contract for build of the 3 bedroom house will be signed before the
HOUSING	Andy Crowe		Feasibility work for set-up of	Houses					Advertise for contractor	Tender Process complete	Appoint Contractor			Start on Site		Complete all foundations	end of the week. The critical friend provided better value for money, so a consultant
			housing association		Land rover, Tractor &					CBHO Decision	Advertise year 2 work	Closing date	Appoint year 2 consultancy				didn't need to be appointed. The report has been prepared and ready to be presented to ExCo.
EMD	Mike Durnford	Bill Scanes	Solid Waste Management Project	Land fill site	Agricultural Trailer arrive on Island					All works completed / snagging list completed	Practical completion certificate issued						Practical completion certificate has been issued. Keys has been handed over to SHG (EMD)
				Wheelie Bins		Wheelie bins arrive on Island					All Wheelie Bins Distributed						The bin distribution process has started but all bins have not been distributed This element of the work is clinbly behind schedule, but 95%
			R1 - Acquiring Plant & Resurfacing of Main Network			Longwood Gate - Coltshed	Longwood Gate to Coltshed	Longwood gate - Longwood Hangings	Scotland - Sunny Side Junction	HTH CC - Cow Path	HTH CC - Cow Path						This element of the work is slightly behind schedule, but 95% completed, this was because works progressed further on Constitution Road to be opened by December. Works are now
ROADS	Benjamin Hathway		Roads	Constitution Road					Constitution Road	New Bridge - Briars (masonry	New Bridge - Briars	New Bridge - Briars	New Bridge - Briars completed	Hutts Gate - Longwood			continuing on Cowpath. Works completed and road open.
			R2							Tender Documents completed	Approval obtained from	Tender process start	Tender Process completed and	Start on Site			Tender process has started. 2 EOI's received, 1 Contractor requested extension on the Tender document. Closing date is
					Project finalised					and handed to procurement	Procurement		contract awarded.				January.
			Electrical Reticulation		including connecting the last few government buildings												Project completed.
								First stage completed, including	Second stage completed.	Third stage linking households							
			Improved Water Supply					new water tank & pipework to the village installed	Second stage completed. Pipework installed throughout the village linking to the new water tank and new pumping station	pipes with new village main ongoing							Works continuing as planned
			Improved handling of waste/sewage						Materials identified and acquired for shipment to Tristan		Suitable system identified and procured	Project implemented/ construction commences					Consultants have been appointed, contract signed. Materials purchased and build commenced in October 2015
			Enhanced food production								Materials procured & construction commences	Agricultural building extension completed					The Agricultural department has built a bespoke extension for secure food storage. Further work is ongoing to secure food
TRISTAN DA CUNHA	Tristan Government	Alex Mitham									and declarate commences	- Simple Co					processing within the settlement - preventing livestock damaging food supplies Any further work on the harbour project will have to wait until DFID
			Breakwater/harbour			Ongoing repairs to harbour						Reports to harbour completed					make a decision on what they will fund. The two projects (EDF & DFID must complement each other. However emergency repairs were completed in June 2015 to prevent the north wall from subsiding into the sea

2014/15 CAPITAL I	ROGRAMME MILEST	ONE MONITORING			Г		ı	ı		_			T			T				
	o the end of Novemb																			
			Trial solar/renewable energy project							Suitable system identified, procured and shipped to Tristan		start construction					Contract signed. Materials purchased and construction will start in January 2015 for completion in Feb 2015			
			IUU fishing				New satellite imagery investigation										New satellite monitoring system installed. James Glass Head of TDC Fisheries attended a JNCC workshop in Ascension during June to discuss Marine environments and improving working relationships including tackling IUU fishing between Falklands, Ascension, St Helena and TDC.			
			Lobster resource				Software for fisheries completed & 2nd year of MARAM contract implemented								MARAM report finalised including OPMs for Inaccessible & Gough		Software completed and second year of MARAM contract implemented			
	Janet Lawrence	Halcrow	Ruperts Wharf		Complete commissioning of crawler cranes			Complete MS 03 to MS01 filling to blocks	Complete MS 07 filling to blocks	Place MS11 Base	Complete MS 14 filling to blocks	Complete MS 16 filling to blocks	Complete MS 09 Cope unit	Complete MS 11 cope unit	Complete MS 15 Cope unit	RIB Ramp complete	Milestone 9 due on the 21 st November on the revised programme is imminent and should be submitted shortly. Structurally to date, stack 1 to 17 blocks are completed out of the water, 1 stack 18 (1 as be block + 6 blocks) and stack 19 (1 base block + 3 blocks). Work in the Precast Yard continues with 285 of 388 precast hollow blocks having been completed and 1405 of 1523 of CORE-LOC units.			
WHARF	John Clement		Customs			Electrician works completed		Slabs repaired round back									The final list of works are being discussed to determine how best to finalise the works.			
			Main Wharf Works		CAN France/NOD arrive on Island	Slabs demolished & repaired					CAN France returns to remedy remainder of the defective slabs		Completion certificate issued and Final payment released & return of performance security				Works are continuing as scheduled. Signoff will hopefully be made end of this week for remedial slabs.			
	John Clement		Slipway / Building configuration		Advertise for Contractor												Decision to be made. ESH has indicated that this could possibly be something they could contribute towards.			
UNDP	Tom Holvey	Cilla McDaniel	Tackling Domestic Abuse					approved	Advertise tender for safe haven advice	Haven		Advertise tender for specialist advisors	Complete Safe Haven work				Document has been circulated to key stake holders, and will be present to the SCDC 10th for endorsement and thereafter to EXCO			
					Purchased steel bolts	cannon	First cannon installed	Work commences to build second cannon	Second Cannon installed	Work commences to build third cannon	Third cannon installed	Work commences on Fourth cannon	Fourth cannon installed	Work to be inspected and signed off by Project Manager			All wood has been delivered to contractor and is currently drying			
		Museum	Canon Mounts		Ordered wood for first cannon - needs time to dry out	t	Ordered wood for second cannon needs time to dry out		Ordered wood for third cannon - needs time to dry out		Ordered wood for forth cannon - needs time to dry out						further. Construction will start mid-January. Metal accessories will be manufacture on island – completion date end of January. Metal decorations will arrive on island by the end of February in time for			
					Ordered oil for wood - delivered expected end of April												final delivery and installation at site.			
ESH	Michielle Yon		Main Street	Main Street	Main Street	Main Street		Working group formed to assist with problems with Pavements (Museum, National Trust, Tourism, ENRD and ESH)		Work starts	work continues	work continues	work continues	Work is completed						All the pavements have been completed. Snags where identified an has already been rectified. Electrical fittings have been received and work will commence shortly for the installation thereof. Additional work was identified during the "Snag" process such as installation of safety rails ext. Contractor been advised on what work needs to be
		Pro Arc				Press release to advise Public - work will commence					Work is to be inspected and signed off by Project Manager						done and this work will be funding by ESH.			
						Advise landowners and tenants of work to commence														
				Restoration of building and cleaning up of area	Work continues (4.5 weeks)	Work continues (4 weeks)	Work to be inspected and signed off by Project Manager													
			Lemon Valley	Manufacture and installation of steps at letty	Works completed and inspected and signed of by PM												Project completed.			

St Helena Capital Programme 2014-15 Expenditure to 30th November 2014

Sector	Project	Funding		2014	l-15		Total	Comments
Sector	Project	Source	Quarter 1	Quarter 2	Quarter 3	Quarter 4	2014-15	
			75,000	60,000	6,000	0	141,000	
		DEID	75,000	60,000	506,000	500,000	1,141,000	
	E1 - Reducing Reliance on Diesel	DFID	0	16,069	562,465	562,466	1,141,000	£1 million added to programme
			0	16,069	1,690	0	17 759	for Solar Farm
			0	0	560,775	562,466	1,123,241	ioi Goiai i aiiii
			30,000	30,000	10,000	0	70,000	
	E0 D 0 / 1	DEID	30,000	30,000	10,000	0	70,000	
	E2 - Power Systems Improvements	DFID	300	109	34,796	34,795	70,000	
			300	109	0	Ó	409	
			0	0	34,796	34,795	69,590	
			0	51,000	100,000	0	151,000	
ect	E6 - New Electricity Supply to	DFID	0	51,000	100,000	0	151,000	
Connect	Airport (Enablers for Air Access)	טרוט	0	0	75,500	75,500	151,000	
ပိ			0	0	20,804	0	20,804	
			0	0	54,696	75,500	130,196	
		DFID	200,000	400,000	200,000	176,159	976,159	
	W2-3 - Water Immediate Needs		200,000	400,000	200,000	176,159	976,159	
	(Incorporating former W1)		0	190,699	392,730	392,730	,	More materials can be bought
			0	190,699	108,576	0		for future years
			0	0	284,154	392,730	676,884	
			21,000	250,000	500,000	260,000	1,031,000	
	S2 - Sewage Works	DFID	21,000	250,000	500,000	260,000	1,031,000	More funding can be spent on
	Implementation	טו וט	0	11,482	509,759	509,759		this project as the three plants
			0	11,482	811	0		can be bought in the first year
			0	0	508,948	260,000	1,018,708	
			100,000	150,000	105,000	100,000	455,000	Phase 1 Cape Villa Refurb and
	Renovation/Extension of Sheltered		100,000	150,000	105,000	100,000	435,000	6 New Build £415 200
	Accommodation Cape Villa	DFID	63,480	58,250	187,135	187,135	496,000	(£41k retention payment in 2015
	Accommodation Cape Villa							16) Budget increase bu
<u>e</u>			63,480	58,250	110,868	0	232,597	additional £41k.
ocial Welfare)			0	0	76,267	187,135	263,403	
×e			75,000	75,000	75,000	75,000	300,000	
al /	Supported Accommodation		75,000	75,000	75,000	75,000	300,000	5% retention (£14,680) for HTH
SC	Supported Accommodation	DFID	2,124	92,830	153,028	102,018	350,000	School after 12 months defects

ğ P	(CBU/Barn view)		1					period. Budget increased by
and			2,124	92,830	59,438	0		additional £50k
ţ			0	0	93,590	102,018	195,608	
Property (Health			0	300,000	500,000	500,000	1,300,000	
Ĭ	Hospital Refurbishment	DFID	0	300,000	500,000	500,000	1,300,000	
₹	. respinant teransien meint	2	500	430	1,111,541	439,038		Revised estimate at £2.163
ber			500	430	2,802	0		Retention of £54,088
ō			0	0	1,108,739	439,038	1,547,777	
<u>п</u>			50,000	50,000	50,000	0	150,000	
	Hospital Equipment	SHG	90,000	50,000	50,000	0	190,000	
	1		84,850	13,340	41,000	50,810	190,000	
			84,850	13,340	0	0	98,189	
			0	0	41,000	50,810	91,811	
			18,750	176,250	120,000	70,000	385,000	
	Backlog Maintenance: GLH	DFID	18,750	176,250	120,000	70,000	385,000	
			32,454	28,139	137,204	137,204	335,000	
_			32,454	28,139	22,852	0		projected underspend of £5
g			0	0	114,351	137,204	251,556	
ne			0	56,000	100,000	94,000	250,000	
Ģe	Backlog Maintenance:Operational	DFID	4,000	56,000	100,000	90,000	250,000	
>	(Education and Hospital 2013-14)	51.5	67,776	27,954	52,135	52,135	200,000	
Property (General)			67,776	27,954	8,442	0		projected £50k underspend
do			0	0	43,693	52,135	95,828	
<u> </u>			0	160,000	160,000	160,000	480,000	
	Relocations (SHG Offices/Castle	DFID	0	160,000	160,000	160,000	480,000	
	Refurb)	22	51	1,038	309,456	59,456	370,000	
			51	1,038	89,848	0		£110k underspend
			0	0	219,608	59,456	279,063	
			0	0	0	400,000	400,000	
			0	0	0	100,000		to be spent on remainder of
	L .		2,810	1,983	48,104	48,104	121,000	equipment & freight. £1k is
é	Prison	DFID						SHG's contribution for
ĕ								mattresses. £20K transfer
<u>6</u>								from Feasibility pot to of se
Property (Police)			2,810	1,983	1,551	0		equipment.
e.			0	0	46,552	48,104	114,656	
5			0	100,000	100,000	100,000	300,000	
Δ.	Fire Station	DFID	0	100,000	100,000	100,000	300,000	
			938	3,919	147,572	147,572	300,000	

I			938	3,919	1,864	0		5% retention in 2015-16
			0	0	145,707	147,572	293,279	
			0 0 2,808	250,000 150,000 2,592	250,000 100,000 172,300	215,000 100,000 172,300	350,000	£203k revised bid + PM fees+materials valued £50k (this amount could be reduced)
ßu	Development of Exemplar Housing	DFID						retention at 5%. £20k transferred from Feasibility work for set-up of housing
Housing			2,808	2,592	32,644	0	38,044	association, for the build of one
운			2,000	2,392	139,656	172,300	331,956	
			0	0	60,000	0	60,000	
	Feasibility Work for Set-Up of	DEID	0	0	60,000	0		£20K transferred to
	Housing Association	DFID	0	0	Ó	0	,	Development of Exemplar
	_		0	0	0	0		Housing
			0	0	60,000	0	60,000	
			73,656	0	0	0	73,656	
Ω	Solid Waste Management	DFID	13,644	0	50,000	50,000		£100,000 brought forward for
EMD			8,979	36	52,315	52,315	·	incinerator/hazardous waste
			8,979	36	15,875	50.045	24,890	facility
			100,000	200,000	36,440 200,000	52,315 250,000	88,754 750,000	
	R1 - Acquiring Plant & Resurfacing		100,000	,	200,000	250,000 250,000	750,000 750,000	
	of Main Network Roads	EDF10	57,190		278,314	278,314	750,000	
	of Main Notwork Roads		57,190	136,182	182,707	0	376,079	
Roads			0	0	95,607	278,314	373,921	
Soa			0	30,000	30,000	40,000	100,000	
"	R2 - Improvements to Field Road	DFID	0	30,000	30,000	40,000	100,000	
	and Side Path	סרוט	0	0	30,000	40,000	70,000	Underspend of £30k. 15/16
			0	0	47	0		increased by £30k
			0	30,000	29,953	40,000	69,953	
			1,000,000	108,000	0	0	1,108,000	Stabilisation, Procurement of
			1,000,000	108,000	0 05 705	1 000 000	1,108,000	Cargo Equipment, Concrete
	Phase 1 Wharf Improvements	EDE0	9,029	3,246	95,725	1,000,000	1,108,000	Paving, Customs. Relocation of
	(Jamestown)	EDF9						Bio-Security and freight
								operations, snagging on
/harf			0.000	2 240	0.000		44.004	Customs House and
ے			9,029	3,246	2,688	0	14,964	construction of a slipway

>			0	0	93,037	1,000,000	1,093,036	
			3,503,347	1,266,138	1,052,328	245,068	6,066,881	
	Phase 2 Wharf Improvements	EDF10	3,503,347	1,266,138	1,052,328	245,068		Payments 4, 6-19 to be funded
	(Rupert's)	EDF10	2,337,744	0	1,864,569	1,864,569	6,066,881	from EDF (Payment 19 in 2015-
			2,337,744	0	333,427	0	2,671,170	16)
			0	1,266,138	1,531,142	1,864,569	3,395,711	
			0	0	35,000	0	35,000	
<u>~</u>	Supporting Victims of Domestic	UNDP	0	0	0	0		2014 funding - US\$60,000,
UNDP	Violence	OND	0	0	0	30,000		future years funding levels not
] >			0	0	0	0		yet confirmed.
			0	0	0	30,000	30,000	
æ	_ ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		0	0	20,000	0	20,000	
≝	Feasibility Work to Support Project	DFID	0	0	20,000	0	20,000	
Sik	Development		0	0	10,000	10,000	0	000164
Feasibility			0	0	0	0		£20K transferred to Prison
			0	0	10,000	10,000	20,000	
			5,246,753	3,712,388	3,673,328	2,685,227	15,317,696	
	Total Programme	5,230,741	3,612,388	4,038,328	2,816,227	15,697,684		
			2,671,033	588,298	6,265,644	6,246,218	15,791,193	
			2,671,032	588,297	996,935	0	4,256,264	
			1	1	5,268,710	6,246,218	11,534,929	
	Total DFID eligible (Plus SHG)		593,406	2,058,250	2,306,000	2,150,159	7,107,815	
	(£5million + £1million +		537,394	1,958,250	2,706,000	2,281,159	7,482,803	
	£100,000 2014-15)		182,220	435,530	3,956,037	2,982,525	7,576,312	
	,		182,219	435,530	478,065	0 000 505	1,095,814	
			1	0	3,477,971	2,982,525	6,480,498	
	Total SHG		50,000	50,000	50,000	0	150,000	
	(Funding rolled over from 2013/14		90,000 84,850	50,000 13,340	50,000	0 50,810	190,000 190,000	
	for Hospital Equipment)		84,850	13,340 13,340	41,000	50,610 0	98,189	
			04,830	13,340	41,000	50,810	91,811	
			1,000,000	108,000	41,000	0,610	1,108,000	
	Total EDF9		1,000,000	108,000	0	0	1,108,000	
	Total LDI 9		9,029	3,246	95,725	1,000,000	1,108,000	
			9,029	3,246	2,688	0	1,100,000 14,964	
			0,020	0,240	93,037	1,000,000	1,093,036	
			3,603,347	1,466,138	1,252,328	495,068	6,816,881	
	Total EDF10		3,603,347	1,466,138	1,252,328	495,068	6,816,881	
			0,000,047	1, 100, 100	1,202,020	100,000	0,010,001	

	2,394,934 2,394,934				6,816,881 3,047,250	
	0	0	1,626,748	2,142,883	3,769,631	
	0	0	35,000	0	35,000	
Total UNDP	0	0	0	0	0	(UNDP runs in Calendar years,
	0	0	0	30,000	30,000	not Financial)
	0	0	0	0	0	
	0	0	0	30,000	30,000	

Project Remit: Feasibility, Design, Construction

Not yet scoped in detail or approved by Ex-Co

Additional funds to be included in 2014-15 programme include: £50k ring-fenced for X-Ray from 2013-14 SHG Contribution