

# St Helena Government PERFORMANCE REPORT

## FOR THE PERIOD 07 -OCTOBER 2014 FINANCIAL YEAR ENDING 31 MARCH 2015

Introduction and Overview
Key Performance Indicators
DAPM Commitments
Corporate Risks
Balance Sheet
Monthly Directorate Income and Expenditure Report
Capital Expenditure
Analysis of Revenue
Capital Programme Milestones



### **Overview of Performance for October 2014**

### Introduction

October was a busy month with the DfID BAM team arriving on the island as well as further progress of the MTEF process. What is clear is that following the BAM visit work is required to meet a projected funding shortfall through more efficient service delivery and increasing revenue.

The Headlines for October were:

- · Headcount increased above target
- · Decrease in tourist visitors
- Record month for renewable energy
- Police targets on track with new officers recruited
- · Lack of take up for access to information since launch

SHG now enters a busy phase with work continuing on airport certification, economic development, delivery of the capital programme while having to rethink previous draft budgets. Running alongside this work will be a revision of SHG's risk register and our approach to managing risk.

### **Key Performance Indicators**

October continued to see certain KPI's benchmarked especially in relation to health and the environment. This process will provide important information as we move forward. October saw a decrease in the number of tourist visitors and this is attributed to a reduction in yachts visiting the island. However, over the holiday period and into the New Year many visitors are expected to come to the island via the RMS, cruise ships and yachts competing in the Governor's Cup. It has also been acknowledged that the target for 65 hotels rooms this year is unlikely to be met. This is somewhat offset with the development of 1,2 and 3 Main street but further work is planned to support the sector.

October was a record month for the production of renewable energy with all previous island records broken. The Social Policy Plan is currently 39% implemented against an end of year target of 50%.

Mental health continues to be an issue on the island with 70 patients currently receiving support which is 1.55% of our population. During October 1 patient was admitted to hospital.

#### **Committments given during BAM**

The trend this month has changed slightly since the last report, but majority of areas still remain with a green rag rating.

Progress is generally positive and leading indicators for most streams are green.

Areas where development seems less visible is on the Capital Programme where the progress remains fairly slow and contract not signed as of yet for Hospital Project. There has also been an increase in headcount figures prior to last month due to approval of new posts.

#### **Corporate Risk Management**

Majority of the strategic risks remain green with two still currently rated as amber. However, events/areas which are likely to hinder or impede progress in achieving our strategic priorities are identified, mitigated and regularly monitored to ensure that negative impact is kept to a minimum. For October we are broadly on track.

#### **Summary of Financial Performance**

The Consolidated Fund revenue forecast to the year end is £458k less than the original budget. Expenditure forecast to the year end of £281k is also less than the original budget. The original budgeted deficit of £580k is therefore expected to increase by a further £177k to the year end.

Actual Revenue for the year to date of £16,185k is lower than the budget of £16,330m. This means that we have undercollected by £145k, which is an adverse variance of 1% against budgeted revenue for the period.

Actual Expenditure of £2,197m is lower than the budgeted expenditure of £2,768m. This means that we have underspent by £571k, which is a favourable variance of 20% against budgeted expenditure for the period.

#### **Key Revenue and Expenditure Variances**

The adverse revenue variance, as reported in previous periods, is mainly due to Income Tax and Recharge revenue for the Infrastructure and Property Division. The income tax variance is due to budgeted factors which have not materialised. The recharge revenue variance is mainly due to under collection in recharges between the cost centres Works and Lands and Buildings Management for maintenance of Government properties. Revenue budgeted from both of these sources are currently being reviewed.

The favourable expenditure variance has been achieved through the underspend on Shipping of £1m. This has reduced the impact of the £417k overspend on overseas medical referrals under the Health and Social Services Directorate.

#### **Capital Programme**

The Capital Programme is made up of a number of projects, varying in nature and size. The programme is monitored by the Programme Management Unit who report on the key milestones and spend profile.

Total value of the programme for 2014/15 is £15,317K of which £7,925K is European Development funding (EDF). Total spend on the Capital Programme to date is £4,006K.

The program for October has progressed well. As reported last month, expenditure is expected to accelerate in the forthcoming months as tender processes conclude and contracts are awarded.

Contracts are due to be signed for the Connect Saint Helena projects Solar Farm and installation of Power Station Acoustics Louvers.

SHG Property projects are progressing. The contract for the construction of the Fire Station is due to be signed shortly.



## SHG KEY PERFORMANCE INDICATOR REPORT PERIOD 07 (OCTOBER 2014)

NO	Key Result Area - Directorate Responsible	l Performance Indicator/ Risk Mitigation	Rationale for Indicator	Benchmark	Target 2014/15	Target 2015/16	Target 2016/17	Performance Report	RAG Status	Direction of Travel	Notes	Overall Brief Monthly Commentary on Progress/events
1	Economic Development Finance	Self-sufficiency % of budget from local revenue		33% (2013/14)	38%	TBD	TBD			0	report on annually	Revenue budgets are monitored on a monthly basis. To date there is an under collection on local revenue of £145K.
2	Economic Development Human Resources	SHG Footprint % of resident population employed by SHG		Headcount = 790 Population = 4,595 17% (2013/14)	17%	TBD	TBD	Headcount as at 31 Ocother 2014 = 793.6 representing 17.3% of resident population employed by SHG		•		The average resident population figure as at 31 October 2014 was 4574. SHG's headcount for the same period was 793.6 representing 17.3% of resident population currently employed by SHG. Also, at 31 October 2014, 13 persons were registered as claiming unemployment, representing 0.3% of the average resident population.
3	Economic Development Statistics	Private Sector Expenditure (in National Accounts)	Sustainable economic growth that benefits everyone, enabling social and environmental	£15,584,000 (2011/12)	£19,100,000	£20,300,000	TBD	Private Sector Expenditure (as specified in the National Accounts Methodology) 2012/13: £16,382,000		1	report on annually	From 2011/12 to 2012/13 private sector expenditure increased by 5%. The target for making figures available for a financial years is twelve months in arrears.
4	Economic Development ENRD (ANR)	Agriculture Local Market share of like for like production	development	Meat 86% Vegetables 40%	Meat 86% Vegetables 45%	Meat 90% Vegetables 55%	Meat 95% Vegetables 60%	For vegetables, sales figures from the key outlets suggests target will be exceeded by March 2015. For Meat production, progress cannot be reported as livestock slaughter figures is still awaited from PH&SSD's Public Health Division		<b>⊘</b>	report on 6 monthly	Status remains unchanged for Agriculture, will be progress by December. Meanwhile, work continues to get livestock slaughter figures from Public Health to indicate progress with this local share of market for meat.
5	Economic Development ESH	Accommodation Available serviced rooms		39 rooms (2011/12)	65 rooms	122 rooms	TBD	There are currently 31 serviced en-suite rooms on the island, a further 8 rooms will be available from Q1 2015, and 12 more are in the planning stage to be developed in 2015. In the meantime ESH, supported by the BOSH, is working with local accommodation providers to improve the quality and quantity of rooms available.		<b>\( \)</b>		The situation has not changed since the previous month. ESH is continuing to encourage people to come forward and develop additional serviced accommodation by offering enhanced grant schemes and technical support. It is recognised now that the target of 65 rooms for 2014/15 is not likely to be met.
6	Health & Wellbeing	Vaccination Coverage (Children at 2 years of age, up to date with vaccinations)		31 two year olds, 93.5% of the total population	100%	100%	100%	We follow the UK immunisation guide for childhood vaccinations and according to that chart, all children should complete the vaccines by 18 months old. (six weeks, three months and five months - Pedicel, Men C, Rotarix oral drops and Pneumaccol immunisation events.  12 - 18 months MMR, Pneumaccol, and Hib/Men C) Oct 14 - 32 children is 2 years 1 child still not up to date with immunization schedule (96.6%)		1		
7	Health & Wellbeing	Obesity Reduce the number of people that are clinically obese		EMIS Population 3034, BMI Population 169, Percentage TBC to reflect true BMI status.	Baseline % of obese and % of morbidly obese patients	TBC% obese TBC% morbidly obese	TBC% obese TBC% morbidly obese	Oct 14 - 3090 has status recorded = 69% 11 with BMI 30-40 = 16.1% 1 with BMI of 40+ = 1.4%		•		BMI status is fundamentally flawed and this data is inaccurate due to the lack of
8	Health & Wellbeing	Diabetes % of diabetics with HBA1C ≤ 7.5 on their last testNumber of patieints admitted with a diabetes related complication	Improved Life quality with healthy lifestyles promoted	EMIS Population 3034, Diabetic Population 693, 693/3034 = 22.8% 3.03% patients with HBA1C ≤7.5 and below. 3.75% patients above 7.5.	40% EMIS status 10% patients with HBA1C ≤7.5 and below 3% patients above 7.5.	HBA1C ≤7.5 and below	65% EMIS status  35% patients with HBA1C ≤7.5 and below 1% patients above 7.5.	Oct 14 - total of 695 diabetics on the register 15.4%. 396 females and 299 males. 71 patients (10.2%) was measured in October 40 diabetic patients are with a HBA1C ≤ 7.5 & below = 5.7%. Of these 31 diabetics have a reading above 7.5 = (4.4%)		•		electronic coding of data. This will be covered off when the EMIS trainer arrives on island (date TBC - 2014/15). Regarding diabetes control, we currently have 4.4% and with a target of 3.0% more control is required. This due to patient non-compliance within under 65 age categories. Regarding the smoking statistics, the concerns regarding accurate reporting and the need for the EMIS trainer remain the same however, our current statistics indicate that we have 38% of the recorded population who smoke. More work needs to be done on this to identify the ages and gender so that a targeted health promotion campaign can be taken forward.
9	Health & Wellbeing	Mental Healthcare Number of acute mental health admissions per years		1.55% Mental Health patients of total population. 5 Mental Health Admissions per year.	4 Mental Health Admissions per year.	3 Mental Health Admissions per year.	2 Mental Health Admissions per year.	Currently there are 70 MH patients on the register = 1.55 % of the total population.  Oct 2014 1 admission to hospital CAMHS		•		

NO	Key Result Area - Directorate Responsible	Performance Indicator/ Risk Mitigation	Rationale for Indicator	Benchmark	Target 2014/15	Target 2015/16	Target 2016/17	Performance Report	RAG Status	Direction of Travel	Notes	Overall Brief Monthly Commentary on Progress/events
10	Wellbeing	Smoking % of clients who have received conselling for smoking and who have stopped		EMIS Population 3034, Smoking status record 1655, 1655/3034 = 54.55% Smokers 552/1655 = 33.35%.	70% EMIS status 25% of smokers	85% EMIS status 20% of smokers		Oct 14 - Smoking status to date 1695, 38% of the population, Smokers 488.				
11	Education	Primary Education % of pupils achieving level 4+		Reading 54% Writing 68% Maths 55%	Reading 70% Writing 70% Maths 70% Spelling, Punctuation and Grammar 45%	Reading 75% Writing 75% Maths 75% Spelling, Punctuation and Grammar 50%		57% achieved level 4 or above in Writing 60% achieved level 4 or above in Reading 34% achieved level 4 or above in Spelling , Punctuation and Grammar 43% achieved level 4 or above in Mathematics		1		.Education and the new Safeguarding
12	Education	Secondary Education % of pupils achieving 5 GCSE A*-C including English and Maths	Standards of Education are in line with those achieved in the UK	19% (2012)	55% (2015)	65% (2016)	65% (2017)	49% achieved 5GCSE A*-C including English and Maths.		<b>+</b>		Directorate are working together to register early years providers and to provide advice and training.
13	Education	NEETS The number of young people not in education, employment or training		0 (2013)	0	0	0	There have been 3 cases for 2014 1 on maternity, 1 resignation for other employment and 1 termination of contract.  No change		<b>+</b>		
14	Transport Statistics Office	Number of tourist visitors to the island		2,527 (2012/13)	3,500 (check against The Journey & Stats - figures look far too high for tourist)	4,475	TBD	October = 123 761 year2014/15 to date, 102 fewer/ 12% decrease from 2013/14.		•		There have been 18 additional excursion visitors and 53 additional transit visitors in 2014/15 year to date compared with 2013/14. Decrease in total stay over visitors is primarily due to a decrease in yacht visitors.
15	Transport Access Office	Air Acess is achieved	People and goods able to move to and around the Island flexibly, safely and cost effectively	The construction of the airport is well advanced and delivering certification and operational readiness is priority	Air Service Provider Contract awarded	Air access certification achieved	St Helena is operationally ready and welcomes international commercial flights	Work is ongoing on the Air Service Provider procurement.  Work on certification continues with Manuals being produced and working groups are meeting on a regular basis to ensure that the necessary certification tasks are progressing in readiness for ASSI review in July 2015.  In October the Fuel Management Contractor conducted a familiarisation visit to St Helena.		•		Work is ongoing on the Air Service Provider procurement.  Work on certification continues with Manuals being produced and working groups are meeting on a regular basis to ensure that the necessary certification tasks are progressing in readiness for ASSI review in July 2015.  In October the Fuel Management Contractor conducted a familiarisation visit to St Helena.
16	Corporate Support (Carol)	Number of people using public transport		18070 tickets sold (2013/14)	Increase of 10% through new routes and promotion	A further 10% increase through additional measures such as park and ride schemes		9943 tickets sold for the period April - 30 September 2014		<b>‡</b>		The individual providing part-time support to take forward the integration of the school bus and PTS services withdrew his services during October. In-house working group now working on new routes and contract specifications.
17		Sustainability % of total electricity produced by renewable sources		1224%	20%	30%	40%	October = 31.2%, YTD = 20.5%		0	report on annually	Sustainability (renewable energy): October 2014 has broken all previous renewable generation records and is attributable to high
18	UTILITIES Connect STH	Reliability Unplanned electricity interruptions per annum	Island utilities are reliable, cost effective, affordable and meet	134 (13/14)	109	98	90	October = 10, YTD = 71		0		levels of availability and good wind resource. Reliability: Further tree clearance works are planned that should reduce the incidence of unplanned outages. The target does not appear deliverable unless a significant reduction in outages happens for the rest of
19	UTILITIES Connect STH	Water % of customers with access to treated and tested water	international standards	90%	93%	93%	100%	90%		<b>⊘</b>	report on annually	reduction in outages nappens for the rest of the year  Water: Materials for the Sandy Bay treated water supply have been ordered.
20	UTILITIES SURE/SHG Economist	Communications % of households with internet connections		56.3% (2013/14)	62.2%	65.8%	70.8%			0	report on annually	

NC	Key Result Area - Directorate Responsible	Performance Indicator/ Risk Mitigation	Rationale for Indicator	Benchmark	Target 2014/15	Target 2015/16	Target 2016/17	Performance Report	RAG Status	Direction of Travel	Notes	Overall Brief Monthly Commentary on Progress/events
21	Community & Housing Public Relations	Increased community capacity through better informed and engaged residents		Customer satisfaction using 2014 survey as benchmark	Biannual survey results show significant improvement in satisfaction with home, repairs and communications			46 news items and stories were released by SHG Public Relations in October 2014		<b>*</b>		46 news items and stories were released by SHG Public Relations in October 2014
22	Community & Housing Socio-Economist	Social Policy Plan % of actions from SPP Implementation Plan completed	Strong, sustainable and empowered communities, supported by housing that meets peoples' needs	33 actions in the SPP Implementation Plan	50%	90%	100%	Currently 13 of the 33 actions (39%) have been fully completed with action being carried out on the additional 20. Progress has been good on all actions to date. The group will continue to meet on a monthly basis to deliver and review actions and the strategy as a whole. It has been agreed with DFID and members that the three priorities for delivery will be health, young people and transport.		<b>*</b>		Currently 13 of the 33 (39%) actions from the Social Policy Plan have been fully completed with action being carried out on the additional 20. Progress has been carried out on all actions to date. The group will continue to meet on a monthly basis to deliver and review actions and the strategy as a whole. It has been agreed with DFID(BAM) and members that the three priorities for delivery will be health, young people and transport.
23	Housing Human Rights Office	Establishment of Human Rights Commission (HRC)		St Helena Human Rights Office established in April 2012. Funding for one full- time officer has been provided since April 2014.	Drafting and approval of Ordinance underpining the HRC	Recruitment and training of Human Rights Commissioners		Legislation to establish the Commission has been drafted and is with the AG's Office,		•		The Human Rights office has now had 41 members of the public come in to ask advice about their rights. The Facilitator is currently working with various directorates to promote rights across the island.
24	Security Police	Reducing Overall Crime		TBA	<190	<total 15<="" 2014="" crime="" for="" th=""><th></th><th>May 2014 - 21 (Monthly target is currently 16 and in view of this, not being met). June 2014 - 12 July 2014 - 17 August 2014 - 14 September 2014 - 22 October 2014 - 8</th><th></th><th>•</th><th></th><th></th></total>		May 2014 - 21 (Monthly target is currently 16 and in view of this, not being met). June 2014 - 12 July 2014 - 17 August 2014 - 14 September 2014 - 22 October 2014 - 8		•		
25	Security Police	Improving Trust and Confidence in the Services Provided by the Directorate	People are living in a secure	Increase the reporting of Domestic Abuse offences/incidents TBA	>17	>Total number of Domestic Offences/incidents for 2014/15	>Total number of Domestic	May 2014 - 1 (Currently exceeding monthly target). June 2014 - 3 (Exceeding monthly target). July 2014 - 1 August 2014 - 1 September 2014 - 5 October 2014 - 5 (exceeding target)		1		. A number of complex and sensitive investigations are running which are impacting on resources, however, the arrival of two new
26	Security Police	Improve Public Safety, Protect children and the vulnerable working with Partners, Volunteers and Stakeholders	and safe environment	Increase in reporting of sex related offences 100% child related referrals dealt with through s multi-agency approach	> 23 sex offences 90% child related referrals	>Total number of sex offences in 2014/15 90% of referrals submitted within 24 hours	>Total number of sex offences in 2015/16	May 2014 - 0 June 2014 - 2 July 2014 - 6 August 2014 - 4 September 2014 - 2 October 2014 - 1 (still on target)		1		Sergeants and the recruitment of a new Police Constable are welcomed additions to the St Helena Police Service.
27	Security Police	Develop our Response to major Emergencies through Enhancement of Disaster Management and capability for the Airport		Development and implementation of a National Disaster Management Plan (NDMP)	Initial sign off December 2014	Final sign off July 2015	TBA (Full implementation & capability)	May 2014 - Ongoing and on target for initial sign-off in December 2014.  June 2014 - Ongoing and on target for initial sign-off in December 2014.  July 2014 - Same as above.  August 2014 - As above.  September 2014 - As above.  October 2014 - Plan has been signed off		•		
28	ENRD	Plants and Wildlife Health of Marine and Terrestrial Habitats		Benchmark needs establishing	Little or no change	Little or no change	Improving			<b>Ø</b>	report on annually	
29	ENRD	Water Quality Maintaining good water quality		Benchmark needs establishing	Benchmarking	Little or no change	Improving			0	report on annually	
30	ENRD	Waste Management	Our Island, Our Environment,	Reduction in waste sent to landfill	Benchmarking	5%	15%			0	report on annually	For October 2014, EMD continues to deliver the Darwin Plus funded projects, work on National Environment Management Plan deliverables and deliver core terrestrial conservation, EIA and advocacy, risk
31	ENRD	Energy Use	Our Responsibility	More efficient use of energy per head of population	Benchmarking	5%	10%			0	report on annually	management and marine conservation services. For airport construction, certification and operations, EMD attends weekly and monthly airport meetings.

NO	Key Result Area - Directorate Responsible	Performance Indicator/ Risk Mitigation	Rationale for Indicator	Benchmark	Target 2014/15	Target 2015/16	Target 2016/17	Performance Report	RAG Status	Direction of Travel	Notes	Overall Brief Monthly Commentary on Progress/events
32		Funding		Proportion of SHG Environmental Managment Costs funded by Eco-tourism	Benchmarking	5%	10%			•	report on annually	
33	Effective and	Engagement % who feel SHG's communications are participative		Benchmark needs establishing	Suitable benchmark established (Linked to SPP)	Increase from Benchmark	Increase from Benchmark					
34	Open Government	Governance % of significant governance issues are addressed annually	Working to ensure Public trust	70% (2013/14)	85%	90%	100%			1		An Away Day(session) took place on 22nd October 2014 to discuss risks and a Major Incident Exercise is planned to take place on 17th December 2014. The Ebola TDC continues to meet and monitor the global situation while working to an agreed plan. The risk level remains low.
35	Open Government	Open Government Something on access to information or complaints?	ocesses and decision making.	% of requests for info answered within time under the Code of Practice for Public Access to SHG Information.	85%	90%		100% - 2 requests received in total since the Code of Practice was introduced - both requests have been dealt with in the given timeframe		1		Two requests received in total since the Code of Practice was introduced - both requests have been dealt with in the given timeframe
36	Effective and Open	Financial Management DFID/EU Fiduciary Risk Assessments do not identify increased risks		Assessed as Moderate (2010)	Remains moderate or falls to low	Remains moderate or falls to low	Remains moderate or falls to low			<b>&gt;</b>	report on annually	FRA will take place during November and December 2014



## REPORT ON KEY BAM AREAS PERIOD 7 (OCTOBER 2014)


No.	Area		Performance Report	RAG Status		
1	Budget, MTEF and Finance	MTEF Cycle	MTEF milestones are broadly on track. Draft strategic plans and budget proposals for the financial years 2015/16 - 2017/18 have been received giving the initial position and the initial challenge process commenced soon after. The draft budget and strategic plans have been discussed with Elected Members and have also been discussed with DFID at the recent Budgetary Aid Mission. Work on the budget continues, particularly around airport certification and operational readiness expenditure budgets and major revenues streams where there is still uncertainty around performance in the outer years.	green		
	Budget, MTEF and Finance	Revenue & Expenditure	Revenue targets were agreed as part of the DAPM process and are stated below. These targets are monitored and reported again a monthly basis:  Total Budget Income Tax for 2014/15 = £3,950,000 and Total Budget Customs Duty for 2014/15 = £4,677,000.  YTD Budget Income Tax (Apr – Oct) 2014/15 = £2,149,700  YTD Actual Income Tax (Apr – Oct) 2014/15 = £2,017,809.  Therefore, adverse variance of £131,891 for the year.  YTD Budget Customs Duty (Apr – Oct) 2014/15 = £2,348,865  YTD Actual Customs Duty (Apr – Oct) 2014/15 = £2,543,027.  Therefore, favourable variance of £194,162 for the year.			
2	Statistical Data		<ul> <li>Production of draft of a "State of the Island" paper to support BAM discussions. Final version to be published early 2015 in time to support presentation of budget for 2015/16</li> <li>Collation of routine statistical returns and support of users in use and interpretation of statistical outputs.</li> <li>Developing proposal for Census exercise to commence in 2015/16</li> <li>Gaps in National Accounts highlighted during BAM discussions. Proposal received from ONS but requirements need to be considered in proportion to budget and burden of providing timely access to required data</li> </ul>	green		
3	Social		An Implementation Group has been established and has met twice to deliver the Social Policy Plan. There were 33 actions in the original plan and currently 13 have been implemented with progress towards all remaining actions. The group will continue to meet on a monthly basis to deliver and review actions and the strategy as a whole. It has been agreed with DFID and members that the three priorities for delivery will be health, young people and transport.	amber		
4	Health & Education					
		Education	Funding formula for staffing and financing schools: Some preliminary work has been completed but is now subject to internal construction prior to further refinement.  First report completed for Director of Education by Vanessa Tissington July 2013.  It will not be possible to implement any potential changes to the current arrangements before April 2015 – to be considered in the current budgeting round.  Teacher Training: The teacher trainer is now in post and individualising the professional development programmes of the teaching cadre.  Apprenticeships: There are currently 33 apprentices on the apprenticeship scheme in a number of private sector organisations and SHG Directorates. A number of apprentices have left the scheme to go on to full time employment.  Labour Market Strategy: The Labour Market Strategy is the subject of further discussion between ESH and Education with a view to re-drafting the strategy in 2015.	amber		





## REPORT ON KEY BAM AREAS PERIOD 7 (OCTOBER 2014)

No.	Area		Performance Report	RAG Status
	Capital Programme	Expenditure & Delivery	Progress of the capital programme has been slow. Where contracts have been signed, Contractors continue to fulfil their obligations and progressing extremely well, however some smaller projects have expereince delays especially as materials were not readily availble on-island. There continues to be delay with electrical works as materials are not available on island and has had to be bought in from UK. Contacts have been signed with the Contractor for the external works to the GLH Flats in Jamestown and another will be signed shortly for the remainder. Expressions of interest are being sought for the R2 and Build of 1 Exemplar house. Tenders were received for the Construction of the New Fire Station and was within budget. It is hoped to have these evaluated and a contract signed in early November. Total spend of the entire programme to end of October has been approximately £4m. Negotiations have commencd with contractors for the preferred contractor and a contract is to be signed shortly. The additional £100k brought forward to 2014-15 programme is expected to receive political endorsement in Novembers.	amber
DAPM AREAS	Capital Programme	Hospital	Revised price estimate has been received from the Contractor and has been accepted by SHG, and a letter of intent has been issued to the Contractor until the contract is finalised. Negotiations are still on-going with the Contractor. No equipment has been ordered. A Project Board has been established to coordinate the project design. A contract has still not be signed.	Amber
	Capital Programme	Prison & CBU	Reprovision of CBU accomodation to former HTH School and new build children's facility to vacant site to rear has commenced on site, due for completion in February 2015 These works are slightly ahead of schedule with all units separated, pluming windows etc installed. Design specifications for CBU will be finalised soon.  HM Prison has been granted planning permission. As a result of increased convictions, it is projected that the prison needs to accomodate additional requirements. The design team, of ENRD are having to review the specifications to increase the capacity. This has led to a delay of about 3 months. The order for specialist equipment has been revised and a quote will be received shortly. Tender specifications are being prepared.	
	Capital Programme	Management	Monthly monitoring is working well to provide reports to PDG and Chairpersons Assembly. Informal discussions are being held with Elected members on ensuring PMU maintains flexibility in the programme to move around funding as well as ensuring the monitoring sheet provides members with well informed updates.  3-Year Business Case for capital funding of £16.5million has been approved by DflD Minister. The reprofiling exercise for 2014-15 has been completed along with initial work on the 2015-16 programme which will be endorsed by the PDG in November.	green
6	Governance & Structure	Governance	Performance Management: Information for the KPI's and Management Account areas in the Monthly Performance Report have being posted within the agreed timeframe. However, we will continue reporting on the current DAPM and Risk Areas;  Corporate Governance for officials: the final document was released on the 22nd January 2014.	amber
	Governance & Structure	Headcount	Headcount at October 2014 has not remained within last FY's target figure of 790, but increased to 793.6 as at 31 October 2014 due to 10 new posts being approved for H&SS Directorate.	red
7	Technical Co-Operation	Long Term Technical Co- operation (LTTC)	Actual expenditure against budget as at 31 October 2014 shows an overspend of approximately £93k (25%). This is mainly due to mid term leave costs paid earlier than anticipated, a placement fee for the Project Manager, Connect not budgeted for and costs for various posts not anticipated. In addition some start-up costs for new CPN paid later than anticipated, unscheduled recruitment activities and fees for a post paid later than planned.  YTD actual expenditure against budget for LTTC shows an overspend of approximately £62k (2.1%). This is mainly due to unscheduled recruitment costs/exercises for the period and greater Locum medical cover required.	green





## REPORT ON KEY BAM AREAS PERIOD 7 (OCTOBER 2014)

No.	Area		Performance Report	RAG Status
		Short Term Technical Cooperation	Actual expenditure against budget as at 31 October 2014 shows an underspend of £13k (9%). This is mainly due to posts remaining unfilled and inability to recruit successfully iro various posts. In addition there was an early departure of the Audit Executive.  YTD actual expenditure against budget for STTC shows an underspend of approximately £365k (28%). This is mainly due to the reasons given above.	green
8	Economic Development	Recurrent Expenditure	ESH recurrent expenditure for the period ended October is showing an underspend of £14k, which translates into 86.5% of the October budget and 94.8% on Budget YTD	green
	Economic Development		Recruitment of Key Staff All senior management roles are filled.  ESH refocus – following approval by the ESH Board, the team is now developing an implementation plan to support the ESH refocus.  The annual review of the ESH project logframe is currently being finalised by DFID	green



## SHG RISK REPORT PERIOD 7 (OCTOBER 2014)

	Directorate/ Department	Risk	Risk Mitigation	Performance Report	RAG Status after mitigation
1	PM		Regular monthly monitoring of capital spend programme. In addition specific issues are discussed directly with DFID & Project Managers. Areas which are off track are given specific remedial action and monitored fortnightly until progress is resumed	Approximately £911k capital spend at end of October 2014.	green
2	FIN	Operation of the RMS is disrupted due to mechanical failure	Regular servicing and maintenance schedule in place to ensure operational downtime is minimised.	RMS currently on track with no major delays incurred during this month	green
3	FD ESH	Economic and social development held back through lack of large scale investment	Energetically promote investment opportunities that are available to both local and international investors.	Negotiations is currently on going with regards to potential investors. To date, no commitments to investments of a significant nature have been secured.	amber
4.1	ESH/ SMT	Island does not embrace development and change	Robust communication plan in place and implemented. Elected Members, supported by Directors and Senior Officials, providing strong leadership consistent with the SDP vision and key messages.	Communication plan in place and is well advanced.	green
4.2	ESH/ SMT	Councillor do not lead/ embrace change	Robust communication plan in place and implemented. Elected Members, supported by Directors and Senior Officials, providing strong leadership consistent with the SDP vision and key messages.	Communication plan in place and is well advanced.	green
4.3	ESH/ SMT	SHG mindset does not embrace/ support change	Robust communication plan in place and implemented. Elected Members, supported by Directors and Senior Officials, providing strong leadership consistent with the SDP vision and key messages.	Communication plan in place and is well advanced.	green
5	IT/DCS	Loss of data through IT system failure leading to inefficient SHG	Development of a disaster recovery plan. Finalisation of the File/Server project, which will automatically backup all vital files to dedicated file servers, thus restricting users from saving key documents to their hard drives.	The draft disaster recovery plan is being finalised and will be circulated during December 2014. (95%) The File Server Project has been completed. (100%)	green
6	DHR	Loss of key professional/ technical staff leading to SHG unable to provide essential services	Workforce Plan to be introduced which will identify strategies and plans to retain key staff including Talent Management Programme, Succession Planning Strategy, review of Pay & Grading and development of Cadres. Continue applying MFS to retain key staff.	At Ocotber 2014, this work is ongoing; succession planning is being incorporated into the strategic planning process and cadre reviews are underway for the three frontline services, namely H&SS, Police and Education.	green
7	CS/ SMT	Required changes to culture and working practice do not happen as required	Regular reporting and monitoring of progress to ensure that the change programme is on track.	The review of Customs is complete and the report issued. A review of Property division was completed in July. However, some previous reviews are not being followed up as agreed. As a result the changes are not being embedded and in some cases reverting to previous status.	amber
8	D AP	Air access compromised because SHG does not meet obligations	Work ongoing. See Airport Project Programme, Issues Registers and Risks Registers	Monitored on a monthly basis and reported to Programme Board on a bi-monthly basis.	green



## **SHG RISK REPORT** PERIOD 7 (OCTOBER 2014)

1		Directorate/ Department	Risk	Risk Mitigation	Performance Report	RAG Status after mitigation
	9	CP/ FIN		support by SMT and Corporate Procurement.	SHG remains committed to divesting non-core functions. A realistic timeframe for further divestments is currently being considered by the SHG Procurement Board and will need to take account of a number of factors, including resources available to carry out detailed appraisals of these functions to determine suitability for divestment, capacity within in the private sector to take advantage of the divestment opportunities and lessons learnt from previous divestments.  The following functions are currently being considered for divestment:  Government Garage  Community Based Housing Association  Pest Control  Solid Waste  Sanitary Services	Green
	10	FIN	achieved as predicted economic	·	Revenue targets are being monitored on a monthly basis. To date actual revenue collected is not in line with the phased budget agreed at the beginning of the year. However a comprehensive review of the phasing in line with recent developments has been undertaken and further work is being done to determine the impacts of these developments on the overall targets for the year.	Green

### Key to arrows



Performance Improving Performance Maintaining



Performance Data currently being collected



Performance Worsening



## PERIOD 7 (OCTOBER 2014)

### **CLOSING BALANCE**

EALEND INSUMBIN	31 October 2014	31 March 2014
Buildings	24,597,945	24,597,945
Infrastructure	8,447,942	8,447,942
Plant, Machinery & Equipment	4,653,776	4,465,776
IT Networks & Equipment	82,010	82,010
Assets Under Construction	180,246,885	177,292,585
NET FIXED ASSETS	218,028,558	214,886,258
OTHER ACCETS		
OTHER ASSETS	245 722	411 246
Housing Loans TOTAL OTHER ASSETS	345,723 <b>345,723</b>	411,246 <b>411,246</b>
CURRENT ASSETS		
Cash	878,610	757,275
Bank Accounts	(468,498)	191,989
Short-term Investments	7,652,086	7,343,886
Prepayments	909,673	471,473
Debtors	1,164,928	541,871
Accrued Income	137,423	656,958
Stock	1,217,040	1,205,034
Advance Accounts	61,540	37,578
TOTAL CURRENT ASSETS	11,552,802	11,206,064
CURRENT LIABILITIES		
Creditors	83,323	277,879
Accruals	1,006,520	1,200,227
Income received in advance	1,481,501	12,933
Income Tax received in advance	1,015,588	0
Suspense Accounts	4,267	0
Provisions	0	0
TOTAL CURRENT LIABILITIES	3,591,199	1,491,039
LONG TERM LIABILITIES		
Defined Benefit Pension Liability	38,279,000	38,279,000
Defined Contribution Pension Liability	107,274	107,274
Staff Benefits	584,499	597,975
Other funds owing to third parties	1,270,842	1,204,471
TOTAL LONG TERM LIABILITIES	40,241,615	40,188,720
NET ASSETS	186,094,269	184,823,809
DECEDIES		
RESERVES	400 400 500	100 100 010
Reserves and Funds	180,100,530	180,109,918
Unposted Profit/(Loss)	5,993,739	4,713,891
TOTAL RESERVES	186,094,269	184,823,809



## MOVEMENT ON FUNDS REPORT PERIOD 7 (OCTOBER 2014)

IND-UNSHARE
GOVERNOR
CORPORATE SUPPORT, POLICY & PLANNING
HUMAN RESOURCES SERVICES
LONGTERM TECHNICAL CO-OPERATION
ATTORNEY GENERAL
POLICE
CORPORATE FINANCE
PAYMENTS ON BEHALF OF THE CROWN
E&NRD - PROGRAMME MANAGEMENT UNIT
ECONOMIC DEVELOPMENT
PENSIONS & BENEFITS
SHIPPING
EDUCATION & EMPLOYMENT
HEALTH & SOCIAL SERVICES
INTERNAL AUDIT
AGRICULTURE & NATURAL RESOURCES
INFRASTRUCTURE & PROPERTY
ENVIRONMENTAL MANAGEMENT
Movement on Consolidated Fund

	REVENUE			EXPENDITURE					
	FULL YEAR			FULL YEAR					
Forecast	ast Revised Variar Budget		Forecast		Revised Budget	Variance			
141	1,000	(859)		164,454	158,000	(6,454)			
250,964	244,000	6,964		975,213	882,000	(93,213)			
0	0	0		302,892	278,000	(24,892)			
0	0	0		5,446,807	5,034,000	(412,807)			
0	0	0		52,418	52,000	(418)			
256,595	240,000	16,595		950,982	873,000	(77,982)			
8,738,094	8,746,000	(7,906)		915,997	807,000	(108,997)			
13,859,468	14,125,000	(265,532)		2,547,076	3,275,000	727,924			
200	2,000	(1,800)		31,160	28,000	(3,160)			
0	0	0		1,211,250	1,275,000	63,750			
0	0	0		3,243,288	3,278,000	34,712			
4,013,000	4,013,000	0		2,951,524	4,013,000	1,061,476			
379,352	388,000	(8,648)		2,739,006	2,647,000	(92,006)			
718,950	699,000	19,950		5,100,433	4,595,000	(505,433)			
0	0	0		45,024	52,000	6,976			
65,847	148,000	(82,153)		843,860	841,000	(2,860)			
514,427	672,000	(157,573)		1,634,599	1,505,000	(129,599)			
22,402	0	22,402		290,666	265,000	(25,666)			
28,819,441	29,278,000	(458,559)		29,446,649	29,858,000	411,351			

SI	SURPLUS/(DEFICIT)											
	FULL YEAR											
Forecast	Revised Budget	Variance										
(164,313)	(157,000)	(7,313)										
(724,249)	(638,000)	(86,249)										
(302,892)	(278,000)	(24,892)										
(5,446,807)	(5,034,000)	(412,807)										
(52,418)	(52,000)	(418)										
(694,387)	(633,000)	(61,387)										
7,822,097	7,939,000	(116,903)										
11,312,392	10,850,000	462,392										
(30,960)	(26,000)	(4,960)										
(1,211,250)	(1,275,000)	63,750										
(3,243,288)	(3,278,000)	34,712										
1,061,476	0	1,061,476										
(2,359,654)	(2,259,000)	(100,654)										
(4,381,483)	(3,896,000)	(485,483)										
(45,024)	(52,000)	6,976										
(778,013)	(693,000)	(85,013)										
(1,120,172)	(833,000)	(287,172)										
(268,264)	(265,000)	(3,264)										
(627,208)	(580,000)	(47,208)										

## St Helena Government

## ANALYSIS OF REVENUE REPORT PERIOD 7 (OCTOBER 2014)

	YE	AR TO DAT	E	FULL	FULL YEAR		
Government	Actual	Budget	Variance	Original Budget	Revised Budget		
La a sur T	0.047.000	0.440.700	(404.004)	0.050.000	0.050.000		
Income Tax	2,017,809	2,149,700	(131,891)	3,950,000	3,950,000		
Customs - Other	1,133,173	1,155,000	(21,827)	2,204,000	2,204,000		
Customs - Alcohol	490,384	482,000	8,384	892,000	892,000		
Customs - Tobacco	550,986	350,000	200,986	750,000	750,000		
Customs - Petrol	158,093	194,700	(36,607)	450,000	450,000		
Customs - Diesel	126,799	89,000	37,799	247,000	247,000		
Customs - Liquor Duty	11,228	16,915	(5,687)	29,000	29,000		
Customs - Excise Duty	66,865	61,250	5,615	105,000	105,000		
Taxes	4,555,337	4,498,565	56,772	8,627,000	8,627,000		
Stamp Duty	23,745	15,808	7,938	20,305	20,305		
Dog License	2,761	3,391	(631)	6,639	6,639		
Firearm License	4,566	3,182	1,384	6,909	6,909		
Liquor License	910	10	900	6,300	6,300		
Road Traffic License	102,027	88,693	13,334	149,787	149,787		
Gaming machines License	0	0	0	3,000	3,000		
Other Licenses & Duty	203	1,051	(848)	3,500	3,500		
Duty & Licenses Received	134,212	112,135	22,077	196,440	196,440		
•		, , , , , ,	,	,			
Court Fees & Fines	10,105	5,459	4,646	12,000	12,000		
Light Dues	3,054	6,412	(3,358)	11,000	11,000		
Cranage	1,282	2,912	(1,630)	5,000	5,000		
Dental Fees	15,173	8,190	6,983	13,768	13,768		
Fees of Office	13,283	10,500	2,783	18,000	18,000		
Medical & Hospital	116,643	102,025	14,618	174,968	174,968		
Trade Marks	5,657	3,964	1,693	8,400	8,400		
Post Office charges	415	1,214	(799)	5,000	5,000		
Meat Inspection Fees	2,549	9,600	(7,051)	16,516	16,516		
Vet Services	10,525	6,885	3,640	11,975	11,975		
Birth, Death & Marriage Fees	2,179	1,971	208	3,300	3,300		
Land Registration fees	8,830	5,831	2,999	10,000	10,000		
Spraying fees	1,121	2,400	(1,279)	4,450	4,450		
Immigration Fees	29,246	29,896		51,672	51,672		
Nationalisation Fees	29,240	29,090	000)	01,072	01,072		
Fish & Food Testing	3,434	5,726	(2,292)	9,812	9,812		
Planning Fees	7,272	3,720 8,750		15,000	15,000		
GIS Fees	9,639	9,915	(276)	17,000	17,000		
Company Registration Fees	9,039	1,657	(744)	3,995	3,995		
Parking Fees	913	0	(744)	9,000	9,000		
Other Fees	527	1,224	(697)	5,550	5,550		
Fines & Fees Received	241,847	224,531		406,406	406,406		
I IIIes a I ees Neceivea	241,047	224,551	17,316	400,400	400,400		
Agricultural Gardens	5,207	3,900	1,307	5,500	5,500		
Leased House Plots	30,324	29,811	513	62,000	62,000		
Home to Duty Transport	13,235	18,426	(5,191)	30,135	30,135		
Commercial Property Rents	4,646	10,420	4,646	0,139	30,133		
Misc Receipts	73,109	76,424	(3,315)	132,819	132,819		
Agricultural Buildings		1,703		2,920	2,920		
Government Rents	3,619		1,916				
Government Vent2	130,140	130,264	(124)	233,374	233,374		
Stamp Sales( Postal)	14,601	16,684	(2,083)	33,000	33,000		
Stamp Sales (Postar) Stamp Sales (Philatelic)	9,683		(2,063) (7,522)	25,500	25,500		
Sale of Firewood		17,205 5,850					
	6,565	5,850		10,030	10,030		
Sale of Timber Logs	0	1,375	(1,375)	2,750	2,750		

439 <b>31,912</b> 14,593	78,614	(37,061) <b>(46,702)</b>	75,000 <b>146,280</b>	75,000 <b>146,280</b>
·		(46,702)	146,280	146 280
14,593				170,200
14,593				
	55,622	(41,029)	168,345	168,345
14,593	55,622	(41,029)	168,345	168,345
4,542	0	4,542	0	0
21,876	98,000	(76,124)	168,000	168,000
0	0	0	200,000	200,000
0	0	0	36,649	36,649
0	0	0	25,006	25,006
7,904,169	7,904,169	0	13,550,000	13,550,000
2,340,917	2,340,917	0	4,013,000	4,013,000
10,271,504	10,343,086	(71,582)	17,992,655	17,992,655
43,482	0	43,482	0	0
0	0	0	0	0
43,482	0	43,482	0	0
18.244	0	18.244	0	0
·	887.063	· ·	1.507.500	1,507,500
761,790	887,063	(125,273)	1,507,500	1,507,500
16.184.817	16.329.880	(145,063)	29.278.000	29,278,000
	4,542 21,876 0 0 7,904,169 2,340,917 10,271,504 43,482 0 43,482 18,244 743,546 761,790	4,542 0 21,876 98,000 0 0 0 0 7,904,169 7,904,169 2,340,917 2,340,917 10,271,504 10,343,086 43,482 0 0 0 43,482 0 18,244 0 743,546 887,063 761,790 887,063	4,542       0       4,542         21,876       98,000       (76,124)         0       0       0         0       0       0         0       0       0         0       0       0         7,904,169       0       0         2,340,917       2,340,917       0         10,271,504       10,343,086       (71,582)         43,482       0       43,482         0       0       0         43,482       0       43,482         18,244       0       18,244         743,546       887,063       (143,517)         761,790       887,063       (125,273)	4,542       0       4,542       0         21,876       98,000       (76,124)       168,000         0       0       0       200,000         0       0       0       36,649         0       0       0       25,006         7,904,169       7,904,169       0       13,550,000         2,340,917       2,340,917       0       4,013,000         10,271,504       10,343,086       (71,582)       17,992,655         43,482       0       43,482       0         0       0       0       0         43,482       0       43,482       0         18,244       0       18,244       0         743,546       887,063       (143,517)       1,507,500         761,790       887,063       (125,273)       1,507,500

	OGRAMME MILEST the end of October																
SECTOR	PROJECT LEAD	PROJECT	PROJECT TITLE	PROJECT PACKAGES	APRIL	QUARTER 1	JUNE	JULY	QUARTER 2	CENTEMPER	OCTOBER	QUARTER 3	DECEMBER	IANUARY	QUARTER 4 FEBRUARY	MARCH	COMMENTS
		MANAGER		PV System for ESH	Procurement of PV	Roof Structural Assessment.			AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER	JANUARY	FEBRUARY	MARCH	The agreement was provided by ESH for signature, however all parties did not agree with the suggestions made including Legal
'			E1 - Reducing Reliance on Fuel		Systems	Finalise Specifications	Finalise Design	Planning Approval	Installation of PV Systems	Commissioning of PV Systems							Services, so other options are being pursued, such as the CCC roof.  Discussions are continuing.
l'	Connect St			Solar Farm  Power Station Acoustic	Preparation of		Expressions of Interest from	DFID Funding Approval  Procurement of Supplier &	Preparation of Specifications  Procurement of Supplier &	Stakeholder Consultation & Planning Approval Procurement of Supplier &	Procurement of Supplier & Contractor	Finalise PV System Designs	Procurement of PV System Equipment	Construction of Solar System	Construction of Solar System	Construction & Commissioning of Solar System	Slightly ahead of schedule. Contract will be awarded in November  Contract has been awarded, awaiting components to arrive on
ENERGY	Helena	Leon De Wet	E2 - Power Systems Improvements	Louvers HV Transformer	Specifications	Finalise Specifications	Suppliers	Contractor	Contractor	Contractor	Installation of components						Island. Transformer replacement ongoing. New PM has recommended
'				Replacement HV & LV Electricity	Assessment Start Further Consultation	Assessment Completed	Procurement of Contractor	Installation of Transformers	Installation of Transformers	Installation of Transformers							additional Transformers should be ordered. An order has now been placed.
<u> </u>			E6 - Electricity Supply for Airport	Supply to Airport Development Area	with Air Access Office & Basil Read	Further Consultation with Air Access Office & Basil Read	Further Consultation with Air Access Office & Basil Read	Further Consultation with Air Access Office & Basil Read	Finalise Consultation with Air Access Office & Basil Read	Finalise Systems Specifications	Construction of Revised & Remaining Electricity Supply	Construction of Revised & Remaining Electricity Supply	Commissioning of Electricity Supply				Issues with DFID / SHG funding of preferred supply option resolved - according to PMU.
'				Land Surveys - Half Tree Hollow Sewerage	Technical Assessment, Project Specifications,	Procurement of Surveyors	Procurement of Surveyors	Mobilisation of Surveyors &	Survey Work								Designs will be completed by December. Plant will not be ordered
SEWERAGE	Connect St	Leon De Wet	S2 - Upgrading Sewerage	Systems	Procurement of Surveyors			Survey Work									until January.
'	Helena		Systems	Upgrading Half Tree Hollow Sewerage	Fairhurst Completing Feasibility Study Report - Half Tree	Fairhurst Completing Feasibility Study Report - Half Tree Hollow	Review Sewerage Feasibility Report for Half Tree Hollow &	Procurement of Consultants for									Consultants appointed, however the designs will not be completed
<u> </u>				Systems	Hollow Sewerage Systems	Sewerage Systems	Project Specifications	Design	Management Specifications	Estimates	Estimates	Treatment Plant	Treatment Plant	Treatment Plant	Treatment Plant	Treatment Plant & Commissioning	g until December so the equipment will not be ordered until January.
'				Land Surveys - Water	Technical Assessment, Project Specifications,	Procurement of Surveyors	Procurement of Surveyors	Mobilisation of Surveyors &	Survey Work								Survey work completed.
'				Systems (Lot 1)	Procurement of Surveyors			Survey Work									
'				Levelwood to Greenhill Treated Water Supply Pipeline	Carry out Technical Assessment	Carry out Technical Assessment	Carry out Technical Assessment	Prepare Project Specifications	Procurement of Consultants for Design	Prepare Designs and Final Cost Estimates	Procure Contractor for Construction	Construction of Works	Construction of Works	Construction of Works	Construction of Works	Construction & Commissioning	Slightly behind schedule. Contractor will be procured in November.
'				Greenhill to Bamboo Hedge Treated Water Supply Pipeline	Carry out Technical Assessment	Carry out Technical Assessment	Carry out Technical Assessment	Prepare Project Specifications	Procurement of Consultants for Design	Prepare Designs and Final Cost Estimates	Procure Contractor for Construction	Construction of Works	Construction of Works	Construction of Works	Construction of Works	Construction & Commissioning	Slightly behind schedule. Contractor will be procured in November.
'				Water Treatment Works	Complete Refurbishment &	Commissioning of Plant	Commissioning of Plant & Snagging			TES Return to Amend Snags							Awaiting information from FairHurst, so snagging can be completed.
'				Rose Hill to Woody Ridge Treated Water	Upgrading				Prepare Project Specifications	Prepare Detailed Designs & Cost	Procurement of Contractor for	Construction of Works	Construction of Works	Commissioning of Works			Slightly behind schedule. Contractor will be procured in November.
WATER	Connect St Helena	Leon De Wet	W2/3 - Immediate Water needs	Supply Pipeline Frenches Gut to head					Prepare Project Specifications	Prepare Detailed Designs & Cost	Construction  Procurement of Contractor for	Construction of Works	Construction of Works	Construction of Works	Commissioning of Works		Slightly behind schedule. Contractor will be procured in November.
'				o'Wain Water Supply Pipeline Upgrading High Knoll			Procurement of Contractor for		Construction and Commissioning	Estimates	Construction	Construction of works	Construction of works	Construction of works	Commissioning of works		
'				Treated Water Supply Pipeline		Prepare Project Specifications	Construction	Construction of Works	of Works								Works are ongoing.
'				Land Surveys - Water Systems (Lot 2)	Technical Assessment, Project Specifications, Procurement of	Procurement of Surveyors	Procurement of Surveyors	Mobilisation of Surveyors & Survey Work	Survey Work	Survey Work							Survey work completed.
'				Upgrading Redhill Raw	Surveyors			· ·		Prepare Detailed Designs & Cost	Procurement of Contractors for						
'				Water Systems Upgrading Huttsgate			Technical Assessments  Technical Assessments	Prepare Project Specifications  Prepare Project Specifications	Prepare Project Specifications  Prepare Project Specifications	Estimates Prepare Detailed Designs & Cost	Construction Procurement of Contractors for	Construction of Works  Construction of Works	Construction of Works  Construction of Works	Construction of Works  Construction of Works	Commissioning of Works  Commissioning of Works		Slightly behind schedule. Contractor will be procured in November.  Slightly behind schedule. Contractor will be procured in November.
'				Raw Water Systems Upgrading Redhill WTW			Technical Assessments		Preparation of Project	Preparation of Project	Prepare Detailed Designs & Cost		Procurement of Contractor for	Construction of Works	Construction of Works	Construction and Commissioning	Designs and cost estimates are on the way.
$\vdash$		D'II Common		Operational Depot  GLH - Rewiring	Advertise for	Td D	6 flats rewired from Phase 1	6 flats rewired	Specifications  6 flats rewired	Specifications  6 flats rewired	All Jamestown flats rewired	Estimates	Construction			of Works	Rewiring continuing on Flats, but due to the shortage in materials,
'		Bill Scanes	Backlog Maintenance: GLH	GLH - KeWIFING	Electricians	Tender Process completed	6 hats rewired from Phase 1	6 flats rewired	6 flats rewired	o nats rewired	All Jamestown Hats rewired						works will not be completed until March 2015.  One contractor has started on site, however the other contractor
PROPERTY	Tracy Goldsmith	Pro Arc		GLH - External works	Advertise for contractors		Expressions of interest received	Tender Process Completed	Start works		3 blocks completed			2 blocks completed			still has not signed his contract. PM holding discussions with contractor to see if he is still interested in these works. External
(GENERAL)		Bills Scanes	Backlog Maintenance:	Schools Rewiring					Tender Process completed	Start works at Pilling		Complete works at Pilling	Start works at St Pauls			Completed works at St Pauls	works will continue into the Financial year 2015/16.  Rewiring of Pilling School will not start until January.
'			Operational	Interior Decorations - Pilling School	Add on Rolling Procurement plan			Receive Authority to commence	Advertise for contractors		Start tender process	Tender Process completed  Contract signed works start on	Start works		Complete works		Interior works cannot go ahead until the rewiring works have been completed. Tender process has not started.
$\vdash \vdash \vdash$	John Clement		Relocations (SHG Offices)						Block work, drainage, ramps, stud	Exco endorse relocations memo  All windows installed & electrical	relocation	site. IT Relocated.	External works and painting	All works completed & Building		All works completed	Tender process has started for relocating AVES.
'		Glenn Owen	CBU / Barnview	CBU	Works start	Roof clean and painted	Internal strip out completed	Demolition works completed	partition wall and ceilings completed	& plumbing works completed			completed	handover			Works progressing as plan. Some aspects are ahead of schedule.  Slightly behind schedule. Client sign off should happen in the next
PROPERTY (HEALTH & SOCIAL	Tracy Goldsmith			Barnview	Client Brief agreed	Detailed design complete	Designs submitted to Planning	planning amendments  Design put on hold & Equipment	Start specifications	Client sign off		Advertise for contractors		Tender process start  Stage payments/ letter of	Tender process completed	Works start	couple of weeks.  The phasing works have been agreed, however the contract has still
WELFARE)		Glenn Owen	Hospital Refurbishment		Contract negotiations	Contract negotiations	Contract negotiations	& costing information provided from BR		Contract Signed, Planning and building regs submitted	Agreed phasing plan with hospital	Planning determined	Start to mobilise on site	engagement issued to order material			not been signed because of differences in the Basil Read tender for the medical equipment and SHG scope of works for the medical equipment.
<u> </u>		ProArc	Cape Villa		Works continuing on site		Problems sorted with stabilising the bank	Contractor continues with works								Works completed	Works continuing on site  The client has signed of the revised plans, which will be submitted to
'		Mark Plato	Prison			Drainage route & layout		Metal Frame design signed of and submitted along with Plans to the		Specification completed and given to Procurement along with final	Tender phase initiated. Site visits					Contractor starts on site	planning at the end of November. The new plans will accommodate  44 prisoners. Tender process will start in January and contract will
PROPERTY (POLICE)	John Clement	Mark Flato	113011			completed by Drawing Office/PM		Building inspector for checking	Specimenton state	plans	contractors					Contractor states on site	hopefully be awarded in March. The materials have now been ordered. A revised quote has been received and order has been placed
				Ground Works		Final Proposal Agreed and planning approved	Authorisation received from Procurement Board	Tender Advertised		Tender awarded for ground works, and contractor starts on	Ground works completed						Ground works will be completed in November.
'		Paul Scipio	Fire Station	Building Works		Tender Documents Prepared				site Tender out for Building	Tender due back	Appoint contractor/mobilisation					Tender has been received and contract will be awarded in November.
		Close Owen	Development of Exemplar	Infrastructure works			Advertise for Contractor		Tender Process completed	Appoint Contractor	Start on Site					Practical Completion	Works continuing on site, however planning has not approved the Electrical lines to go over head, so discussions are being held on the
HOUSING	Andy Crowe	Glenn Owen	Housing	Houses					Advertise for contractor	Tender Process complete	Appoint Contractor			Start on Site		Complete all foundations	best way forward.  PM has advertise. One 3 bedroom house will be build if bids come within budget.
1 '			Feasibility work for set-up of housing association							CBHO Decision	Advertise year 2 work	Closing date	Appoint year 2 consultancy				The critical friend provided better value for money, so a consultant didn't need to be appointed. The report has been prepared and ready to be presented to ExCo.
			Solid Waste Management	Land fill site	Land rover, Tractor & Agricultural Trailer					All works completed / snagging list completed	Practical completion certificate issued						Practical completion certificate has been issued. Handover to take place in November.
EMD	Mike Durnford	Bill Scanes	Project Project	Wheelie Bins	arrive on Island	Wheelie bins arrive on Island					All Wheelie Bins Distributed						The bin distribution process has started but all bins have not been distributed
			R1 - Acquiring Plant & Resurfacing of Main Network			Longwood Gate - Coltshed	Longwood Gate to Coltshed	Longwood gate - Longwood Hangings	Scotland - Sunny Side Junction	HTH CC - Cow Path	HTH CC - Cow Path						This element of the work is slightly behind schedule, but 95% completed
ROADS	Benjamin Hathway		Roads	Constitution Road					Constitution Road	New Bridge - Briars (masonry works)	New Bridge - Briars	New Bridge - Briars	New Bridge - Briars completed	Hutts Gate - Longwood			Works are progressing on Constitution Road.
<u> </u>			R2							Tender Documents completed and handed to procurement	Approval obtained from Procurement	Tender process start	Tender Process completed and contract awarded.	Start on Site			Tender process has started. Slightly ahead of schedule.
1			Electrical Reticulation		Project finalised including connecting												Project completed.
1 '		<u> </u>			the last few government buildings												
1 '			Improved Water Supply					First stage completed, including new water tank & pipework to the	Second stage completed. Pipework installed throughout the	Third stage linking households pipes with new village main							Works continuing as planned
1 '		<u> </u>	,					village installed	village linking to the new water tank and new pumping station	ongoing							
1 '			Improved handling of waste/sewage						Materials identified and acquired for shipment to Tristan		Suitable system identified and procured	Project implemented/ construction commences					Consultants have been appointed, contract signed. Materials purchased and build commenced in October 2015
1 '			Februard food and deather								Materials procured &	Agricultural building extension					The Agricultural department has built a bespoke extension for secure food storage. Further work is ongoing to secure food
Į i		l	Enhanced food production								construction commences	completed	1	I	i .	1	processing within the settlement - preventing livestock damaging
TRISTAN DA CUNHA	Tristan Government	Alex Mitham	Ennanced rood production														food supplies  Any further work on the harbour project will have to wait until DFID
TRISTAN DA CUNHA		Alex Mitham	Breakwater/harbour			Ongoing repairs to harbour						Reports to harbour completed					Any further work on the harbour project will have to wait until DFID make a decision on what they will fund. The two projects (EDF & DFID must complement each other. However emergency repairs
TRISTAN DA CUNHA		Alex Mitham				Ongoing repairs to harbour				Suitable system identified,							Any further work on the harbour project will have to wait until DFID make a decision on what they will fund. The two projects (EDF &

	ROGRAMME MILEST		S														
Progress made up	o the end of October	r 2014															
			IUU fishing				New satellite imagery investigation										New satellite monitoring system installed. James Glass Head of TDC Fisheries attended a JNCC workshop in Ascension during June to discuss Marine environments and improving working relationships including tackling IUU fishing between Falklands, Ascension, St. Helena and TD.
			Lobster resource				Software for fisheries completed & 2nd year of MARAM contract implemented								MARAM report finalised including OPMs for Inaccessible & Gough	:	Software completed and second year of MARAM contract implemented
	Janet Lawrence	Halcrow	Ruperts Wharf		Complete commissioning of crawler cranes			Complete MS 03 to MS01 filling to blocks	Complete MS 07 filling to blocks	Place MS11 Base	Complete MS 14 filling to blocks	Complete MS 16 filling to blocks	Complete MS 09 Cope unit	Complete MS 11 cope unit	Complete MS 15 Cope unit	RIB Ramp complete	The new programme has been received from BR. Timeframes for some activities have changed, however the overall the completion date remains September 2015. BR has ramped up on time to avoid any further delays.
WHARF	John Clement		Customs			Electrician works completed		Slabs repaired round back									The final list of works are being discussed to determine how best to finalise the works.
			Main Wharf Works		CAN France/NOD arrive on Island	Slabs demolished & repaired					CAN France returns to remedy remainder of the defective slabs		Completion certificate issued and Final payment released & return of performance security				CAN France and NOD back on Island. Works have started on site. Due for completion in December 2014.
	John Clement		Slipway / Building configuration		Advertise for Contractor												
UNDP	Tom Holvey	Cilla McDaniel	Tackling Domestic Abuse					Submit Application & Application approved	Advertise tender for safe haven advice	Start capital element on Safe Haven		Advertise tender for specialist advisors	Complete Safe Haven work				There was insufficient scope for a four year project, additional information has been sort. Document to be circulated to key stake holders in November, then onto the relevant Committee for endorsement.
					Purchased steel bolts	Work commences to build first cannon	First cannon installed	Work commences to build second cannon	Second Cannon installed	Work commences to build third cannon	Third cannon installed	Work commences on Fourth cannon	Fourth cannon installed	Work to be inspected and signed off by Project Manager			ESH has taken this project back from the Museum due to the departure of the Director. Brian Davies has a partial order of wood
		Museum	Canon Mounts		Ordered wood for first cannon - needs time to dry out		Ordered wood for second cannon needs time to dry out		Ordered wood for third cannon - needs time to dry out		Ordered wood for forth cannon - needs time to dry out						plus all the paraphernalia in his possession. A draft contract has been drawn up awaiting signature by the contractor. Phillip John h confirmed (6 Nov 14 1427) that the short fall in the wood will be
					Ordered oil for wood - delivered expected end of April												delivered to Brian Davies in Week 46. A meeting with Brian Davies scheduled for week 47 to discuss this project and the tight timeline
ESH	Michielle Yon		Main Street		Working group formed to assist with problems with Pavements (Museum, National Trust, Tourism, ENRD and ESH)		Work starts	work continues	work continues	work continues	Work is completed						All kerbs and slabs have been laid as far as 1,2 & 3 main street. No further work will be done across 1,2 & 3 – this will only happen onc the Hotel development is completed originally planned for are no being put in. Joints around all slabs are now being insprected and rectified if required. The above work will be completed in 2 weeks. Automatic switch boxes from the UK for the electrical work are being hotely and the properties of the same work will be completed in 2 weeks.
	Pro	Pro Arc				Press release to advise Public - work will commence					Work is to be inspected and signed off by Project Manager						awaited, as soon as they are received, work on lamp installation will proceed.
						Advise landowners and tenants of work to commence											proceed.
			Lemon Valley	Restoration of building and cleaning up of area		Work continues (4 weeks)	Work to be inspected and signed off by Project Manager										
			being valley	Manufacture and installation of steps at Jetty	Works completed and inspected and signed of by PM												Project completed.

### St Helena Capital Programme 2014-15 Expenditure to 31st October 2014

	Decised	Funding		2014	l-15		Total	0		
Sector	Project	Source	Quarter 1	Quarter 2	Quarter 3	Quarter 4	2014-15	Comments		
			75,000	60,000	6,000	0	141,000			
	E1 - Reducing Reliance on	DFID	75,000	60,000	506,000	500,000		£1 million added to programme for Solar		
	Diesel	טרוט	0	16,069	562,465	562,466	1,141,000	Farm		
			0	16,069	1,690	0	17,759			
			0	0	560,775	562,466	1,123,241			
			30,000	30,000	10,000	0	70,000			
	E2 - Power Systems	DFID	30,000	30,000	10,000	0	70,000			
	Improvements		300	109	34,796	34,795	70,000			
			300	109	0	0	409			
			0	0	34,796	34,795	69,590			
	CG Now Floatricity Cupply		0	51,000	100,000	0	151,000			
ect	E6 - New Electricity Supply to Airport (Enablers for Air	DFID	0	51,000	100,000	0	151,000			
Connect	Access)		0	0	75,500	75,500	151,000			
ပိ			0	0	20,804	0	20,804			
			0	0	54,696	75,500	130,196			
	MO O Motor bross dista		200,000	400,000	200,000	176,159	976,159			
	W2-3 - Water Immediate Needs (Incorporating former	DEID	DEID	DFID	200,000	400,000	200,000	176,159	976,159	More materials can be bought for future
	W1)	סווט	0	190,699	392,730	392,730	976,159	years		
	,		0	190,699	108,576	0	299,275			
			0	0	284,154	392,730	676,884			
			21,000	250,000	500,000	260,000	1,031,000	Mara francisco con la concet de this project		
	S2 - Sewage Works	DFID	21,000	250,000	500,000	260,000	1,031,000			
	Implementation	DITE	0	11,482	509,759	509,759	1,031,000	first vear		
			0	11,482	811	0	12,292			
			0	0	508,948	260,000	1,018,708			
			100,000	150,000	105,000	100,000	455,000	Phase 1 Cane Villa Refurb and 6 New		
	Renovation/Extension of	DE:-	100,000	150,000	105,000	100,000	455,000	Build £415.200.		
	Sheltered Accommodation Cape Villa	DFID	63,480	58,250	187,135	187,135	496,000	(£41k retention payment in 2015-16)		
	Cape VIIIa		63,480	58,250	0	0	121,730	Budget increase bu additional £41k.		

(e)			0	0	187,135	187,135	374,271	T
far			ŭ	ŭ	•			
Social Welfare)			75,000	75,000	75,000	75,000	300,000	5% retention (£14,680) for HTH School
al /	Supported Accommodation	DFID	75,000	75,000	75,000	*	300,000	after 12 months defects period. Budget
oci	(CBU/Barn View)		2,124	92,830	153,028	102,018	350,000	increased by an additional £50k
			2,124	92,830	39,776	0	134,730	
and			0	0	113,252	102,018	215,270	
끂			0	300,000	500,000	500,000	1,300,000	
eal	Hospital Refurbishment	DFID	0	300,000	500,000	500,000		Revised estimate at £2.163. Retention of
H)	1 lospital Refulbishinent	טו וט	500	430	1,111,541	439,038	1,551,509	£54,088
ert)			500	430	383	0	1,314	
Property (Health			0	0	1,111,158	439,038	1,550,195	
P			50,000	50,000	50,000	0	150,000	
	Hospital Equipment	SHG	90,000	50,000	50,000	0	190,000	
	Hospital Equipment	SHG	84,850	13,340	41,000	50,810	190,000	
			84,850	13,340	0	0	98,189	
			0	0	41,000	50,810	91,811	
			18,750	176,250	120,000	70,000	385,000	
	Rackles Maintenance: CL H	חבום	18,750	176,250	120,000	70,000	385,000	and a stand and area and of CEOL
	Backlog Maintenance: GLH	DFID	32,454	28,139	137,204	137,204	335,000	projected underspend of £50k
			32,454	28,139	9,835	0	70,428	
<u>-</u>			0	0	127,368	137,204	264,572	
(General)	Davids Maintenance		0	56,000	100,000	94,000	250,000	
en	Backlog Maintenance: Operational (Education and	DFID	4,000	56,000	100,000	90,000	250,000	projected £50k underspend
	Hospital 2013-14)	טרוט	67,776	27,954	52,135	52,135	200,000	projected £30k underspend
erty	1103pital 2010 14)		67,776	27,954	4	0	95,733	
Property			0	0	52,131	52,135	104,267	
P			0	160,000	160,000	160,000	480,000	
	Relocations (SHG	חבום	0	160,000	160,000	160,000	480,000	C44 Ok do rom o m d
	Offices/Castle Refurb)	DFID	51	1,038	309,456	59,456	370,000	£110k underspend
			51	1,038	89,499	0	90,589	
			0	0	219,956	59,456	279,411	
			0	0	0	400,000	400,000	
	Prison	DEID	0	0	0	•	,	to be spent on remainder of equipment & fraight for supplies the formula of the specific contribution for

<u></u>	1 113011	טווט	2,810	1,983	48,104	48,104	101,000	mattresses
<u> </u>			2,810	1,983	663	O	5,456	111411163363
Property (Police)			0	0	47,441	48,104	95,544	
ırty			0	100,000	100,000	100,000	300,000	
edo	Fire Station	DFID	0	100,000	100,000	100,000	300,000	5% retention in 2015-16
Ā	File Station	סרוט	938	3,919	147,572	147,572	300,000	3 % retermon in 2013-16
			938	3,919	656	0	5,512	
			0	0	146,916	147,572	294,488	
			0	250,000	250,000	215,000		C202k revised hid + DM fees meterials
	Development of Exemplar	DFID	0	150,000	100,000	100,000	-	valued £50k (this amount could be
	Housing	51.15	2,808	2,592	172,300	172,300	350,000	reduced) retention at 5%
තු			2,808	2,592	21,515	0	26,915	
Housing			0	0	150,786	172,300	323,085	
ᅙ			0	0	60,000	0	60,000	
_	Feasibility Work for Set-Up	DFID	0	0	60,000	0	60,000	
	of Housing Association		0	0	20,000	0	20,000	
			0	0	0	0	0	
			0	0	20,000	0	20,000	
			73,656 13,644	0	0 50,000	0 50,000	73,656	
₽	Solid Waste Management	DFID	8,979	36	50,000 52,315	50,000 52,315		£100,000 brought forward for incinerator/hazardous waste facility
EMD			8,979	36	52,515	02,313	9,016	•
			0,373	0	52,315	52,315	104,628	
			100,000	200,000	200,000	250,000		
	R1 - Acquiring Plant &		100,000	200,000	*	250,000	•	
	Resurfacing of Main Network Roads	EDF10	57,190	136,182	278,314	278,314	•	
	Network Roads		57,190	136,182	118,990	0	312,363	
g			0	0	159,324	278,314	437,637	
Roads			0	30,000	30,000	40,000		
	R2 - Improvements to Field	DFID	0	30,000	30,000	40,000	100,000	Underspend of £30k. 15/16 increased by
	Road and Side Path	טרוט	0	0	30,000	40,000		
			0	0	7	0	7	
			0	30,000	29,993	40,000	69,993	

			1,000,000	108,000	0	0	1,108,000	Stabilisation, Procurement of Cargo
			1,000,000	108,000	0	0	1,108,000	Equipment, Concrete Paving, Customs.
	Phase 1 Wharf	EDF9	9,029	3,246	95,725	1,000,000	1,108,000	Relocation of Bio-Security and freight
	Improvements (Jamestown)					_		operations, snagging on Customs House
<u> </u>			9,029	3,246	360	0	12,636	and construction of a slipway
Wharf			0	0	95,365	1,000,000	1,095,364	
>			3,503,347	1,266,138	1,052,328	245,068	6,066,881	
	Phase 2 Wharf	EDF10	3,503,347	1,266,138	1,052,328	245,068	6,066,881	Payments 4, 6-19 to be funded from EDF
	Improvements (Rupert's)	EDFIU	2,337,744	0	1,864,569	1,864,569	6,066,881	(Payment 19 in 2015-16)
			2,337,744	0	333,427	0	2,671,170	
			0	1,266,138	1,531,142	1,864,569	3,395,711	
			0	0	35,000	0	35,000	
۵	Supporting Victims of	UNDP	0	0	0	0		2014 funding - US\$60,000, future years
UNDP	Domestic Violence	ONDI	0	0	0	30,000	30,000	funding levels not yet confirmed.
			0	0	0	0	0	
			0	0	0	30,000	30,000	
			0	0	20,000	0	20,000	
ijŧ	Feasibility Work to Support	DFID	0	0	20,000	0	20,000	
lsib	Project Development	51.15	0	0	10,000	10,000	20,000	
Feasibility			0	0	0	0	0	
			0	0	10,000	10,000	20,000	
			5,246,753	3,712,388	3,673,328	2,685,227	15,317,696	
	Total Programme		5,230,741	3,612,388	4,038,328	2,816,227	15,697,684	
			2,671,033	588,298	6,285,644	6,246,218	15,791,193	
			2,671,032	588,297	746,996	0	4,006,325	
			1	1	5,538,649	6,246,218	11,784,868	
	Total DFID eligible (Plus		593,406	2,058,250		2,150,159		
	SHG)		537,394	1,958,250		2,281,159		
	(£5million + £1million + £1million + £100,000 2014-		182,220	435,530	3,976,037	2,982,525	7,576,312	
	15)		182,219	435,530	294,211	0	911,959	
			1	0	3,681,825	2,982,525	6,664,352	
	Total SHG		50,000	50,000	50,000	0	150,000	

(Funding rolled over from	90,000	50,000	50,000	0	190,000	
2013/14 for Hospital	84,850	13,340	41,000	50,810	190,000	
Equipment)	84,850	13,340	0	0	98,189	
	0	0	41,000	50,810	91,811	
	1,000,000	108,000	0	0	1,108,000	
Total EDF9	1,000,000	108,000	0	0	1,108,000	
	9,029	3,246	95,725	1,000,000	1,108,000	
	9,029	3,246	360	0	12,636	
	0	0	95,365	1,000,000	1,095,364	
	3,603,347	1,466,138	1,252,328	495,068	6,816,881	
Total EDF10	3,603,347	1,466,138	1,252,328	495,068	6,816,881	
	2,394,934	136,182	2,142,883	2,142,883	6,816,881	
	2,394,934	136,182	452,417	0	2,983,533	
	0	0	1,690,465	2,142,883	3,833,348	
	0	0	35,000	0	35,000	(UNDP runs in Calendar years, not Financial)
Total UNDP	0	0	0	0	0	
	0	0	0	30,000	30,000	
	0	0	0	0	0	
	0	0	0	30,000	30,000	

**Project Remit: Feasibility, Design, Construction** 

Not yet scoped in detail or approved by Ex-Co

Additional funds to be included in 2014-15 programme include: £50k ring-fenced for X-Ray from 2013-14 SHG Contribution